

CONSTRUCTION MEETING MINUTES

DATE: MAY 16, 2022

CITY PROJECTS

CHAPTER 90 – CONTRACT 23B CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kristen Kelleher	Franklin St – tree pits & bike racks Flexi pave – 1-2 weeks will install on Sixth St & Franklin St
GORE STREET/RUFO ROAD CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kristen Kelleher	Gore St (Lambert – Fifth St) – working on pavers Lambert St – install cameras Verizon – utility poles-relocation @ Lambert St—important for continued sidewalk and bike lane work
INMAN SQUARE PROJECT CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kate Riley	Vellucci Plaza – concrete work Springfield lot – landscape work – TBD Springfield St @ Cambridge St – traffic lights & foundations, curbing Hampshire St @ Inman St - curbing
HARVARD SQ/KIOSK BUILDING CONTRACTOR: WES Community Relations: Kate Riley	Painting Structural modifications Interiors barriers
TV & CLEANING CONTRACT CONTRACTOR: NATIONAL WATER MAIN Community Relations: Kate Riley	No work today Work starting Tuesday
REMEDIAL CONTRACT CONTRACTOR: MATTUCHIO Community Relations: Kate Riley	Cambridge St – drainage work Francis Ave - sewer Hancock St – sink hole repair Roberts Rd – paving Cambridge St - castings Misc paving and castings
MISC PATCH CONTRACT CONTRACTOR: EJ PAVING Community Relations: Kristen Kelleher	No work
MISC SIDEWALK CONTRACT CONTRACTOR: DEROMA & SONS Community Relations: Kristen Kelleher	Walden St @ Raymond St – bump out Cedar @ Harvey Rindge Ave @ Comeau Field Rice St @ Rindge Ave

MONSIGNOR O'BRIEN HWY CONTRACTOR: MCCOURT Community Relations: Kate Riley	Lechmere Station demo work this week
CAMBRIDGE/WATERTOWN GREENWAY PROJECT CONTRACTOR: ONYX CORP. Community Relations: Kate Riley	Guard Rail on Fresh Pond Pkwy – waiting on design, not sure if work will happen Walkthrough for plantings Ribbon Cutting Ceremony - TBA
GREEN LINE EXTENSION PROJECT CONTRACTOR: GLX CONTRACTORS Community Relations: Kate Riley	Drain laterals – GLX working on permitting and design, start work early June
GLACKEN FIELD CONTRACTOR: ARGUS Community Relations: Kristen Kelleher	NOT PRESENT Landscaping, plantings later in the month Waiting on porous pavement
TRIANGLE PARK CONTRACTOR: ARGUS Community Relations: Kristen Kelleher	NOT PRESENT Concrete supports for seating Soils placement Utility work Forming & pouring concrete for timber platform
SENNOTT PARK CONTRACTOR: JNJ SACCA Community Relations:	Basketball court demo & grading Handholds for electric
FOUNDRY BUILDING CONTRACTOR: WT Rich Community Relations: Kate Riley	No work
TOBIN SCHOOL PROJECT CONTRACTOR:	Hauling demo debris
CITY HALL	NOT PRESENT
BROADWAY @ GALILEO CONTRACTOR: Bond Brothers Community Relations: Kate Riley	145 Broadway – restoration, full depth, paving Wednesday, paver install, water trench paving Saturday, landscaping & irrigation 105 Broadway – test pits for Biogen duct bank Eversource duct bank conflict work- mid week – no work this week waiting on Eversource Rebar for A3 structure
GREATER CAMBRIDGE ENERGY PROJECT CONTRACTOR: Community Relations:	Binney St (Sixth St – Third St) – test pits

CITY DEPARTMENTS

CAMBRIDGE ELECTRICAL DEPARTMENT	Street light repairs
CAMBRIDGE TRAFFIC DEPARTMENT	Pavement markings on Rindge Ave and side streets
CAMBRIDGE WATER DEPARTMENT	Hydrant replacements – misc locations Leak repairs: 61 Jackson St 97 Clifton St 95 Pemberton Court 2285 Mass Ave Leak detection – citywide day and night work

UNIVERSITY PROJECTS

HARVARD UNIVERSITY	53 Bow St (Adams House) – deliveries & dumpster swaps 60 Oxford St – sewer work 58 Oxford St – no work in the right of way 32 Church St – no work in the right of way – sidewalk closures on Palmer St & Church St 8 Story St – window repairs Broadway Garage – restoration work Blackstone Plant – scaffolding – Western Ave sidewalk closed, add tree protection
MIT	51 Vassar St – steel erection, deliveries, concrete Monday & Friday 301 Vassar St – utility work

UTILITY COMPANIES

CAMBRIDGE NETWORK SOLUTIONS	Bent @ Fulkerson St – splicing 5/18
COMCAST CONTACT: Anthony Vataloro 617-279-7037 Anthony_Vataloro@comcast.com	361 Mt Auburn St Mt Auburn St @ Eliot St 182 Harvard St

CROWN CASTLE	17 Museum Way 76 JFK St – night work, waiting on permitting
EVERSOURCE ELECTRIC	151 First St 350 Water St 600 Main St 325 Main St 294 Concord Ave – guy pole, concrete chipping Sixth St – double poles
EVERSOURCE GAS	Brattle St (Kennedy Rd – Fayerweather St) Seventh St – services Reed St – test-pits
MIRRA	State St @ Windsor St
VERIZON CONTACT: MATT KING Matthew.i.king@one.verizon.com	Harvard Sq – cable work 139 Main St
VICINITY STEAM	NOT PRESENT
PHEONIX COMMUNICATIONS	Third St Bent St Lansdowne St

PRIVATE DEVELOPMENT PROJECTS

CAMBRIDGE CROSSING CONTRACTOR: JMA	Parcel E,F,G,H,I – interior work and landscaping Dog Park (220 Childs St) – punch list landscaping Parcel U – installing steel Parcel Q2 – surcharge work Morgan Ave – one-way for work
100 CAMBRIDGESIDE PLACE CONTRACTOR: GILBANE CO.	Saw cutting Utility work – off-hours
1055 CAMBRIDGE STREET CONTRACTOR:	NOT PRESENT

111 FIRST STREET CONTRACTOR: TOCCI	NOT PRESENT
161 FIRST STREET CONTRACTOR: CONSIGLI	Soil hauling
585 THIRD STREET CONTRACTOR:	Third St – gas main Binney St – trench at Sixth St
320 CHARLES STREET CONTRACTOR: COMMODORE BUILDERS	Crane work - Thursday
1 ROGERS STREET CONTRACTOR: COMMODORE BUILDERS	No work
40 THORNDIKE STREET CONTRACTOR: JMA	Tower crane onsite for panel removal Sidewalk closures
362 BROADWAY CONTRACTOR:	NOT PRESENT
BOSTON PROPERTIES/MXD – BROADWAY & BINNEY CONTRACTOR:	NOT PRESENT
36 HAMPSHIRE STREET CONTRACTOR: SEADAR	NOT PRESENT
220 BINNEY STREET CONTRACTOR:	Binney gate, Potter St gate – deliveries
325 BINNEY STREET CONTRACTOR: JM-A	Binney St – north lane closure Saturday Fulkerson St – deliveries Tower crane removal – June 10-12
165 MAIN STREET CONTRACTOR: JM-A	No work
200 MAIN STREET CONTRACTOR: JM-A	Main St – landscape work
325 MAIN STREET CONTRACTOR: TURNER	Main St – removal of jersey barriers Broadway – sidewalk work
600 MAIN STREET CONTRACTOR:	Concrete & soil hauling Tower crane – Friday – Sun – 6am start, partial closure to Albany St
750 MAIN STREET CONTRACTOR: CONSIGLI	Windsor St – lift on site
810 MAIN STREET CONTRACTOR:	NOT PRESENT

134 MASS AVE CONTRACTOR: SHAWMUT	NOT PRESENT
57 JFK STREET CONTRACTOR: NAUSET CONSTRUCTION	No work
101 SMITH PLACE CONTRACTOR: ERLAND	No work
50 CAMBRIDGEPARK DRIVE CONTRACTOR: HANOVER	No work
101 CAMBRIDGEPARK DRIVE CONTRACTOR: CONSIGLI	NOT PRESENT
55 SPINELLI PLACE CONTRACTOR:	NOT PRESENT Sewer work DPW – clean sewer line
1991 MASS AVE CONTRACTOR:	MBTA conduit work

SPECIAL EVENTS

MAY 19	Riverside Press Park – 808 Memorial Dr Resident Evert – 2:00 pm – 5:00 pm
MAY 20	Cambridge Common – Allium Montessori Fundraiser – 3:00 pm - 5:00 pm
MAY 21	Joan Lorentz Park – Community Bike Ride – 8:00 am – 1:00 pm
MAY 21	Windsor St (Harvard St – Washington St) – Port Arts Festival
MAY 21	Greene Rose Heritage Park – Cambridgeport School Spring Fling – 1:00 pm – 5:00 pm
MAY 21	Cambridge Common – Newtowne School Fun Run – 10:00 am – 1:00 pm
MAY 21	Rogers St Park – Foundry Community Event – 9:00 am – 1:00 pm
MAY 21	First Church in Cambridge – Newtowne School Spring Fair
MAY 21	Starlight Square Norfolk St (Bishop Allen Dr -Mass Ave) – Cambridge-Somerville Asian Festival
MAY 21	Dana Park – Amigos Flash Ragnar Relay – 3:00 pm – 7:00 pm
MAY 22	Cambridge St (Prospect St -Springfield St) – Inman Eats & Crafts
MAY 20-22	Cardinal Medeiros Ave, St Anthony's Parish – Santo Cristo Fest
MAY 22	David Nunes Park – Cambridge Baptist Church Picnic – 12:00 pm – 2:00 pm
MAY 22	Dana Park – Cambridge Plays – 12:00 pm – 1:00 pm
MAY 22	DeGuglielmo Plaza – Pizza DAO Party – 12:00 pm – 5:00 pm

MAY 22

Larch Road Park – 11:00 am – 1:00 pm