

# CONSTRUCTION MEETING MINUTES

## DATE: JUNE 26, 2023

### CITY PROJECTS

<p><b>CHAPTER 90 – CONTRACT 23B</b>          CONTRACTOR: NEWPORT CONSTRUCTION  <b>Community Relations: Kristen Kelleher</b></p>	<p>No work</p>
<p><b>CHAPTER 90-CONTRACT 24</b>          CONTRACTOR: NEWPORT CONSTRUCTION  <b>Community Relations: Kristen Kelleher</b></p>	<p>Chestnut St – drainage work          Park Ave – saw cutting, survey work, curb &amp; sidewalk work to start next week          Huron Ave – sawcutting, survey work, curb &amp; sidewalk work to start next week</p>
<p><b>GORE STREET/RUFO ROAD PROJECT</b>          CONTRACTOR: NEWPORT CONSTRUCTION  <b>Community Relations: Kristen Kelleher</b></p>	<p>Removal of wires (Verizon) on poles to finish bike lane work          Clean out hoods</p>
<p><b>BELMONT STREET/HOLWORTHY STREET PROJECT</b>          CONTRACTOR: NEWPORT CONSTRUCTION  <b>Community Relations: Kristen Kelleher</b></p>	<p>Belmont St – Watertown side – pouring sidewalks          Paving – mid-August</p>
<p><b>HARVARD SQUARE PLAZA PROJECT</b>          CONTRACTOR: NEWPORT CONSTRUCTION  <b>Community Relations: Kristen Kelleher</b></p>	<p>Meeting on site Friday</p>
<p><b>HARVARD SQ/KIOSK BUILDING</b>          CONTRACTOR: WES  <b>Community Relations: Kristen Kelleher</b></p>	<p>Masonry clean up          Site clean up          Wood structure mock-up</p>
<p><b>INMAN SQUARE PROJECT</b></p>	<p>East plaza –pavers</p>

<p>CONTRACTOR: NEWPORT CONSTRUCTION  <b>Community Relations: Kristen Kelleher</b></p>	<p>Springfield St – driveways  Fire Dept – driveway  Antrim St – curb &amp; brick work  Mill &amp; Pave – week of 7/3 or 7/10</p>
<p><b>RIVER STREET STREETScape PROJECT</b>  CONTRACTOR: P. GIOIOSO  <b>Community Relations: Kristen Kelleher</b></p>	<p>Kelly Rd – water services  National Water Main – Wed/Thurs – lining catch basins  River St @ Pleasant – cut/cap  Thursday – water shutdown  River St @ Cottage St – drainage work</p>
<p><b>HARVARD STREET WATER MAIN PROJECT</b>  CONTRACTOR: D'ALLESSANDRO  <b>Community Relations: Kristen Kelleher</b></p>	<p>Harvard St (Cherry – Elm) – watermain install</p>
<p><b>WILLARD STREET DRAINAGE PROJECT</b>  CONTRACTOR: D'ALLESSANDRO  <b>Community Relations: Kristen Kelleher</b></p>	<p>Start work on 7/10</p>
<p><b>SENNOTT PARK</b>  CONTRACTOR: JNJ SACCA  <b>Community Relations: Kristen Kelleher</b></p>	<p><b>NOT PRESENT</b>  No work</p>
<p><b>BINNEY PARK</b>  CONTRACTOR: ARGUS  <b>Community Relations: Kristen Kelleher</b></p>	<p><b>NOT PRESENT</b>  Drainage  Soil hauling</p>
<p><b>TRIANGLE PARK</b>  CONTRACTOR: ARGUS  <b>Community Relations: Kristen Kelleher</b></p>	<p><b>NOT PRESENT</b>  First St @ Linskey Way – raised intersection work</p>
<p><b>DANEHY PARK PAVILLION PROJECT</b>  CONTRACTOR:  <b>Community Relations: Kristen Kelleher</b></p>	<p>No update</p>
<p><b>MISC SIDEWALK CONTRACT</b>  CONTRACTOR: DEROMA &amp; SONS  <b>Community Relations: Kristen Kelleher</b></p>	<p>Dunster St – brick sidewalk work</p>
<p><b>MISC ROADWAY PAVING</b></p>	<p>Brattle St (Sparks St – Mt Auburn St) – starting</p>

<b>CONTRACT</b> CONTRACTOR: EJ PAVING <b>Community Relations: Kristen Kelleher</b>	Tuesday Hampshire St (Prospect St – Portland St) – end of July
<b>REMEDIAL CONTRACT</b> CONTRACTOR: MATTUCHIO <b>Community Relations: Kristen Kelleher</b>	Elm St Soden St Sacramento Cogswell Raymond Plymouth St Hampshire St – castings Norfolk & Putnam Sts – after 7/4
<b>TV &amp; CLEANING CONTRACT</b> CONTRACTOR: INSTIIFORM <b>Community Relations: Kristen Kelleher</b>	Inman Sq area - prelining
<b>MASSAVE4 PROJECT</b> CONTRACTOR: <b>Community Relations: Kristen Kelleher</b>	No work
<b>TOBIN SCHOOL PROJECT</b> CONTRACTOR: WT Rich	Concord Ave – concrete deliveries slab pours & steel deliveries. Vassal Lane – concrete deliveries

## CITY DEPARTMENTS

<b>CAMBRIDGE ELECTRICAL DEPARTMENT</b>	Citywide street light repairs
<b>CAMBRIDGE TRAFFIC DEPARTMENT</b>	No work
<b>CAMBRIDGE WATER DEPARTMENT</b> Rich Holly 617-349-4770	Bishop Allen Dr – watermain break Valve work: Coolidge Hill Rd Willow St @ Cambridge St – hydrant 92 Clifton St – new service Binney Park – irrigation - disconnect Winter St & Fifth St – 2-3 weeks till start date Huron Ave – watermain install by JNJ Sacca after 7/4

## UNIVERSITY PROJECTS

<b>HARVARD</b>	13-21 Bow St – jersey barriers installed this week
----------------	--

<b>UNIVERSITY</b>	60 Oxford St – no work 10 Akron St – lift on sidewalk for façade repairs 472-474 Broadway – lift on sidewalk for façade repairs 8 Plympton St – façade repairs- staging in public way 65 Mt Auburn St – façade repairs - staging in public way Peabody Terr – roof replacement, dumpster in street 5-15 Fernald St & 12-18 Robinson – roof work, dumpster in street
<b>MIT</b>	Met Warehouse – deliveries, dumpster swaps, loading soils 201 Amherst Alley – deliveries, dumpster swaps 51 Vassar St (Mass Ave – Main St) deliveries & dumpster swaps, landscaping 301 Vassar St – bldg. A – steel & plank deliveries, bldg. B – deliveries, concrete pour Friday

## UTILITY COMPANIES

<b>CAMBRIDGE NETWORK SOLUTIONS</b>	No work
<b>COMCAST</b> CONTACT: Anthony Vataloro 617-279-7037 <a href="mailto:Anthony.Vataloro@comcast.com">Anthony.Vataloro@comcast.com</a>	No work  Please report any conduit that gets hit to Anthony.
<b>CROWN CASTLE</b>	<b>NOT PRESENT</b>
<b>EVERSOURCE ELECTRIC</b>	20 Cambridgeside Pl 46 Pleasant St Memorial Dr @ Wadsworth – Putnam Station work Gore St – cable removal
<b>EVERSOURCE GAS</b>	Alewife Brook Pkwy Howard St – services Orrin, Tierney, Winslow – main install Windsor St - services Exeter Park Banks @ Surrey Berkshire – retire main Van Norden Ellery - services
<b>MIRRA</b>	No work
<b>VERIZON</b>	55 Wheeler St

CONTACT: MATT KING <a href="mailto:Matthew.i.king@one.verizon.com">Matthew.i.king@one.verizon.com</a>	
<b>VICINITY STEAM</b>	Land Blvd – condensate pipe repair
<b>PHEONIX COMMUNICATIONS</b>	Third St@ Binney - splicing

## PRIVATE DEVELOPMENT PROJECTS

<b>O'BRIEN HIGHWAY/ CAMBRIDGE STREET/FIRST STREET</b> CONTRACTOR: MCCOURT	Cambridge @ O'Brien Hwy – mast arm work Cambridge St – north side – sidewalk work-waiting on Verizon manhole Gilmore Bridge – sidewalk work
<b>CAMBRIDGE CROSSING</b> CONTRACTOR: JMA	Parcel U – (Leighton @ Morgan) sewer work- on-site Morgan Ave @ Earhart – raised crosswalk
<b>40 THORNDIKE STREET</b> CONTRACTOR: JMA	Thorndike St – full depth this week, street closed 7am-4pm Spring St – taking parking lane for sidewalk work inside fence
<b>BOSTON PROPERTIES MXD</b> CONTRACTOR: TURNER	Trucking soils Concrete – Wednesday - Friday
<b>60 FIRST STREET</b> CONTRACTOR: GILBANE CO.	<b>NOT PRESENT</b>
<b>161 FIRST STREET</b> CONTRACTOR: CONSIGLI	Late July/August – water tie-in on First St
<b>111 FIRST STREET</b> CONTRACTOR: TOCCI	<b>NOT PRESENT</b>
<b>585 KENDALL STREET</b> CONTRACTOR:	Hauling soil
<b>330 THIRD STREET</b> CONTRACTOR: PIDC	Third St – mill/pave – TBD – waiting on revised quote
<b>301 BINNEY STREET</b> CONTRACTOR: PIDC	Need to access manhole when control panel arrives
<b>41 LINSKEY WAY</b> CONTRACTOR:	No work
<b>1 ROGERS STREET</b> CONTRACTOR: COMMODORE BUILDERS	First St – exterior building washing

<b>36 HAMPSHIRE STREET</b> CONTRACTOR: SEADAR	Portland closed Wednesday for delivery
<b>325 BINNEY STREET</b> CONTRACTOR: JM-A	Fulkerson St – water line work 2-3 weeks of work left Binney St – access for work end of July
<b>200 MAIN STREET</b> CONTRACTOR: JM-A	No work
<b>600 MAIN STREET</b> CONTRACTOR:	No work
<b>750 MAIN STREET</b> CONTRACTOR: CONSIGLI	<b>NOT PRESENT</b>
<b>1295 MASS AVE</b> CONTRACTOR: COMMODORE BUILDERS	<b>NOT PRESENT</b>
<b>382-392 HARVARD ST</b> CONTRACTOR: NAUSET	Sidewalk closure through 8/25 Remington St – water connections
<b>57 JFK STREET</b> CONTRACTOR:	soil hauling
<b>IQHQ PROJECT</b> CONTRACTOR: AE COM	trucking, tenting & excavation.
<b>402 RINDGE AVENUE</b> CONTRACTOR: GENESIS UTILITIES	No work
<b>101 SMITH PLACE</b> CONTRACTOR: ERLAND	No work
<b>101 CAMBRIDGE PARK DRIVE</b> CONTRACTOR: CONSIGLI	<b>NOT PRESENT</b> Line stripping crosswalks
<b>605 CONCORD AVE</b> CONTRACTOR: NAUSET	No work
<b>55 SPINELLI PLACE</b> CONTRACTOR: SEADAR	No work
<b>55 WHEELER STREET</b> CONTRACTOR:	No work

## SPECIAL EVENTS

<b>JULY 2</b>	PALMER ST – CELTIC MUSIC FESTIVAL – 2-7 PM
<b>JULY 4</b>	4 <sup>TH</sup> OF JULY STREET CLOSURES: Mass Ave @ Albany St & Vassar St, Main St @ Ames St, Main St towards Wadsworth