

CITY PROJECTS

<p>CHAPTER 90-CONTRACT 24 CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kristen Kelleher</p>	<p>Park- curb and sidewalk Huron- milling Tuesday-Thursday, sidewalk and curb Friday-Saturday Chestnut (Magazine to Pearl) – water services To schedule milling</p> <p>CHESTNUT WATER SERVICES – MONDAY-WEDS PARK AVE BUSY – CURB SIDEWALK ALL WEEK EVEN SIDE INSTALLING RAISED CROSSWALKS HIGH AND HOLMES LEVELER COURSE THIS WEEK THURSDAY CASING CREW</p> <p>HURON MISC CURB SIDEWALK GOLF COURSE ENTRANCE TODAY CONDO ACROSS FROM GOLF COURSE ENTRANCE TOMORROW MISC CURB PIECES BEING INSTALLED CASTING CREW WEDN & THURS PAVING FRIDAY SATURDAY AND MONDAY PROBABLY STARTING BIKE LANE ON THURSDAY ASSUMING LEVELER COURSE COMPLETED</p>
<p>GORE STREET/RUFO ROAD PROJECT CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kristen Kelleher</p>	<p>Punch list</p> <p>MISC PUNCHLIST WORK THIS WEEK SAWCUTTING THIS WEEK AHEAD OF PAVING</p>
<p>BELMONT STREET/HOLWORTHY STREET PROJECT CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kristen Kelleher</p>	<p>Saw cutting, mulling, curbing</p> <p>MISC CURB & SIDEWALK WATERTOWN SIDE PRIMARILY</p> <p>MT AUBURN & HOLWORTHY SOME SIDEWALK IN FRONT OF BUS STOP TODAY CASTING THIS WEEK – BINDER – TOP COURSE 11/1</p>
<p>HARVARD SQUARE PLAZA PROJECT CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kristen Kelleher</p>	<p>No work GZA quote to plan ground penetrating radar</p> <p>NOTHING NEW</p>

<p>HARVARD SQ/KIOSK BUILDING CONTRACTOR: WES Community Relations: Kristen Kelleher</p>	<p>No work TOMORROW ONSITE FOR PUNCHLIST NOT IN ROW PAINT AND MINOR ISSUES EXTENDED CONTRACT REQUEST THIS WEEK TIME ONLY</p>
<p>INMAN SQUARE PROJECT CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kristen Kelleher</p>	<p>Punch list PUNCHLIST SITEWIDE ALL WEEK WEDNESDAY PLANTING EAST PLAZA LINE STRIPING THURSDAY MILLING AND PAVING OF BIKE LANE – FIXING PUDDLES STEVE FROM NEWPORT</p>
<p>RIVER STREET STREETScape PROJECT CONTRACTOR: P. GIOIOSO Community Relations: Kristen Kelleher</p>	<p>Blackstone (River-Western) – test pit excavation River (Franklin to Auburn)- install water main Monday River (Franklin to Green)- complete drainage laterals and catch basin work Tuesday-Friday NOT PRESENT??? RE HDR PIPED UP 2 CREWS WATER MAIN RIVER ST FRANKLIN TO AUBURN SERVICE CREWS TEST PITS BLACKSTONE VACUUM EX MAST ARM FOUNDATIONS</p>
<p>HARVARD STREET WATER MAIN PROJECT CONTRACTOR: D'ALLESSANDRO Community Relations: Kristen Kelleher</p>	<p>Harvard (Windsor- Davis)- milling and paving NO WORK THIS WEEK</p>
<p>WILLARD STREET DRAINAGE PROJECT CONTRACTOR: D'ALLESSANDRO Community Relations: Kristen Kelleher</p>	<p>Willard (Dismore- Mt Auburn)- 36" drain install Willard @ Brattle- test pit with traffic management CONTINUE 36" DRAIN UP MOUNT AUBRUN TO DINSMORE COURT RICHIE – WORKING ON WATER MAIN TODAY? NO</p>
<p>BINNEY PARK CONTRACTOR: ARGUS</p>	<p>Continue to work on the waterline Fine grading the porous road to make ready for paving this week</p>

<p>Community Relations: Kristen Kelleher</p>	<p>Bringing in dense graded to establish subgrades</p> <p>NICK – PAVING POROUS PATH LAST WEEK FIRST COURSE PLANTING DOG PARK DESNSE GRADE GRANITE BLOCK PLACEMENT LATER THIS WEEK</p>
<p>MISC SIDEWALK CONTRACT CONTRACTOR: DEROMA & SONS Community Relations: Kristen Kelleher</p>	<p>Pleasant St Extension @ Memorial Dr – Courtyard Marriot driveways and Sidewalk Pleasant St @ Pleasant St Extension- pedestrian ramp reconstruction</p> <p>YASER – PLEASANT ST EXT ALL WEEK REPLACING SIDEWALK</p>
<p>MISC ROADWAY PAVING CONTRACT CONTRACTOR: EJ PAVING Community Relations: Kristen Kelleher</p>	<p>To schedule end-of-month paving and crack filling</p> <p>BRIAN MCLANE BACK IN THE CITY LATER THIS MONTH – EARLY NOVEMBER – ONE MORE PHASE OF PAVING SIDESTREETS</p>
<p>REMEDIAL CONTRACT CONTRACTOR: MATTUCHIO Community Relations: Kristen Kelleher</p>	<p>Main St @ Osborn St- sewer repair Concord (between rotaries)- casting adjustments Danehy ball fields</p> <p>LENNY – CREW AT PORTER ROAD AT MASS AVE CASTINGS</p> <p>MAIN AT OSBORNE TOMORROW</p> <p>FPP AND CONCORN AVE CASTINGS ALL WEEK</p> <p>DANEHY FIELD CONTINUING WORK ALL WEEK</p>
<p>TV & CLEANING CONTRACT CONTRACTOR: INSTIUFORM Community Relations: Kristen Kelleher</p>	<p>Mass @ Cameron- Wednesday-Thursday Seagrave Fern Main @ Osborne</p> <p>NO WORK THIS WEEK</p>

TOBIN SCHOOL PROJECT CONTRACTOR: WT Rich	No work Regular deliveries NO WORK IN ROW NORMAL DELIVEERIS
LECHMERE CANAL PARK IMPROVEMENTS CONTRACTOR: BRIGHT VIEW	Playground- demo, placing stone and road fabric down to stabilize the area Waiting for electrical mark outs INFILLING HOLES IN GRANITE CURBING MAYBE CUTTING DOWN TREES (4) HAVE PERMIT

CITY DEPARTMENTS

CAMBRIDGE ELECTRICAL DEPARTMENT	Citywide streetlight repairs Ellery @ Irving- communications 23 Bay State- communications CITY SIDE LIGTH REPAIRS CAMBRIDGE ELLERY IRVING 23 BAYSTATE RD 299 VASSAR LATER THIS WEEK FOR MIT
CAMBRIDGE TRAFFIC DEPARTMENT	Citywide pavement markings scheduled for Wednesday night FLEX POSTS THIS WEEK TODAY TOMORROW TODAY HAMPSHIRE NORFOLK TO PORTLAND MASS AVE INMAN TO HARVARD SQ ALL DAY TIME JONATHON
CAMBRIDGE WATER DEPARTMENT Rich Holly 617-349-4770	Bates (Raymond- Avon Hill)- water main 4-5 weeks Worcester @ Columbia- leak Huron- two services Fresh Pond Pkwy- mid next week TODAY TOORROW NEWELL TERRACE THEN BACK ON bates st JNJ SACCA FPP NEXT WEEK

UNIVERSITY PROJECTS

<p>HARVARD UNIVERSITY</p>	<p>13-21 Bow St - (Adams House) –deliveries & dumpsters, live loading PHASE 3 RENOVAVTION</p> <p>Arrow St (Bow to DeWolfe)- drainage tie-in, detail with bike lane closure COMPLETE AND ORIGAIN TMP BACK</p> <p>60 Oxford St – no work NO WORK</p> <p>10 Akron St – lift on sidewalk LIFT</p> <p>472-474 Broadway – lift on sidewalk LIFT</p> <p>65 Mt Auburn St –staging on sidewalk FAÇADE REPAIRS</p> <p>12-18-22 Robertson – dumpster in street DUMPSTER</p> <p>5-15 Fernald St –dumpster in street DUMPSTER</p> <p>33 Kirkland (Divinity @Kirkland)- replace domestic water piping till end of October, single lane traffic- approved noise variance for water shutoff work tentatively scheduled for Saturday 14th for work between 6am to 10am</p> <p>WORK ON KIRKLAND FOR WATER SINGLE LANE OF TRAFFIC</p>
<p>MIT (Campus Construction)</p>	<p>134 Mass Ave – (Met Warehouse) – deliveries, dumpster swaps, loading spoils DELIVERIES SWAPS SAME</p> <p>201 Amherst Alley – (Music Building)– deliveries, dumpster swap SAME</p> <p>51 Vassar St (College of Computing) – no work in public right of way</p> <p>130 Vassar St - punch-list ongoing COMPLETED NO WORK REMOVE</p> <p>3 Ames St (Parallel Dorms) –shut down for utility work with police details and signage for pedestrians, sidewalks will be open. Also, deliveries and dumpsters AMES STILL SHUT 2 MORE WEEKS IN PLACE</p> <p>SIDEWALKS OPEN</p>
<p>MIT (Campus Planning)</p>	<p>269 Vassar (Bldg. B)- JDC installing new sanitary line, Police detail and required signage in place. WORK IN WOR INSTALLING SEWER OUT THERE THIS WEEK DERENZO DELIVEREIES SOUL REMOVAL</p> <p>299 Vassar (Bldg. A)- dumpster swaps, soils trucking Numerous deliveries all week CONCRETE POUR MIDDLE TO END OF THIS WEEK</p>

UTILITY COMPANIES

CAMBRIDGE NETWORK SOLUTIONS	<p>75 Ames St- trench clean up on Tuesday</p> <p>TRENCH WORK AT DAVIS ST AT REAR ND OF 141 PORTLAND TUEDAY -THURSDAY –</p>
COMCAST CONTACT: SHANE FLEWELLING 617-406-9645 Shane.Flewelling@comcast.com	<p>718 Cambridge – (Rotondi) manhole repair</p> <p>ROTUNDI 2 595 PUTNAM AND 62 FRAME AND COVERS RPLACE</p> <p>Please report any conduit that gets hit to Shane.</p>
CROWN CASTLE	<p>Bent St- manhole audits Wednesday-Thursday</p> <p>WORK PUBLIC THURSDAY – FRIDAY WILL SEND DETAILS AS SOON AS RECEIVED</p>
EVERSOURCE ELECTRIC	<p>271 Cambridge- switch gear 22 Spring- cable feed 4 Bishop Allen- switch gear Thursday midnight 1 Canal- splicing 64 Otis- splicing</p> <p>MT AUBURN HAWTHORN CBEL OVERHEAD AND UNDERGROUND TOMORROW FAULATED SWITE</p> <p>64 OTIS SERV ICE WORK NEW SWITCHGEAR 5 HOEVY ST THIS WEEK – HANG TRANSFORMERS</p>
EVERSOURCE GAS	<p>Columbia St @ Cambridge St – Services Lincoln St (Columbia and Windsor) – Services Windsor St @ Cambridge St – Services Broadway St @ Inman Pl – Services Alewife Brook Pwky @ Cambridgepark Dr – Main (Night hours (9:00pm-5:00am) Wendell St @ Mass Ave – Services Howard St @ Callender St – Main</p> <p>SERVICE REPLAY COMUMBIA WIDNSOR</p>

	ALLEWIFE BROOK WENDALL HOWARD ST MAIN RETURNED FINISHING THAT
MIRRA	40 Thorndike- CMS 267 Harvard- antenna 48 -dig Eversource Electric 2 ANTENNAS ESE 320 BROADWAY 369 HARVARD ST
VERIZON CONTACT: MATT KING Matthew.i.king@one.verizon.com	301 Vassar- evenings Putnam- to schedule dig 50 Hampshire- splice 10 Fawcett- splice CASTING 600 MAIN DIG ON PUTNAM FIBER FOR 25 BRATTLE
VICINITY STEAM	20 Osborne- excavation for condensate line Lansdowne- sidewalk panel repair COMPLETING CONDENSATE LINE OBSRNE THEN LANDSDDOWN AT CROSS SIDEWLAK REPAIR
PHEONIX COMMUNICATIONS	100 Pacific- manhole splicing SPLICING MHS 65 BINNEY 300 THIRD 239 THRID

PRIVATE DEVELOPMENT PROJECTS

O'BRIEN HIGHWAY/ CAMBRIDGE STREET/FIRST STREET CONTRACTOR: MCCOURT	Cambridge (Second-Obrien) south side- Curb, sidewalks, bike lanes, WCRs Museum Way- Drainage @ corner with O'Brien Hwy Gilmore Bridge – concrete sidewalk Casting adjustments sitewide for final course paving EXACTLY THE SAME
CAMBRIDGE CROSSING CONTRACTOR: JMA	Leighton (Parcel U)- closed during work hours for curbing Jacobs (Parcel JK)- prep work 10/16-10/27, paving scheduled 10/28

	<p>Morgan (North First- Water)- prep work 10/16-10/27, paving scheduled 10/28, Boom lift all week</p> <p>SAME AS LAST WEEK</p>
<p>40 THORNDIKE STREET CONTRACTOR: JMA</p>	<p>Third St parking lane(Spring- Thorndike)- closed Monday-Tuesday electrical manhole work Thorndike- closures for deliveries</p> <p>FINAL PAVING THIRD SPRING THORNDIKE THIS WEEK ALSO THORNDIKE AND THIRD TO SECOND INTERSECTION SPRING AND SECOND ALL WEDNESDAY WITH THURSDAY BACKUP</p> <p>ALSO PERIODIC CLOSURES OF THORNDIKE</p>
<p>BOSTON PROPERTIES MXD CONTRACTOR: TURNER 290 BINNEY</p>	<p>Binney adjacent to the project- trench for the sewer connection dewatering, 2-way traffic will be maintained, Traffic will be shifted for the first half of this week to access the southern half of Binney Trucking slurry material</p> <p>NORTH HALF BINNEY CONTINUING ON SEWER</p>
<p>60 FIRST STREET CONTRACTOR: GILBANE CO.</p>	<p>NO UPDATE NOT PRESENT</p>
<p>161 FIRST STREET CONTRACTOR: CONSIGLI</p>	<p>Binney@ First- sidewalk FRIDAY OPENED SIDEWALK FIRST AT BINNEY NO ROW WORK THIS WEEK</p>
<p>111 FIRST STREET CONTRACTOR: TOCCI</p>	<p>NO UPDATE NOT PRESENT</p>
<p>585 KENDALL STREET CONTRACTOR: SUFFOLK</p>	<p>No work, hauling spoils, small concrete placements DOING EXCAVATION HAULING SPOILS AND POURS NOT ROW WORK</p>
<p>301 BINNEY STREET CONTRACTOR: PIDC</p>	<p>No work NO ROW WORK</p>
<p>41 LINSKEY WAY CONTRACTOR: CONSIGLI</p>	<p>No work NO WORK IN ROW</p>
<p>113 FIRST STREET CONTRACTOR: COMMODORE BUILDERS</p>	<p>NO UPDATE NOT PRESENT</p>

<p>1 ROGERS STREET CONTRACTOR: COMMODORE BUILDERS</p>	<p>No work by Commodore Builders Permitting to Weiss Construction NO UPDATE NOT PRESENT</p>
<p>36 HAMPSHIRE STREET CONTRACTOR: SEADAR</p>	<p>Portland- shutdown all week for deliveries and curtain wall work SAME AS ABOVE</p>
<p>325 BINNEY STREET CONTRACTOR: JM-A</p>	<p>Concrete placements, east bound closures Monday and Wednesday Boom lift, east bound closure Saturday POSSIBLE LANE CLOSURES ON BINNEY FOR CONCRETE FULDERSON WRATER WORK BINNEY</p>
<p>200 MAIN STREET CONTRACTOR: JM-A</p>	<p>No work NO WOK ROW</p>
<p>600 MAIN STREET CONTRACTOR: CONSIGLI</p>	<p>Regular dumpsters and deliveries SAME Portland @ Main- shutdown SAME To schedule paving BINDER TOMORRWO INTERSECTION CLOSED OVERNIGHT WITH DETAIL CONER ALBany and main tomorrow closed cordinatin with mit</p>
<p>750 MAIN STREET CONTRACTOR: CONSIGLI</p>	<p>NO UPDATE NOT PRESENT</p>
<p>382-392 HARVARD ST CONTRACTOR: NAUSET</p>	<p>No work NO WORK IN ROW</p>
<p>57 JFK STREET CONTRACTOR: NAUSET</p>	<p>No work OVERNIGHT WEDNESDAY TO THURSDAY SNV OBTAINED CRANE IN WINTHRHOM PICKS FROM JFK FOUR COLUMNS TO INSTALL DETAIL PRIORITY REQUEST</p>
<p>IQHQ PROJECT CONTRACTOR: AE COM</p>	<p>Details, directional and detour signage will be in place. Work on one location and then relocate to the next. This work will be from 7AM to 3PM</p>

	<p>Whittemore Ave (Seagrave Rd - Kassul Park) - road closure Thursday, 10/18/23 for removal of a temporary underground utility pipe sleeve</p> <p>Whittemore Ave(Seagrave- Kassul Park) - road closure Thursday, 10/12/23 for removal of a temporary underground utility pipe sleeve</p> <p>Onsite activities include tenting with excavation and trucking of soils off-site.</p> <p>NO WORK IN ROW TENTING EXCACVATION HAULING SOILS ON SITE</p>
<p>402 RINDGE AVENUE CONTRACTOR: GENESIS UTILITIES</p>	<p>No work</p> <p>Rindge @ Alewife- concrete sidewalks 10/23</p> <p>WRKING IN SIDEWALK RINDGE TO ABP TO WOR ON CROSSEWALK STARTING TOMORROW PAVING INSIDE THE SIGHT THURSDAY NIGHT</p>
<p>1 JACKSON PLACE CONTRACTOR: CONSIGLI</p>	<p>NO UPDATE</p> <p>NO WORK IN ROW WAITING FOR APPORVLE TO TIE TO SEWER ON RINDGE</p>
<p>101 SMITH PLACE CONTRACTOR: W.L. FRENCH</p>	<p>No work</p> <p>Normal deliveries</p> <p>BRUNO – THEY WILL BE INSTALLING CURB FOR REMAINDER OF WEEK AND WILL START SIDEWLAK FAUCET TO CONCORD AVE PAVING – SOME PREP WORK AND WILL PAVE</p>
<p>101 CAMBRIDGEPARK DRIVE CONTRACTOR: CONSIGLI</p>	<p>NO UPDATE</p> <p>SCHEDULED TO BEGIN WEDS AND FINIAH THURSDAY BIKE PATH PAVING</p>
<p>605 CONCORD AVE CONTRACTOR: NAUSET</p>	<p>No work</p> <p>Roofing delivery Monday, closure</p> <p>WINDOW DELIVER WEDNEDAY – WILL HAVE DETAIL AND EXPECT TO TAKE A LANE WILL START WATER SERVICE TIE IN – COORDINATING WIH BRUNO AND CWD</p>
<p>55 SPINELLI PLACE CONTRACTOR: SEADAR</p>	<p>No work</p>

	NO WORK IN ROW
55 WHEELER STREET CONTRACTOR:	No work
	NO WORK IN ROW

EVENTS 10/27 4PM-10PM ECBA

10/27-10/28 JKF CLOSURES HSBA BLOCK PARTY

10/31 3PM-6PM MAYORS HALLOWEEN CELEBREAION

11/4 ANNUAL FAMILY LITERACY FUN DAY

11/5 6AM-12PM CLOSURES OF DCR ROADS MOSTLY ½ MARATHON