

CONSTRUCTION MEETING MINUTES

DATE: OCTOBER 26, 2020

CITY PROJECTS

CHAPTER 90 – CONTRACT 23A CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kate Riley	Milling today – Brewster, Huron, Raymond @ Walden Final Pave – Brewster, Riedesel (Tuesday) Huron Ave (Tuesday/Wednesday) Raymond @ Upland
CHAPTER 90 – CONTRACT 23B CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kate Riley	Sixth St – castings & curbing Sixth St @ Hurley – raised crosswalk (Tuesday) Final pave – Thursday/Friday Franklin St – late November finish drainage
HARVARD SQUARE/ELIOT STREET CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kate Riley	No work this week Waiting on light poles – delivered 2 nd week of November
INMAN SQUARE PROJECT CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kate Riley	Hampshire St (Cambridge – Amory) – drainage work Test pit in intersection
CIPP LINING CONTRACT CONTRACTOR: NATIONAL WATER MAIN Community Relations: Kate Riley	No work
TV & CLEANING CONTRACT CONTRACTOR: NATIONAL WATER MAIN	Dodge St Sherman St Steel Place River St - outfall
COTTAGE/LOPEZ DRAINAGE IMPROVEMENTS CONTRACTOR: P. GIOIOSO	Cottage St – catch basin repair Cottage St (Magazine-River) – curb work Pacific St – ramps Thursday – castings

Community Relations: Kate Riley	Final Pave – November 9
REMEDIAL CONTRACT CONTRACTOR: MATTUCHIO Community Relations: Kate Riley	170 Sherman St Harvard @ Essex – catch basin Lafayette Sq – water fountain
MISC PATCH CONTRACT CONTRACTOR: EJ PAVING Community Relations: Kate Riley	Brattle St (FRESH POND PARKWAY TO CROSSWALK AT POINT (430' WEST OF LARCH ROAD)) <hr/> Crescent Street (Sacramento to Oxford Ave) <hr/> Roberts Rd (In front of 30/34 Roberts 100' section) <hr/> Leonard St (Line to Cambridge) <hr/> Columbia St (Cambridge to Somerville Line) <hr/> Webster Ave (Cambridge to City line) <hr/> Hampshire St (Cardinal to Broadway) <hr/> Cardinal Medeiros Ave (Binney Street to Hampshire) <hr/> Brookline St (Henry to Lopez) <hr/> Bay Street (Mass Ave to Green) <hr/> Bay Street (Green to Kinnaird) <hr/> Callender Street (Putnam to Howard) <hr/> Magee Street (Callender to Putnam)
MISC. SIDEWALK CONTRACT CONTRACTOR: DEROMA AND SONS Community Relations: Kate Riley	181 Concord Ave - Thursday
MIT SOMA PROJECT CONTRACTOR: TURNER CONSTRUCTION	Main St @ Hayward St – raised crosswalk
MONSIGNOR O'BRIEN HWY	Phase I – punch list work Phase 2B – East St – emergency duct bank – waiting on permit

CONTRACTOR: MCCOURT CONSTRUCTION Community Relations: Kate Riley	MOB – drainage and water
LECHMERE CANAL CONTRACTOR: MCCOURT	Restoration work in plaza
CAMBRIDGE/WATERTOWN GREENWAY PROJECT CONTRACTOR: ONYX CORP.	Working on path on November 4 th near Water Dept. Grading and paving path by end of year
PARKING LOT 6 STORMWATER TANK PROJECT CONTRACTOR: SKANSKA	Bishop Allen Dr @ Columbia - curb & sidewalk, castings
GREEN LINE EXTENSION PROJECT CONTRACTOR: GLX Contractors	Super structure work, concrete placement Right lane of MOB closed Monday – Sunday CSO tie-in on O’Brien Hwy
GREEN LINE TRANSFORMATION PROJECT CONTRACTOR: SPS NEW ENGLAND	Museum Way detour Monday – Friday Concrete repairs, crack work, saw cutting and demo
CLARENDON AVE PARK CONTRACTOR: JNJ SACCA	NOT PRESENT Installing shade sails, signage and fencing
ROGERS STREET PARK CONTRACTOR: ARGUS	Equipment install, concrete slab work, topsoil on slopes
ROGERS STREET PARK STORAGE SHED CONTRACTOR: AVATAR	NOT PRESENT
GLACKEN FIELD CONTRACTOR: ARGUS	First ball field-grading, fencing, batting cages Slope complete
KING OPEN SCHOOL CONTRACTOR:	NOT PRESENT
CITY HALL PROJECT CONTRACTOR: WT RICH	
FOUNDRY BUILDING	Rogers St – trucking

CONTRACTOR: WT RICH	
TOBIN SCHOOL CONTRACTOR:	NOT PRESENT

CITY DEPARTMENTS

CAMBRIDGE ELECTRICAL DEPARTMENT	No work
CAMBRIDGE TRAFFIC DEPARTMENT	Inman St @ Broadway – mast arms
CAMBRIDGE WATER DEPARTMENT	74 Dana St – service Centre St 13 Walker St - service

UNIVERSITY PROJECTS

HARVARD UNIVERSITY	<p><u>63 Mt Auburn St (Adams House)</u> – deliveries and dumpster swaps</p> <p><u>Divinty School</u> – deliveries & dumpster swaps</p> <p><u>Houghton Library</u> – deliveries and dumpster swaps</p> <p><u>Quincy DeWolfe Bike Corridor</u> – Striping corridor Memorial Dr – conduit work Grant St – curb work</p> <p><u>Lamonte Gate</u> – adjust curbing</p> <p><u>109 Irving Street</u> – pave Friday</p> <p><u>2 Arrow Street</u> – Mt Auburn – lift on sidewalk</p>
MIT	<p><u>189 Vassar Street</u> – complete paving tomorrow, concrete walks</p> <p><u>51 Vassar Street</u> – demo building</p>

	<p>50 Albany Street – no work</p> <p>MIT Boathouse – deliveries / dumpster swaps</p>
--	--

UTILITY COMPANIES

<p>COMCAST Contact Person: Anthony Vataloro 617-279-7037 Anthony_vataloro@comcast.com</p>	No work
MIRRA	Pleasant St Allston St Athenaeum @ Second – trenching Cambridgepark Dr – trenching work – site walk w/DPW
EVERSOURCE ELECTRIC	
EVERSOURCE GAS	Fifth St – on hold Putnam Ave @ Magazine Putnam Ave @ Pleasant River St @ Jay St Larchwood Dr Windsor @ Cambridge Putnam @ Pearl Hingham St Florence St Water St – services
VICINITY STEAM	Main St @ Portland St – manhole work
<p>VERIZON Matt King matthew.i.king@one.verizon.com</p>	Broadway Concord Ave Mass Ave

CAMBRIDGE NETWORK SOLUTIONS	No work
PHEONIX COMMUNICATIONS	Cambridge St Third St @ Charles St

PRIVATE DEVELOPMENT PROJECTS

CAMBRIDGE CROSSING CONTRACTOR: JMA	Parcel E/F – steel / concrete Parcel G – steel / concrete Parcel H –steel/concrete work Parcel I – foundation work, concrete core Parcel QI – interior work
50 ROGERS STREET CONTRACTOR: CONSIGLI	NOT PRESENT
111 FIRST STREET CONTRACTOR: TOCCI	Deliveries & dumpster swaps
220 BINNEY STREET (VOLPE) CONTRACTOR: TURNER CONSTRUCTION	Steel install 2 nd tower crane Potter St – drainage work (govt property)
40 THORNDIKE STREET CONTRACTOR:	Mobilizing Interior demo work Applying for noise variance
15 LAMBERT STREET CONTRACTOR:	NOT PRESENT
305 WEBSTER AVENUE CONTRACTOR:	Columbia & Windsor – sidewalk work Paving this week
165 MAIN STREET CONTRACTOR: JOHN MORIARTY & ASSOC	No work
325 MAIN STREET CONTRACTOR: TURNER CONSTRUCTION	Steel deliveries Tower crane this weekend Concrete placement – Monday Wednesday, Friday Eversource – Broadway @ Third St
750 MAIN STREET CONTRACTOR:	Osborne St – closed from Main – Sidney – for slurry wall Main St – pump truck Eversource Elec – State St

250 MASS AVE CONTRACTOR: INTERCITY CONSTRUCTION	NOT PRESENT Saw cutting electric conduit, pedestrian light
415 MASS AVE (MASS + MAIN) CONTRACTOR: JOHN MORIARTY & ASSOC	NOT PRESENT Punch list work Mass Ave – striping - TBD
300 PUTNAM AVENUE CONTRACTOR:	NOT PRESENT
40 MARKET STREET CONTRACTOR: CALLAHAN	Broadway – sidewalk work Market St – sidewalk work
227 PROSPECT STREET CONTRACTOR:	NOT PRESENT
1 JFK STREET CONTRACTOR: SHAWMUT CONSTRUCTION	Brattle St – lane closure
57 JFK STREET CONTRACTOR:	Eliot St alley – trucking/excavation
1991 MASS AVE CONTRACTOR: NAUSET CONSTRUCTION	Deliveries Eversource Electric – service work 2-3 weeks
1791 MASS AVE CONTRACTOR: KEITH CONSTRUCTION	NOT PRESENT
50 CHURCHILL AVE CONTRACTOR: CONSIGLI	No work
77 NEW STREET CONTRACTOR: NAUSET CONSTRUCTION	Sidewalks on Wednesday
55 WHEELER STREET CONTRACTOR: WL FRENCH	Trucking / concrete trucks Eversource – Wheeler St
50 CAMBRIDGE PARK DRIVE CONTRACTOR:	No work I/I redesign – waiting on schedule for Sargent St – waiting on approval
101 CAMBRIDGE PARK DRIVE CONTRACTOR:	NOT PRESENT water connection Test pit - sewer