### **CONSTRUCTION MEETING MINUTES**

**DATE: MAY 20, 2019** 

# **CITY PROJECTS**

CHAPTER 90 – CONTRACT 21	Thorndike St – sawcutting this week, pouring sidewalks Friday	
CONTRACTOR: NEWPORT CONSTRUCTION		
Community Relations: Kate Riley		
CHAPTER 90 – CONTRACT 22	Line striping at Bond St @ Concord Ave	
CONTRACTOR: NEWPORT CONSTRUCTION	Dudley St – sidewalk work	
Community Relations: Kate Riley		
CHAPTER 90 – CONTRACT 23A	Huron Ave (Garden St - Raymond St) – drainage work this week	
CONTRACTOR: NEWPORT CONSTRUCTION		
Community Relations: Kate Riley		
HARVARD SQUARE/ELIOT STREET	Water main work, tapping into 24" main	
CONTRACTOR: NEWPORT CONSTRUCTION	Chlorinating/pressure testing	
Community Relations: Kate Riley	Light work on Tuesday next week, otherwise no work in the square	
CIPP LINING CONTRACT	Sixth St from Binney St to Cambridge St and some side streets	
CONTRACTOR: NATIONAL WATER MAIN		
Community Relations: Kate Riley		
COTTAGE/LOPEZ DRAINAGE		
IMPROVEMENTS		
CONTRACTOR: P. GIOIOSO		
Community Relations: Kate Riley		
REMEDIAL CONTRACT	Cemetery	
CONTRACTOR: MATTUCHIO	Longfellow Park – install sewer manhole	
Community Relations: Kate Riley	2 <sup>nd</sup> crew - Frames & Covers – various locations in West Cambridge	
	3 <sup>rd</sup> crew – Frames & Overs – Central Sq	
MISC PATCH CONTRACT	No Work	
CONTRACTOR: EJ PAVING		
Community Relations: Kate Riley		
MISC. SIDEWALK CONTRACT	No work	
CONTRACTOR: DEROMA AND SONS		
Community Relations: Kate Riley		

CITY HALL ANNEX – 344 BROADWAY CONTRACTOR: Community Relations: Kate Riley	Work has begun in front plaza area
KING OPEN SCHOOL/CAMBRIDGE STREET UPPER SCHOOL CONTRACTOR: WT RICH Community Relations: Kate Riley	NOT PRESENT
MIT SOMA PROJECT CONTRACTOR: TURNER CONSTRUCTION	Wadsworth St – duct bank Amherst St – road reconstruction soil hauling, rebar, steel Concrete work M, W, Th
CAMBRIDGE CROSSING ROADWAYS & INFRASTRUCTURE CONTRACTOR: DERENZO Community Relations: Kate Riley	Water/drain line at pump station
GORE STREET SEWER MAIN CONSTRUCTION CONTRACTOR: DERENZO Community Relations: Kate Riley	Sciarappa @ Gore St – 2 crews Water trench pavement repairs
MONSIGNOR O'BRIEN HWY CONTRACTOR: MCCOURT CONSTRUCTION Community Relations: Kate Riley	Drain manhole work in median
BINNEY STREET / CARDINAL MEDERIOS STORMDRAIN CONTRACTOR: MCCOURT	Binney St – footings Eversource duct bank – Cardinal Medeiros @ Binney
CAMBRIDGE/WATERTOWN GREENWAY PROJECT CONTRACTOR: ONYX CORP.	Electric conduit is complete, except Holworthy St — need redesign Landscape plantings Meeting about redesign of detention basin
BEACON STREET PROJECT CONTRACTOR: NEWPORT CONSTRUCTION  MBTA – CENTRAL SQ & HARVARD SQ	NOT PRESENT
ELEVATOR PROJECT CONTRACTOR: BARLETTA	
PARKING LOT 6 STORMWATER TANK PROJECT CONTRACTOR: SKANSKA	Tunneling grouting Pipe deliveries, hauling out soil Mass Ave @ Douglass - drainage

GREEN LINE EXTENSION PROJECT	Continuing drilling operations in the MBTA right of way between Water	
CONTRACTOR: GLX Contractors	Street and North First Street	
	<ul> <li>Work near East Street - preparing former MBTA parking lot (Lot R) and</li> <li>3-5 Glassworks property for drilling operations.</li> </ul>	
	<ul> <li>Utility Monitoring Point installation in East Street pending MassDOT issuing access permit for the work.</li> </ul>	

### **CITY DEPARTMENTS**

CAMBRIDGE ELECTRICAL DEPARTMENT	No work
CAMBRIDGE TRAFFIC DEPARTMENT	Night markings this week Tuesday & Wednesday various locations
CAMBRIDGE WATER DEPARTMENT	Grey Garden East – services

# **UNIVERSITY PROJECTS**

HARVARD UNIVERSITY	COMMENCEMENT – MAY 30-31
	10 Holyoke Place (Lowell House) – punch list work
	Smith Center – Wednesday Iam-6am – crane work, installing overhead pedestrian protection
	3 James St (Schlessinger Library) – deliveries and dumpster swaps
	Adams House – Tuesday – Friday – lift in street for work
	12 Oxford Street – crane pick on Saturday, 6/1
	Andover Hall 45 Francis Ave – upcoming project
	Lewis Hall 1557 Mass Ave – upcoming project

MIT	COMMENCEMENT – JUNE 7
	189 Vassar Street – no work
	50 Albany Street – Albany St closed (Main to Portland), west bound will open Monday – May 20
	130 Vassar Street – no work
	219 Vassar St –
	Manhole replacement Project – on-going campus wide

### **UTILITY COMPANIES**

COMCAST	Edmunds @ Mass Ave – conduit repair	
Contact Person: Anthony Vataloro	25 River St – trench (Tuesday-Wednesday)	
617-279-7037	Wadsworth @ Main St – rebuild manhole on SOMA site	
Anthony_vataloro@comcast.com		
MIRRA	Saturday – 145 Broadway – work on-site	
EVERSOURCE ELECTRIC	Dawes	
Contacts:	Walden St	
AnneMarie Walsh	Broadway @ Trowbridge	
Annemarie.walsh@eversource.com	850 Cambridge St	
Bill Zamparelli – 617-629-3265	12 Essex St	
william.zamparelli@eversource.com	Water St – MBTA	
Matthew Viens	465 Cambridge St	
matthew.viens@eversource.com	2225 Mass Ave	
	Sidney St	
	Albany St @ Cross St	
	288 Norfolk St – start work Friday or next week	
<b>EVERSOURCE GAS</b>	Ames St – main work	
Michael Needham – Manager, Gas	Belmont St –working on services	
Maintenance 339-987-7979	Inman Sq – 2 new mains	
michael.needham@eversource.com	Green St - services	

Matthew Knowles – Manager, Gas Construction 339-987-7756 matthew.knowles@eversource.com	Putnam Ave – tie-in's 1699 Mass Ave – Saturday work
Pierre Belizaire – Somerville Planning & Scheduling Supervisor 617-629-3257 or pierre.belizaire@eversource.com	
John Burke – Supervisor, Gas Operations john.v.burke@eversource.com	
Dean Moran – Supervisor, Damage Prevention 508-642-4929 or dean.moran@eversource.com	
Jeanie Zelinski – Somerville Office Clerk 617-629-3259	
VEOLIA	Second St @ Spring St – steam stack in manhole – work on-going for 2 weeks  Land Blvd – condensate repair – 2 weeks
VERIZON	11 First St 5-7 Linden St 109, 549 Broadway 699 Mt Auburn St 1545 Mass Ave
CAMBRIDGE NETWORK SOLUTIONS	2 Canal Park – excavation starting 6/I
CROWN CASTLE	Green @ Hancock St Museum Way Education Circle
PHEONIX COMMUNICATIONS	Broadway @ Hancock St

# PRIVATE DEVELOPMENT PROJECTS

CAMBRIDGE CROSSING – 250 NORTH	Interior work	
STREET		
CONTRACTOR: JMA		
<b>CAMBRIDGE CROSSING – 250 DAWES</b>	All foundation work	
STREET		
CONTRACTOR:		
10 NORTHPOINT BLVD	No work	
CONTRACTOR:		
CAMBRIDGE CROSSING SEWER PUMP	Utility work	
STATION	Surcharging area	
CONTRACTOR: SHAWMUT CONSTRUCTION		
50 ROGERS STREET	Street will remain closed	
CONTRACTOR: CONSIGLI	Steel deliveries	
85 FIRST STREET	NOT PRESENT	
CONTRACTOR: GROOM CONSTRUCTION		
107 FIRST STREET	NOT PRESENT	
CONTRACTOR:		
FIRST STREET (SEWER SEPARATION WORK)	Work to start on Binney St Monday 5/20	
CONTRACTOR: DERENZO		
249 THIRD STREET	No work	
CONTRACTOR: W.L. FRENCH		
220 BINNEY STREET (VOLPE)	Site fence beginning of June	
CONTRACTOR: TURNER CONSTRUCTION		
399 BINNEY STREET	Curbing install on Binney St	
CONTRACTOR: RICHMOND GROUP/W.L. FRENCH		
15 LAMBERT STREET	Gore St – sanitary & drain work starting this week, complete by Thursday	
CONTRACTOR:		
305 WEBSTER AVENUE	Deliveries	
CONTRACTOR:	Utilities being in July	
1385 CAMBRIDGE STREET	NOT PRESENT	

CONTRACTOR:		
I BROADWAY	NOT PRESENT	
CONTRACTOR: JOHN MORIARTY & ASSOC		
145 BROADWAY	Concrete work Monday & Thursday	
CONTRACTOR: TURNER	Drain line on Galileo side on-site	
139 MAIN STREET	NOT PRESENT	
CONTRACTOR: JOHN MORIARTY & ASSOC.		
165 MAIN STREET	NOT PRESENT	
CONTRACTOR: JOHN MORIARTY & ASSOC		
325 MAIN STREET	hydrant install #355 - Wednesday	
CONTRACTOR:		
907 MAIN STREET	deliveries	
CONTRACTOR: NAUSET CONSTRUCTION		
415 MASS AVE (MASS + MAIN)	Columbia St – closed at 9 am	
CONTRACTOR: JOHN MORIARTY & ASSOC	Excavation work on Mass Ave	
10 ESSEX STREET	Essex St – lifts in street – 3 weeks	
CONTRACTOR: NAUSET CONSTRUCTION	Eversource – pulling cable	
300 PUTNAM AVENUE	NOT PRESENT	
CONTRACTOR:		
I JFK STREET	NOT PRESENT	
CONTRACTOR: SHAWMUT CONSTRUCTION		
1991 MASS AVE	Soil hauling	
CONTRACTOR: NAUSET CONSTRUCTION		
1868 MASS AVE	No work,	
CONTRACTOR: YOUNG ENGINEERING	Paving schedule??	
1699 MASS AVE	Deliveries	
CONTRACTOR: NAUSET CONSTRUCTION	Water & fire services - permitting	
253 WALDEN STREET	landscaping	
CONTRACTOR: ONYX CORP		
77 NEW STREET	Lifts on New St	
CONTRACTOR: NAUSET CONSTRUCTION		
297 CONCORD AVENUE	NOT PRESENT	
CONTRACTOR:		
671 CONCORD AVENUE	Deliveries	
CONTRACTOR:		
40 ACORN PARK DRIVE	NOT PRESENT	

CONTRACTOR: JMA/DERENZO	
193 CONCORD TURNPIKE	NOT PRESENT
CONTRACTOR:	
211 CONCORD TURNPIKE	No work
CONTRACTOR: W.L. FRENCH	

### **SPECIAL EVENTS**

MAY 24-26	BOSTON CALLING – I IAM – 3PM	IMPACTS TO HARVARD SQ – JFK ST CLOSURE (PM)
MAY 24-26	ST. ANTHONY'S SANTO CHRISTO FEAST – 2PM- 10PM	PROCESSION SATURDAY AT 5PM – CARDINAL MEDEIROS, HARDWICK, BERKSHIRE, CAMBRIDGE, PROCESSION SUNDAY AT 2PM-CARDINAL MEDEIROS, PLYMOUTH, WINDSOR, CAMBRIDGE, BACK TO CHURCH
MAY 26	RABINDRANATH TAGORE CELEBRATION – 2PM- 4PM	HARVARD SQ
MAY 26	RUN TO REMEMBER	MEMORIAL DR
MAY 27	MEMORIAL DAY OBERVANCE – 8AM-5PM	CAMBRIDGE CEMETERY