CONSTRUCTION MEETING MINUTES

DATE: SEPTEMBER 21, 2020

CITY PROJECTS

CHAPTER 90 – CONTRACT 22	Parker St – punch list work
CONTRACTOR: NEWPORT CONSTRUCTION	
Community Relations: Kate Riley	
CHAPTER 90 – CONTRACT 23A	Brewster St – curb and sidewalk work and raised crosswalk
CONTRACTOR: NEWPORT CONSTRUCTION	Riedesel – curb and sidewalk work and raised crosswalk
Community Relations: Kate Riley	
CHAPTER 90 – CONTRACT 23B	Sixth St – sidewalk work from Thorndike to Hurley on the even side
CONTRACTOR: NEWPORT CONSTRUCTION	
Community Relations: Kate Riley	
HARVARD SQUARE/ELIOT STREET	No work this week
CONTRACTOR: NEWPORT CONSTRUCTION	Waiting on light poles
Community Relations: Kate Riley	
INMAN SQUARE PROJECT	Cambridge St (Antrim – Fayette) – drainage work
CONTRACTOR: NEWPORT CONSTRUCTION	
Community Relations: Kate Riley	
CIPP LINING CONTRACT	No work
CONTRACTOR: NATIONAL WATER MAIN	
Community Relations: Kate Riley	
TV & CLEANING CONTRACT	Main St
CONTRACTOR: NATIONAL WATER MAIN	
COTTAGE/LOPEZ DRAINAGE	Cottage St - no work this week
IMPROVEMENTS	
CONTRACTOR: P. GIOIOSO	
Community Relations: Kate Riley	
REMEDIAL CONTRACT	359 Broadway – water fountain install
CONTRACTOR: MATTUCHIO	Hastings Sq – Wednesday or Thursday
Community Relations: Kate Riley	Church St – shower tie-in
	Ellery St @ Harvard St – frames and covers
	Mass Ave @ Sidney – frames and covers
MISC PATCH CONTRACT	No Work
CONTRACTOR: EJ PAVING	

Community Relations: Kate Riley	
MISC. SIDEWALK CONTRACT	Concord Ave – ped ramps
CONTRACTOR: DEROMA AND SONS	Mass Ave @ Vassar St
Community Relations: Kate Riley	Mass Ave @ Albany St
MIT SOMA PROJECT	Carleton St – paving complete
CONTRACTOR: TURNER CONSTRUCTION	Backfilling tree pits, trench drain work
MONSIGNOR O'BRIEN HWY	Phase I – punch list work
CONTRACTOR: MCCOURT CONSTRUCTION	Phase 2B – Water St & Third St – 12" water & drainage
Community Relations: Kate Riley	
LECHMERE CANAL	Concrete subbase and restoration
CONTRACTOR: MCCOURT	
CAMBRIDGE/WATERTOWN GREENWAY	grading
PROJECT	
CONTRACTOR: ONYX CORP.	
PARKING LOT 6 STORMWATER TANK	Grading today
PROJECT	Paving Tuesday
CONTRACTOR: SKANSKA	Sidewalk and curb work
CONTRACTOR: SRANSRA	
GREEN LINE EXTENSION PROJECT	Structure work, rebar, concrete pour 9/25
CONTRACTOR: GLX Contractors	Right lane of MOB closed Monday - Friday
GREEN LINE TRANSFORMATION PROJECT	Museum Way detour Monday – Friday 7:00 am – 1:00 pm
CONTRACTOR: SPS NEW ENGLAND	Concrete repairs, platforms, sidewalk demo, rail demo
CLARENDON AVE PARK	NOT PRESENT
CONTRACTOR: JNJ SACCA	Fence installation this week
ROGERS STREET PARK	Drainage work, water line, rock boulders, footings, concrete wall work
CONTRACTOR: ARGUS	
ROGERS STREET PARK STORAGE SHED	NOT PRESENT
CONTRACTOR: AVATAR	
GLACKEN FIELD	Slope work and plantings
CONTRACTOR: ARGUS	Working on fencing posts and fence for ball netting
	Drainage in fields & conduit work, waterline taps

KING OPEN SCHOOL	No work	
CONTRACTOR:		
CITY HALL PROJECT		
CONTRACTOR: WT RICH		
FOUNDRY BUILDING	Rogers St – trucking	
CONTRACTOR: WT RICH	Excavation/soil disposal	
	Concrete placement Thursday & Friday	
TOBIN SCHOOL	Conductivity testing in playground area	
CONTRACTOR:		

CITY DEPARTMENTS

CAMBRIDGE ELECTRICAL DEPARTMENT	No Work
CAMBRIDGE TRAFFIC DEPARTMENT	NOT PRESENT
	Crosswalk line striping Monday & Tuesday night
	Red bus lane painting – Mt Auburn @ Putnam Ave Tuesday & Wednesday
CAMBRIDGE WATER DEPARTMENT	Centre St – test pits, saw cutting
	Stearns St – hydrant
	Bryant @ Francis – hydrant
	RC Kelley St - hydrant
	Sunset Rd – JNJ Sacca water main install

UNIVERSITY PROJECTS

HARVARD UNIVERSITY	63 Mt Auburn St (Adams House) – deliveries and dumpster swaps
	Divinty School – deliveries and dumpster swaps
	Houghton Library – deliveries and dumpster swaps
	Quincy DeWolfe Bike Corridor – Cambridge @ Quincy – curb & paving, Coperwaithe @ DeWolfe – curb work
	Lamonte Gate – pedestrian walkway work

	<u>109 Irving Street</u> – utility work
	<u>2 Arrow Street</u> – façade repairs
MIT	189 Vassar Street – sidewalk work and curb cuts
	<u>51 Vassar Street –</u> demo building
	50 Albany Street – no work
	MIT Boathouse – deliveries / dumpster swaps
	<u>Vassar St</u> – street tree plantings through November

UTILITY COMPANIES

COMCAST Contact Person: Anthony Vataloro 617-279-7037 Anthony_vataloro@comcast.com	95 Fawcett St – trench work Mt Auburn @ Brattle – cable repair Main St @ Sidney – vault repair
MIRRA	No work
EVERSOURCE ELECTRIC	 113 Brattle St 505 Concord Ave – pole work 77 New St 203 Concord Turnpike 200 West Blvd (work on MOB) 50 Rogers St 929 Mass Ave MOB @ 3rd St and MOB @ Water St – power to traffic signals
EVERSOURCE GAS	Fifth St – on hold Garfield St Putnam Ave (Pearl-Magazine – main) Inman St (Harvard – Bishop Allen Dr) - on hold

	Sheridan St
	River St
	Larchwood Dr
	Grey Gardens
	Water St – DOT permit – waiting to hear back
VICINITY STEAM	Windsor St @ main St – testing
VERIZON	Prospect St – pole replacements
Matt King	250 Bent St
matthew.i.king@one.verizon.com	400 Tech Sq
CAMBRIDGE NETWORK	No work
SOLUTIONS	
CROWN CASTLE	NOT PRESENT
PHEONIX	Broadway – waiting on permitting
COMMUNICATIONS	

PRIVATE DEVELOPMENT PROJECTS

CAMBRIDGE CROSSING	Parcel E/F – steel / concrete
CONTRACTOR: JMA	Parcel G – steel / concrete
	Parcel H –steel/concrete work
	Parcel I – foundation work
	Parcel W – complete
	Parcel QI – interior work, sidewalk work
	East St – complete
	Noise variances submitted for Saturday work and concrete
50 ROGERS STREET	Rogers St - closed
CONTRACTOR: CONSIGLI	
III FIRST STREET	NOT PRESENT
CONTRACTOR: TOCCI	Concrete pour Thursday on Hurley St
	Delivery of wall panels
220 BINNEY STREET (VOLPE)	Backfilling, steel in 2 weeks
CONTRACTOR: TURNER CONSTRUCTION	Using gates on Binney St, Potter and Fifth - trucking
	Laughrey Way – work on-hold
	Potter St – drainage work

40 THORNDIKE STREET	Date for sidewalk closure??
CONTRACTOR:	
15 LAMBERT STREET	NOT PRESENT
CONTRACTOR:	Working on permitting
305 WEBSTER AVENUE	Columbia St – sidewalk work
CONTRACTOR:	Webster Ave – sidewalk work
	1035 Cambridge St – water tie-in
	Webster @ Columbia – water work
165 MAIN STREET	No work
CONTRACTOR: JOHN MORIARTY & ASSOC	
325 MAIN STREET	Structural steel
CONTRACTOR: TURNER CONSTRUCTION	Concrete placement – Tuesday & Thursday
750 MAIN STREET	Osborne St – closed from Main – Sidney – for slurry wall
CONTRACTOR:	Main St – concrete pour on Tuesday, lane closure
415 MASS AVE (MASS + MAIN)	NOT PRESENT
CONTRACTOR: JOHN MORIARTY & ASSOC	Mass Ave (Sidney-Douglass) – milling Wednesday, paving Thursday
	Mass Ave @ Douglass -
300 PUTNAM AVENUE	NOT PRESENT
CONTRACTOR:	
40 MARKET STREET	Broadway – sidewalk work
CONTRACTOR: CALLAHAN	Market St – sidewalk work
227 PROSPECT STREET	NOT PRESENT
CONTRACTOR:	
I JFK STREET	Brattle St – lane closure for concrete work
CONTRACTOR: SHAWMUT CONSTRUCTION	
57 JFK STREET	Working in alleys on Winthrop & Eliot St – concrete work
CONTRACTOR:	
1991 MASS AVE	Deliveries / dumpster swaps
CONTRACTOR: NAUSET CONSTRUCTION	
1791 MASS AVE	deliveries
CONTRACTOR: KEITH CONSTRUCTION	
50 CHURCHILL AVE	No work
CONTRACTOR: CONSIGLI	
77 NEW STREET	No work
CONTRACTOR: NAUSET CONSTRUCTION	Eversource Elec this week

55 WHEELER STREET	Trucking	
CONTRACTOR: WL FRENCH	Dewatering	
	Set-up and demo work	
50 CAMBRIDGE PARK DRIVE	No work	
CONTRACTOR:	I/I redesign	
101 CAMBRIDGE PARK DRIVE	NOT PRESENT	
CONTRACTOR:		
211 CONCORD TURNPIKE	NOT PRESENT	
CONTRACTOR: W.L. FRENCH		