



Huron B Estimated Construction Schedule

(Schedule Revision as of July 2015)

SUBJECT TO CHANGE

START OF CONSTRUCTION OCTOBER 2013

ANTICIPATED END OF CONSTRUCTION DECEMBER 2016

Street/Month	JUL	AUG	SEPT	OCTOBER	NOV	DEC	2016
Appleton Street & Appleton Road	Water - Appleton North						
		Appleton- Huron to Highland		Appleton- Vassal to Huron			Appleton- Highland to Brattle
Blakeslee Street							Final Paving and Plantings
Chilton Street							Final Paving and Plantings
Dunstable Road							Final Paving and Plantings
Fayerweather Street							Final Paving and Plantings
Granville Road							Final Paving and Plantings
Gurney Street	Water						
							Final Paving and Plantings
Huron Avenue	Misc. Structures/Lining			Water Transmission Main Site Enabling			Water Transmission Main (Fresh Pond Parkway - Reservoir)
	Comcast - Pulling Wires in Newly Installed Conduit						
Hutchinson Street			Water				Final Paving and Plantings
Lincoln Lane							Final Paving and Plantings
Manassas Avenue				Water			
Reservoir Street	Water						
		Reservoir South	Reservoir North				Final Paving and Plantings
Royal Avenue			Water				
Saville Street			Water				
Vassal Lane							Final Paving, Plantings, Plaza
Walden Street		Water					Final Paving and Plantings
Wyman Road							

	Utility Work (Sewer, Drain, Water)	
	Telecom Work	
	Surface Improvements	
	- Grading, roadway, sidewalks, curbing	
	- Traffic signals	
	- Plantings and trees	
	- Final paving, striping, signage	
	NOTE: PRIVATE INFLOW REMOVAL WORK ON PRIVATE PROPERTY ANTICIPATED TO CONTINUE THROUGH DECEMBER 2015. WORK ANTICIPATED TO BE COMPLETED IN ADVANCE OF SURFACE IMPROVEMENTS ON A STREET BY STREET BASIS	SUBJECT TO CHANGE