

MLK School Abatement & Demolition

Costello Dismantling - Three Week Look Ahead Schedule 4/17/13								
		SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SATURDAY
Previous Week	DATE	14-Apr	15-Apr	16-Apr	17-Apr	18-Apr	19-Apr	20-Apr
	TASKS		Patriots Day	Submittals	Submittals	Dig Safe Submittals	Submittals	
Week 1	DATE	21-Apr	22-Apr	23-Apr	24-Apr	25-Apr	26-Apr	27-Apr
	TASKS		Submittals	Mobilize Jersey Barriers	Mobilize Jersey Barriers	Mobilize Jersey Barriers Construction Fence	Mobilize Jersey Barriers Construction Fence	
Week 2	DATE	28-Apr	29-Apr	30-Apr	1-May	2-May	3-May	4-May
	TASKS		Mobilize Abatement Erosion Control Rodent Control Utility Terminations	Mobilize Abatement Erosion Control Rodent Control Utility Terminations	Mobilize Abatement Erosion Control Rodent Control Utility Terminations	Interior Demolition Abatement Utility Terminations	Interior Demolition Abatement Utility Terminations	
Week 3	DATE	5-May	6-May	7-May	8-May	9-May	10-May	11-May
	TASKS		Interior Demolition Abatement Utility Terminations	Interior Demolition Abatement Utility Terminations	Interior Demolition Abatement Utility Terminations	Interior Demolition Abatement Utility Terminations	Interior Demolition Abatement Utility Terminations	