

CONSTRUCTION MEETING MINUTES

DATE: OCTOBER 28, 2019

CITY PROJECTS

CHAPTER 90 – CONTRACT 22 CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kate Riley	Dudley & Parker – punch list work Mill & Pave – Tuesday & Wednesday
CHAPTER 90 – CONTRACT 23A CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kate Riley	Huron Ave – sidewalk work Sherman - Raymond Highland – deliveries, mobilizing to site at end of week to start drainage work next week
CHAPTER 90 – CONTRACT 23B CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kate Riley	Sixth St – Thorndike – Sixth St – road work St Mary’s Rd – water main work
HARVARD SQUARE/ELIOT STREET CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kate Riley	Light foundations
INMAN SQUARE PROJECT CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kate Riley	Waiting on gas company to finish work – Hampshire @ Amory Finishing signage Springfield – start work on 11/18
CIPP LINING CONTRACT CONTRACTOR: NATIONAL WATER MAIN Community Relations: Kate Riley	
TV & CLEANING CONTRACT CONTRACTOR: NATIONAL WATER MAIN	Dudley St Alberta St Norris St Huron Ave
COTTAGE/LOPEZ DRAINAGE IMPROVEMENTS CONTRACTOR: P. GIOIOSO Community Relations: Kate Riley	Cottage St (Magazine-Pearl) waiting on water samples, water services to start Wednesday – Friday Magazine St intersection – catch basins and paving
REMEDIAL CONTRACT CONTRACTOR: MATTUCHIO	Antrim St Inman St – Thursday/Friday

Community Relations: Kate Riley	Cambridge St @ Sciarappa St Salt Shed – water line on Wednesday
MISC PATCH CONTRACT CONTRACTOR: EJ PAVING Community Relations: Kate Riley	No work
MISC. SIDEWALK CONTRACT CONTRACTOR: DEROMA AND SONS Community Relations: Kate Riley	No work
MIT SOMA PROJECT CONTRACTOR: TURNER CONSTRUCTION	Wadsworth St – sidewalk/curbing concrete Deliveries – steel girders Daily soil and dumpster swaps
CAMBRIDGE CROSSING ROADWAYS & INFRASTRUCTURE CONTRACTOR: DERENZO Community Relations: Kate Riley	Utility work at pump station Morgan Ave – sidewalk work
MONSIGNOR O'BRIEN HWY CONTRACTOR: MCCOURT CONSTRUCTION Community Relations: Kate Riley	Installing mast arms – south side Drainage work – north side
BINNEY STREET / CARDINAL MEDERIOS STORMDRAIN CONTRACTOR: MCCOURT	Brick crossing at R/R tracks Saturday – 1 1/2 street shut down
CAMBRIDGE/WATERTOWN GREENWAY PROJECT CONTRACTOR: ONYX CORP.	NOT PRESENT
BEACON STREET PROJECT CONTRACTOR: NEWPORT CONSTRUCTION	Signage and punch list
MBTA – CENTRAL SQ & HARVARD SQ ELEVATOR PROJECT CONTRACTOR: BARLETTA	NOT PRESENT
PARKING LOT 6 STORMWATER TANK PROJECT CONTRACTOR: SKANSKA	Flow fill – Monday/Tuesday Back fill wet well Mattuchio - Mass Ave – force main work Bishop Allen Dr – drain and sewer work

GREEN LINE EXTENSION PROJECT CONTRACTOR: GLX Contractors	NOT PRESENT
CLARENDON AVE PARK CONTRACTOR: JNJ SACCA	Electrical work and concrete work

CITY DEPARTMENTS

CAMBRIDGE ELECTRICAL DEPARTMENT	NOT PRESENT
CAMBRIDGE TRAFFIC DEPARTMENT	No work
CAMBRIDGE WATER DEPARTMENT	Park Ave – water main

UNIVERSITY PROJECTS

HARVARD UNIVERSITY	<p><u>63 Mt Auburn St (Adams House)</u> – work on-site</p> <p><u>45 Francis Ave (Andover Hall)</u> – drainage work on Francis Ave</p> <p><u>1557 Mass Ave (Lewis Hall)</u> – deliveries</p> <p><u>1465 Mass Ave (Harvard Hall)</u> –deliveries from Johnson Gate, plan to work Saturdays for the foreseeable future.</p> <p><u>41 Appian Way</u> – Appian Way continues to be closed to vehicle traffic during work hours (Monday-Friday 7am-4pm) – finishing work next week</p> <p><u>Houghton Library</u> – deliveries</p> <p><u>14 Story Street</u> – 2-3 weeks erecting scaffolding</p>
MIT	<p><u>189 Vassar Street</u> –deliveries</p> <p><u>50 Albany Street</u> – sidewalk work, Albany St closed (Main to Portland), east bound closed – deliveries – reopen December 2019</p> <p><u>20 Ames Street</u> – steam repairs – Ames St</p>

	<p><u>50 Ames Street</u> – façade work & coordination with Eversource</p> <p><u>59 Vassar Street</u> – placed emergency generator in parking spots</p>
--	--

UTILITY COMPANIES

<p>COMCAST Contact Person: Anthony Vataloro 617-279-7037 Anthony_vataloro@comcast.com</p>	<p>24 Berkshire St – trench work</p>
<p>MIRRA</p>	<p>340 River St – Monday/Tuesday</p>
<p>EVERSOURCE ELECTRIC Contacts: AnneMarie Walsh Annemarie.walsh@eversource.com Matthew Viens matthew.viens@eversource.com</p>	<p>NOT PRESENT 750 Main Street (working on State @ Windsor) 107 First Street 25 Columbia Street 55 Broadway 10 Northpoint Blvd 120 Magazine Street Binney St – Volpe temp service 24 Berkshire St Putnam Ave @ Pleasant St Spinelli Pl 305 Webster Ave – finishing work Albany St (night work)</p>
<p>EVERSOURCE GAS Michael Needham – Manager, Gas Maintenance 339-987-7979 michael.needham@eversource.com Matthew Knowles – Manager, Gas Construction 339-987-7756 matthew.knowles@eversource.com</p>	<p>Hancock St – svcs complete, main tie in med week @ Mass Ave Hampshire St @Cambridge St – tie-in Larchwood Dr – new main Amherst @ Ames – services on Wadsworth Foster Place Pine St – tie-in, svcs this week</p>

<p>Pierre Belizaire – Somerville Planning & Scheduling Supervisor 617-629-3257 or pierre.belizaire@eversource.com</p> <p>John Burke – Supervisor, Gas Operations john.v.burke@eversource.com</p> <p>Dean Moran – Supervisor, Damage Prevention 508-642-4929 or dean.moran@eversource.com</p> <p>Jeanie Zelinski – Somerville Office Clerk 617-629-3259</p>	
VEOLIA	No work
VERIZON	<p>Broadway @ Galileo Way 727 Mass Ave 39 Brattle St 625 Cambridge St</p>
CAMBRIDGE NETWORK SOLUTIONS	100 Main St - permitting
CROWN CASTLE	No work
PHEONIX COMMUNICATIONS	Cambridge Park Dr

PRIVATE DEVELOPMENT PROJECTS

CAMBRIDGE CROSSING – 250 NORTH STREET CONTRACTOR: JMA	Excavation on 4 lots Landscaping work in Common Building construction on 2 lots
CAMBRIDGE CROSSING – 250 DAWES STREET CONTRACTOR:	All foundation work
CAMBRIDGE CROSSING SEWER PUMP STATION CONTRACTOR: SHAWMUT CONSTRUCTION	Electrical work and building work
I EDUCATION CIRCLE CONTRACTOR:	NOT PRESENT
50 ROGERS STREET CONTRACTOR: CONSIGLI	Rogers St - closed
III FIRST STREET CONTRACTOR: TOCCI	Concrete pours – footings, foundation wall along Charles St Continue with monitoring Excavation for water service, tie-in Thursday pm – Friday am
220 BINNEY STREET (VOLPE) CONTRACTOR: TURNER CONSTRUCTION	Water line work in Binney St Hauling soil
15 LAMBERT STREET CONTRACTOR:	NOT PRESENT
305 WEBSTER AVENUE CONTRACTOR:	NOT PRESENT
I BROADWAY CONTRACTOR: JOHN MORIARTY & ASSOC	No work
325 MAIN STREET CONTRACTOR:	Demo continues Hauling next week
907 MAIN STREET CONTRACTOR: NAUSET CONSTRUCTION	Sidewalk work Lifts on Columbia St & Main St
750 MAIN STREET CONTRACTOR:	Striping temporary crosswalk Osbourne St – closed starting 11/4
415 MASS AVE (MASS + MAIN) CONTRACTOR: JOHN MORIARTY & ASSOC	No work
40 MARKET STREET	NOT PRESENT

CONTRACTOR:	
10 ESSEX STREET CONTRACTOR: NAUSET CONSTRUCTION	Sidewalk work
1 JFK STREET CONTRACTOR: SHAWMUT CONSTRUCTION	SOE along JFK St Concrete -spread footings Tuesday
1991 MASS AVE CONTRACTOR: NAUSET CONSTRUCTION	deliveries
1791 MASS AVE CONTRACTOR: KEITH CONSTRUCTION	No work
1699 MASS AVE CONTRACTOR: NAUSET CONSTRUCTION	Sidewalk pavers
77 NEW STREET CONTRACTOR: NAUSET CONSTRUCTION	Lanes closure for lifts
55 WHEELER STREET CONTRACTOR: WL FRENCH	NOT PRESENT
671 CONCORD AVENUE CONTRACTOR:	Curb work in bike lane
50 CAMBRIDGE PARK DRIVE CONTRACTOR:	No work
193 CONCORD TURNPIKE CONTRACTOR:	NOT PRESENT
211 CONCORD TURNPIKE CONTRACTOR: W.L. FRENCH	NOT PRESENT

SPECIAL EVENTS

OCTOBER 30	USDOT VOLPE CENTER GROUNDBREAKING CEREMONY	CEREMONY ON FIFTH ST(POTTER ST – MUNROE ST) – CLOSED 8AM-4PM
NOVEMBER 1	FALL FEST – HSBA EVENT – 4PM-11PM	DEGUGLIELMO PLAZA – BRATTLE ST CLOSED (FROM ELIOT – CHURCH ST)
NOVEMBER 3	CAMBRIDGE HALF MARATHON https://runsignup.com/Race/CambridgeHalfMarathon/Page-1	STARTS ON FIRST ST

NOVEMBER 5	MUNICIPAL ELECTION	VARIOUS LOCATIONS – SEE ATTACHED LIST
NOVEMBER 11	VETERAN'S DAY OBERVANCE	CAMBRIDGE CEMETERY