

CONSTRUCTION MEETING MINUTES

DATE: APRIL 26, 2021

CITY PROJECTS

CHAPTER 90 – CONTRACT 23A CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kristen Kelleher	Huron Ave @ Garden St – traffic signal work Huron Ave – pavement markings
CHAPTER 90 – CONTRACT 23B CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kristen Kelleher	Sixth St – pavement markings for bike lane Franklin St – full depth to continue in 1-2 wks, replace 10 handholds (Brookline-Lansdowne)
INMAN SQUARE PROJECT CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kate Riley	Springfield St – curb and sidewalk work, binder paving parking lot today Conduit work intersection heading up Hampshire Street
GORE STREET/RUFO ROAD CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kristen Kelleher	Lambert St – manhole work – midweek, street closed during the day open at night Gore St (Seven – Fifth) – watermain work
MT AUBURN STREET @ FRESH POND PARKWAY INTERSECTION (DCR) CONTRACTOR: NEWPORT CONSTRUCTION	Work will include mill and pave, bike lane work. Night and weekend work because of overhead catenary lines Test borings for mast arms in 1-2 weeks
HARVARD SQ/KIOSK BUILDING CONTRACTOR: WES Community Relations: Kate Riley	April 28 – on-site meeting with notice to proceed
CIPP LINING CONTRACT CONTRACTOR: NATIONAL WATER MAIN Community Relations: Kate Riley	Sherman St – working till 6-6:30 pm today
TV & CLEANING CONTRACT CONTRACTOR: NATIONAL WATER MAIN Community Relations: Kate Riley	No work
REMEDIAL CONTRACT CONTRACTOR: MATTUCHIO Community Relations: Kate Riley	156 Hampshire St – paving today Sidney St @ Allston St – castings Putnam Ave (Brookline – River) – castings Mooney St Howard St – castings 28 Meadow Way – catch basin work

<p>MISC PATCH CONTRACT CONTRACTOR: EJ PAVING Community Relations: Kristen Kelleher</p>	<p>This week – paving Ellery St (Broadway – Mass Ave) Broadway (Lee St – Ellery St) Quincy St (Cambridge – Kirkland)</p> <p>Columbia St (Broadway – Bishop Allen) – Monday, May 3 milling</p>
<p>MISC SIDEWALK CONTRACT CONTRACTOR: DEROMA & SONS Community Relations: Kristen Kelleher</p>	<p>No work</p>
<p>MIT SOMA PROJECT CONTRACTOR: TURNER Community Relations: Kate Riley</p>	<p>Wadsworth St – vac truck, drain line tie-in</p>
<p>MONSIGNOR O'BRIEN HWY CONTRACTOR: MCCOURT Community Relations: Kate Riley</p>	<p>Working from Land Blvd to East St – light pole bases, curb & sidewalk work, bike lanes Phase 1 – line striping</p>
<p>CAMBRIDGE/WATERTOWN GREENWAY PROJECT CONTRACTOR: ONYX CORP. Community Relations: Kate Riley</p>	<p>Plantings Connection @ Mt Auburn & Holworthy Upcoming work: Mt Auburn Bridge work by MADOT but no work in the right of work (May-August) Moving benches Mt Auburn Bridge – lighting, need assistance from Eversource</p>
<p>PARKING LOT 6 STORMWATER TANK PROJECT CONTRACTOR: SKANSKA Community Relations: Kate Riley</p>	<p>Raising castings on Bishop Allen Dr and Columbia St Monday, May 3 – milling, Tuesday/Wednesday - paving</p>
<p>GREEN LINE EXTENSION PROJECT CONTRACTOR: GLX CONTRACTORS Community Relations: Kate Riley</p>	<p>Install ballast and build track Misc. waterproofing/concrete work Right lane closure outbound (Monday-Friday 7:00 am – 7:00 pm)</p>
<p>GREEN LINE TRANSFORMATION PROJECT CONTRACTOR: SPS NEW ENGLAND Community Relations: Kate Riley</p>	<p>Southbound lane closure on Museum Way – detour in place Work hours: 7:00 am – 7:00 pm, 7 days/week Concrete injections, walkways, platforms & deck panels at viaduct area Duct bank and conduit work, railwork</p>
<p>ROGERS STREET PARK CONTRACTOR: ARGUS Community Relations: Kristen Kelleher</p>	<p>Granite pavers East side slope loaming Plantings Playground rubber install next week</p>

GLACKEN FIELD CONTRACTOR: ARGUS Community Relations: Kristen Kelleher	Waiting for water fix – test irrigation & sod first field Playground equipment and work in area Working on moving material on-site Precast blocks are in
O'CONNELL LIBRARY PARK CONTRACTOR: ARGUS Community Relations: Kristen Kelleher	Granite caps on light pole bases Prep for pavers
DANEHY PARK/UNIVERSIAL PLAYGROUND CONTRACTOR: QUIRK CONSTRUCTION Community Relations: Kate Riley	Hauling material Tuesday/Wednesday On-site earth work
FOUNDRY BUILDING CONTRACTOR: WT Rich Community Relations: Kate Riley	Rogers St – trucking/deliveries
BROADWAY @ GALILEO CONTRACTOR: Bond Brothers Community Relations: Kate Riley	Galileo – excavation, drainage and lighting Broadway @ Galileo – crossing intersection, exploratory work, test pits-watermain Soil hauling, remove light poles on west side
TOBIN SCHOOL CONTRACTOR: WT RICH Community Relations: Kate Riley	NOT PRESENT

CITY DEPARTMENTS

CAMBRIDGE ELECTRICAL DEPARTMENT	No work
CAMBRIDGE TRAFFIC DEPARTMENT	No work
CAMBRIDGE WATER DEPARTMENT	Centre St – water services Parks – working on water Huron Ave – water leak repair

UNIVERSITY PROJECTS

HARVARD UNIVERSITY	10 Linden Street (Apthorp House) – work on-site 45 Francis Ave (Swartz Hall/Divinity School) – deliveries/dumpster swaps 1557 Mass Ave (Lewis Hall) – deliveries/dumpster swaps
---------------------------	---

	14 Divinity Ave (Divinity Hall) – deliveries/dumpster swaps 36 Holyoke Street (Malkin Athletic Center) – Winthrop St closed 32/42 Church Street (former Border Café) – staging on Palmer St 109 Irving Street (Harvard Law School) – deliveries/dumpster swaps 83 Brattle Street – façade work Holyoke Street – façade work
MIT	51 Vassar St – pile driving 59 Vassar St – no work 77 Mass Ave – working on permits for sidewalk obstruction – façade repairs 70 Amherst St – manhole repairs (6 weeks) 77 Vassar St – steam line repair (upcoming work)

UTILITY COMPANIES

CAMBRIDGE NETWORK SOLUTIONS	No work
COMCAST CONTACT: Anthony Vataloro 617-279-7037 Anthony_Vataloro@comcast.com	Inman Sq – cable pull Ames St @ Broadway – rod & rope Columbia @ Main - castings
EVERSOURCE ELECTRIC	Alewife Brook Parkway @ Concord Ave – install cable Green St @ Putnam Ave Water St (Parcel G)
EVERSOURCE GAS	Jay St - services Bristol St – services River St – services Blackstone St – services Putnam Ave @ River St Dana St – services Stenston Court - services
MIRRA	NOT PRESENT Washington St
VERIZON CONTACT: MATT KING Matthew.i.king@one.verizon.com	360 Binney St Carlton St Brattle St 211 Alewife Brook Pkwy
VICINITY STEAM	Front St Lansdowne St – test pits

	601 Main St – cut/cap
PHEONIX COMMUNICATIONS	Memorial Dr Albany St

PRIVATE DEVELOPMENT PROJECTS

CAMBRIDGE CROSSING CONTRACTOR: JMA	Parcel I – steel work Parcel E, F, G, H – interior work Parcel H – working on stairs, decommission elevator next week Leighton St – sidewalk work East St – duct bank work
325 BINNEY STREET CONTRACTOR: JMA	Excavation Concrete footings/wall Concrete deliveries Barriers are in place on Fulkerson St
111 FIRST STREET CONTRACTOR: TOCCI	Charles St – facade work, boom lifts First St / Hurley St – out in street later in the week
220 BINNEY STREET (VOLPE) CONTRACTOR: TURNER CONSTRUCTION	Third St – work in street Monroe St – work in street Binney St – tele-data work Comcast – conduit line on Monroe st Curtain wall work/deliveries
25 EIGHTH STREET CONTRACTOR: SHAWMUT	No work Street closure on May 10 for steel deliveries
40 THORNDIKE STREET CONTRACTOR: JMA	No work
15 LAMBERT STREET CONTRACTOR:	NOT PRESENT
100 MAIN STREET CONTRACTOR:	Excavation work
165 MAIN STREET CONTRACTOR:	No work
325 MAIN STREET CONTRACTOR: TURNER	Dumpster swaps / deliveries Penthouse units – delivery Green Garage – roof work, plantings
750 MAIN STREET CONTRACTOR: CONSIGLI	Main St – pump truck, boom lift later in week or next week Windsor St – boom lift

810 MAIN STREET CONTRACTOR:	NOT PRESENT
40 MARKET STREET CONTRACTOR: CALLAHAN	Boardman & Broadway – scaffolding on sidewalk for building work
227 PROSPECT STREET CONTRACTOR: ADCO REALTY	Mill/overlay – Wednesday
1 JFK STREET CONTRACTOR: SHAWMUT	NOT PRESENT No work
57 JFK STREET CONTRACTOR: NAUSET CONSTRUCTION	Brattle St – brick pavers
1791 MASS AVE CONTRACTOR: KEITH CONSTRUCTION	Sidewalk work, curb work
1991 MASS AVE CONTRACTOR: NAUSET CONSTRUCTION	Sidewalk and curb work
50 CHURCHILL AVE CONTRACTOR:	NOT PRESENT
50 CAMBRIDGEPARK DRIVE CONTRACTOR: HANOVER	NOT PRESENT
101 CAMBRIDGEPARK DRIVE CONTRACTOR: CONSIGLI	NOT PRESENT