

CONSTRUCTION MEETING MINUTES

DATE: MAY 24, 2021

CITY PROJECTS

CHAPTER 90 – CONTRACT 23A CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kristen Kelleher	Huron Ave – bike lane painting Thursday/Friday
CHAPTER 90 – CONTRACT 23B CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kristen Kelleher	Franklin St (River – Magazine) – road box, pave Friday Franklin St (Pearl-Brookline) – fine grade, pave Friday Franklin St (Brookline-Lansdowne) – working with CED on handholds
GORE STREET/RUFO ROAD CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kristen Kelleher	Gore St (Sixth – Fifth) – water main Pressure test and chloritization
INMAN SQUARE PROJECT CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kate Riley	Springfield St Parking Lot – reflective coating Th./Fr / line striping Tuesday next week Vellucci Plaza – conduit work, traffic signals
MT AUBURN STREET @ FRESH POND PARKWAY INTERSECTION (DCR) CONTRACTOR: NEWPORT CONSTRUCTION	No updates Working on Noise variance
HARVARD SQ/KIOSK BUILDING CONTRACTOR: WES Community Relations: Kate Riley	Jersey barriers in place Working on fencing this week and office trailer
CIPP LINING CONTRACT CONTRACTOR: NATIONAL WATER MAIN Community Relations: Kate Riley	Sherman St –
TV & CLEANING CONTRACT CONTRACTOR: NATIONAL WATER MAIN Community Relations: Kate Riley	No work
REMEDIAL CONTRACT CONTRACTOR: MATTUCHIO Community Relations: Kate Riley	Walden @ Cypress St – manholes Putnam Ave - castings
MISC PATCH CONTRACT CONTRACTOR: EJ PAVING	No work

Community Relations: Kristen Kelleher	
MISC SIDEWALK CONTRACT CONTRACTOR: DEROMA & SONS Community Relations: Kristen Kelleher	Bowdoin St (Martin – Linnaean) – brick sidewalks – odd side
MIT SOMA PROJECT CONTRACTOR: TURNER Community Relations: Kate Riley	Wadsworth St – Wadsworth @ Main – Eversource duct bank?? Plated and would like to remove plates and pave.
MONSIGNOR O'BRIEN HWY CONTRACTOR: MCCOURT Community Relations: Kate Riley	Cambridge St – utility work Gore @ MOB- Morgan Circle – sewer manhole G
CAMBRIDGE/WATERTOWN GREENWAY PROJECT CONTRACTOR: ONYX CORP. Community Relations: Kate Riley	Working on plants, fencing, wayfinding on boulders Planting in fall Upcoming work: Mt Auburn Bridge work by MADOT but no work in the right of work (May-August) – SPS will be working on bridge next month, comp in August Mt Auburn Bridge – lighting, need assistance from Eversource
PARKING LOT 6 STORMWATER TANK PROJECT CONTRACTOR: SKANSKA Community Relations: Kate Riley	Bishop Allen Dr & Columbia St – line striping Wednesday am
GREEN LINE EXTENSION PROJECT CONTRACTOR: GLX CONTRACTORS Community Relations: Kate Riley	Right lane closure O'Brien Highway outbound (Monday-Saturday 7:00 am – 7:00 pm) Work on Lechmere platform, superstructure painting, also concrete pours for historic bent footings this week
GREEN LINE TRANSFORMATION PROJECT CONTRACTOR: SPS NEW ENGLAND Community Relations: Kate Riley	Southbound lane closure on Museum Way – detour through Cambridge Crossing in place Work hours: 7:00 am – 7:00 pm, 7 days/week, Charlestown Ave – night work Sunday-Thursday 9:00pm-5am Concrete injections, walkways, platforms & deck panels at viaduct area, duct bank, guardrails, rail work, wiring, signal work
ROGERS STREET PARK CONTRACTOR: ARGUS Community Relations: Kristen Kelleher	Plantings, loaming Saw cut Second St – curb & sidewalk work Rubber installed – finished Wednesday, working on mulch for playground
GLACKEN FIELD CONTRACTOR: ARGUS Community Relations: Kristen Kelleher	Working on 2 nd field – building in field Working on playground, poured benches, waiting on block delivery Submitted CO for Huron Ave work
O'CONNELL LIBRARY PARK CONTRACTOR: ARGUS Community Relations: Kristen Kelleher	Masons working on light poles bases Brick paver base – waiting on delivery mid-June

DANEHY PARK/UNIVERSIAL PLAYGROUND CONTRACTOR: QUIRK CONSTRUCTION Community Relations: Kate Riley	Retaining wall work Moving boulders Trucking – Wednesday - Friday
FOUNDRY BUILDING CONTRACTOR: WT Rich Community Relations: Kate Riley	Rogers St – deliveries
BROADWAY @ GALILEO CONTRACTOR: Bond Brothers Community Relations: Kate Riley	Galileo – road closed Thursday from Broadway to Binney @ Fulkerson – reclaim/rebuild road- need castings removed by June 9 th by utilities Broadway (Blue Garage) – stage 2 bypass Broadway @ Galileo – water work, remove 9 A/B structure, install a new structure
TOBIN SCHOOL CONTRACTOR: WT RICH Community Relations: Kate Riley	NOT PRESENT July start date
CITY HALL	No work
CENTRAL SQUARE ELEVATOR PROJECT CONTRACTOR: BARLETTA	

CITY DEPARTMENTS

CAMBRIDGE ELECTRICAL DEPARTMENT	Cambridge St – hanging flags, Central sq – hanging banners
CAMBRIDGE TRAFFIC DEPARTMENT	Pavement markings – Monday – Tuesday night
CAMBRIDGE WATER DEPARTMENT	Avon Hill – water main replacement (3 months) Fifth St @ Otis St – test pit/install new hydrant

UNIVERSITY PROJECTS

HARVARD UNIVERSITY	45 Francis Ave (Swartz Hall/Divinity School) – deliveries/dumpster swaps 1557 Mass Ave (Lewis Hall) – deliveries/dumpster swaps 14 Divinity Ave (Divinity Hall) – deliveries/dumpster swaps
---------------------------	---

	<p>36 Holyoke Street (Malkin Athletic Center) – Winthrop St open 32/42 Church Street (former Border Café) – work to start early June 7th staging stair case on Palmer 109 Irving Street (Harvard Law School) – no work 83 Brattle St – no work Randolph House- Mt Auburn House – start date of July</p>
MIT	<p>51 Vassar St – pile driving, foundation 59 Vassar St – no work, enabling work 77 Mass Ave – working on permits for sidewalk obstruction – façade repairs through July 70 Amherst St – manhole repairs (6 weeks) 77 Vassar St – steam line repair TBD</p>

UTILITY COMPANIES

CAMBRIDGE NETWORK SOLUTIONS	No work
COMCAST CONTACT: Anthony Vataloro 617-279-7037 Anthony_Vataloro@comcast.com	NOT PRESENT 286 Franklin St – outage/repair cable Huron Ave @ Lexington Ave – manhole 125 Hampshire St – manhole Monroe @ Third - manhole
EVERSOURCE ELECTRIC	Concord Ave @ Alewife 25 Eighth St – disconnect 742 Memorial Drive Parcel G Cemetery – street lights
EVERSOURCE GAS	Bristol St – services/retire main at end of week River St – services Hingham St – tie-in/services Allston St - main Cherry St/Eaton - services Brattle St @ Fayerweather – working in sidewalk Inman St – services 500 Tech Square/Main St
MIRRA	Amory St Fayette St 125 Broadway

VERIZON CONTACT: MATT KING Matthew.i.king@one.verizon.com	Mass Ave @ Broadway 314 Main St 100 Cambridgeside Place 748 Memorial Dr
VICINITY STEAM	Front St Lansdowne St Mass Ave crossing ??
PHEONIX COMMUNICATIONS	Hampshire St

PRIVATE DEVELOPMENT PROJECTS

CAMBRIDGE CROSSING CONTRACTOR: JMA	Parcel I – steel work Parcel E, F, G, H – interior work Parcel H – working on stairs, elevator decommissioned Leighton St – sidewalk work East St – duct bank work Parcel U – temp. electric Morgan Ave/Water St - power
111 FIRST STREET CONTRACTOR: TOCCI	Charles St – shutdown street facade work, boom lifts and sidewalk work Hurley St – backfilling / pole removals??? First St – boom lift/balcony installs
161 FIRST STREET CONTRACTOR: CONSIGLI	Dumpster swaps
220 BINNEY STREET (VOLPE) CONTRACTOR: TURNER CONSTRUCTION	NOT PRESENT
325 BINNEY STREET CONTRACTOR: JM-A	Excavation Concrete deliveries Using gate at Fulkerson & Binney – Monday, Tuesday Binney St – lane closure Friday
25 EIGHTH STREET CONTRACTOR: SHAWMUT	Deliveries –
40 THORNDIKE STREET CONTRACTOR: JMA	No work
15 LAMBERT STREET CONTRACTOR:	NOT PRESENT
100 MAIN STREET	Install water main/backfill

CONTRACTOR:	
165 MAIN STREET CONTRACTOR:	No work
325 MAIN STREET CONTRACTOR: TURNER	Dismantle crane / off-site by Friday Overhead protection removed by Clover
750 MAIN STREET CONTRACTOR: CONSIGLI	Main St lane closure boom lifts Osbourne St – garage excavation
810 MAIN STREET CONTRACTOR:	NOT PRESENT
40 MARKET STREET CONTRACTOR: CALLAHAN	12 Boardman & 269 Broadway – scaffolding on sidewalk for building work – 1 month
1 JFK STREET CONTRACTOR: SHAWMUT	JFK St – lane closure, deliveries Brattle St – lane closure, dumpsters/deliveries/green roof – boom lift
57 JFK STREET CONTRACTOR: NAUSET CONSTRUCTION	Excavation, forming, backfill in alley ways
1791 MASS AVE CONTRACTOR: KEITH CONSTRUCTION	Sidewalk work, curb work – starting next week
1991 MASS AVE CONTRACTOR: NAUSET CONSTRUCTION	Sidewalk pours, soil for tree pits Light poles – power removed, pole to be removed
50 CHURCHILL AVE CONTRACTOR:	NOT PRESENT
50 CAMBRIDGEPARK DRIVE CONTRACTOR: HANOVER	No work Off-site l/l work – saw cutting, meeting with Bruno & arborist
101 CAMBRIDGEPARK DRIVE CONTRACTOR: CONSIGLI	Excavation / trucking
125 CAMBRIDGEPARK DRIVE CONTRACTOR:	NOT PRESENT No work