

CONSTRUCTION MEETING MINUTES

DATE: JUNE 7, 2021

CITY PROJECTS

CHAPTER 90 – CONTRACT 23A CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kristen Kelleher	Huron Ave – bike lane painting Monday/Tuesday
CHAPTER 90 – CONTRACT 23B CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kristen Kelleher	Franklin St (Brookline-Lansdowne) – working with CED on handholds, full depth by end of week
GORE STREET/RUFO ROAD CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kristen Kelleher	Gore St @ Fifth – water main, water shutdown Tuesday - Thursday CIPP lining @ Lambert to Third St – 2 weeks of work Verizon – Lambert to 7 th St – pole replacements
INMAN SQUARE PROJECT CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kate Riley	Cambridge St (Fayette-Antrim) sewer work Hampshire St @ Inman St – test pits Springfield lot open at end of week
MT AUBURN STREET @ FRESH POND PARKWAY INTERSECTION (DCR) CONTRACTOR: NEWPORT CONSTRUCTION	No updates Coordination on shutdown dates for MBTA buses
HARVARD SQ/KIOSK BUILDING CONTRACTOR: WES Community Relations: Kate Riley	Jersey barriers and fence installed – scrim coming Working inside of barriers
CIPP LINING CONTRACT CONTRACTOR: NATIONAL WATER MAIN Community Relations: Kate Riley	Sherman St – starting on second section Notice to be distributed
TV & CLEANING CONTRACT CONTRACTOR: NATIONAL WATER MAIN Community Relations: Kate Riley	No work
REMEDIAL CONTRACT CONTRACTOR: MATTUCHIO Community Relations: Kate Riley	Broadway @ Dana 60 Brattle St – sewer manhole 132 Webster Ave First St @ Otis St – catch basin

MISC PATCH CONTRACT CONTRACTOR: EJ PAVING Community Relations: Kristen Kelleher	No work
MISC SIDEWALK CONTRACT CONTRACTOR: DEROMA & SONS Community Relations: Kristen Kelleher	Bowdoin St (Martin – Linnaean) – brick sidewalks – even side
MIT SOMA PROJECT CONTRACTOR: TURNER Community Relations: Kate Riley	Wadsworth St – sub grading Amherst St – chilled water and duct bank work
MONSIGNOR O'BRIEN HWY CONTRACTOR: MCCOURT Community Relations: Kate Riley	Cambridge St – 30" drain line MOB – north side – bike lane, sidewalk and curb work
CAMBRIDGE/WATERTOWN GREENWAY PROJECT CONTRACTOR: ONYX CORP. Community Relations: Kate Riley	Electrical work at Huron Ave bridge Eversource permits for work Mt Auburn Bridge – no schedule of work Final pave Fall completion
GREEN LINE EXTENSION PROJECT CONTRACTOR: GLX CONTRACTORS Community Relations: Kate Riley	Right lane closure O'Brien Highway outbound (Monday-Saturday 7:00 am – 7:00 pm) Work on Lechmere platform, superstructure painting, concrete finishing
GREEN LINE TRANSFORMATION PROJECT CONTRACTOR: SPS NEW ENGLAND Community Relations: Kate Riley	Southbound lane closure on Museum Way – detour through Cambridge Crossing in place Work hours: 7:00 am – 7:00 pm, 7 days/week, Charlestown Ave – night work Sunday-Thursday 9:00pm-5am, working till 11:00pm most nights Concrete injections, walkways, platforms & deck panels at viaduct area, duct bank, guardrails, rail work, wiring, signal work
ROGERS STREET PARK CONTRACTOR: ARGUS Community Relations: Kristen Kelleher	Sodding next week Working on irrigation
GLACKEN FIELD CONTRACTOR: ARGUS Community Relations: Kristen Kelleher	Working on 2 nd field – sod when field is dry Working on playground Submitted CO for Huron Ave work First field ready for play
O'CONNELL LIBRARY PARK CONTRACTOR: ARGUS Community Relations: Kristen Kelleher	Plants long building Brick work Granite complete

DANEHY PARK/UNIVERSIAL PLAYGROUND CONTRACTOR: QUIRK CONSTRUCTION Community Relations: Kate Riley	NOT PRESENT
FOUNDRY BUILDING CONTRACTOR: WT Rich Community Relations: Kate Riley	Rogers St & Fifth St – deliveries
BROADWAY @ GALILEO CONTRACTOR: Bond Brothers Community Relations: Kate Riley	Galileo – road closed – utility crossing, reclaim road on Thursday, westbound-landscaping & irrigation Broadway @ Galileo – demo drain manhole 1A, 16” water main interestion, bypass stage 2 Broadway island removal
TOBIN SCHOOL CONTRACTOR: WT RICH Community Relations: Kate Riley	NOT PRESENT July start date
CITY HALL	Overnight electrical work 11pm-7am
CENTRAL SQUARE ELEVATOR PROJECT CONTRACTOR: BARLETTA	

CITY DEPARTMENTS

CAMBRIDGE ELECTRICAL DEPARTMENT	Franklin St handholes Street light repairs city wide
CAMBRIDGE TRAFFIC DEPARTMENT	Crosswalk painting – Thursday pm
CAMBRIDGE WATER DEPARTMENT	Avon Hill – water main replacement (3 months) 410 Memorial Dr – hydrant Fifth St @ Winter – gate repair Aberdeen & Fountain Terr

UNIVERSITY PROJECTS

HARVARD UNIVERSITY	<p>45 Francis Ave (Swartz Hall/Divinity School) – no work 1557 Mass Ave (Lewis Hall) – no work 14 Divinity Ave (Divinity Hall) – no work 32/42 Church Street (former Border Café) – work to start early June 7th staging stair case on Palmer 109 Irving Street (Harvard Law School) – no work 83 Brattle St – no work 53 Bow Street (Randolph House) – site prep work</p>
MIT	<p>51 Vassar St – pile driving, foundation 59 Vassar St – demo, trucking 77 Mass Ave – working on permits for sidewalk obstruction – façade repairs through July 70 Amherst St – manhole repairs (6 weeks) 77 Vassar St – steam line repair TBD</p>

UTILITY COMPANIES

CAMBRIDGE NETWORK SOLUTIONS	No work
COMCAST CONTACT: Anthony Vataloro 617-279-7037 Anthony_Vataloro@comcast.com	344 Cambridge St 638 Cambridge St 36 Follen St – sidewalk work – new service Inman Sq – patch paving
EVERSOURCE ELECTRIC	325 Main St 165 Main St Third St @ MOB - cabinet
EVERSOURCE GAS	Bristol St – services River St – services Hingham St – tie-in/services Allston St - main Brattle St – test pits Acorn St Oak St
MIRRA	Fayette St @ Cambridge St – manhole 243 Hampshire St – manhole repair
VERIZON	Cambridge St @ Elm St

CONTACT: MATT KING Matthew.i.king@one.verizon.com	80 Erie St 314 Main St
VICINITY STEAM	Lansdowne St Mass Ave crossing ??
PHEONIX COMMUNICATIONS	Bent St Cambridge St Third St Main St Church St – sidewalk repair Story St – sidewalk repair

PRIVATE DEVELOPMENT PROJECTS

CAMBRIDGE CROSSING CONTRACTOR: JMA	Parcel I – steel work Parcel E, F, G, H – interior work Parcel H – demo of stairs & elevator Leighton St – sidewalk work East St – sidewalk work & final pave Parcel U – utility monitoring Morgan Ave/Water St - power
111 FIRST STREET CONTRACTOR: TOCCI	Charles St – shutdown street landscaping & façade work Hurley St – backfilling / asphalt work First St – boom lift/Eversource manhole work
161 FIRST STREET CONTRACTOR: CONSIGLI	No work
220 BINNEY STREET (VOLPE) CONTRACTOR: TURNER CONSTRUCTION	Monroe St – tel/data duct bank Binney St – duct bank Laughrey Way – walkway coordination
325 BINNEY STREET CONTRACTOR: JM-A	Excavation Concrete deliveries Using gate at Fulkerson & Binney – Monday, Thursday Binney St – lane closure Friday
25 EIGHTH STREET CONTRACTOR: SHAWMUT	Deliveries June 23 street shutdown
40 THORNDIKE STREET CONTRACTOR: JMA	No work
15 LAMBERT STREET	NOT PRESENT

CONTRACTOR:	
100 MAIN STREET CONTRACTOR:	No work
165 MAIN STREET CONTRACTOR:	No work
325 MAIN STREET CONTRACTOR: TURNER	Removed asphalt on-site/waterproofing Next week - utilities
750 MAIN STREET CONTRACTOR: CONSIGLI	Main St lane closure boom lifts - Tuesday Osbourne St/State St – garage excavation
810 MAIN STREET CONTRACTOR:	NOT PRESENT
40 MARKET STREET CONTRACTOR: CALLAHAN	12 Boardman & 269 Broadway – scaffolding on sidewalk for building work – 1 month
1 JFK STREET CONTRACTOR: SHAWMUT	JFK St – lane closure, deliveries & curb and sidewalk work Brattle St – lane closure, dumpsters & boom lift
57 JFK STREET CONTRACTOR: NAUSET CONSTRUCTION	NOT PRESENT
1791 MASS AVE CONTRACTOR: KEITH CONSTRUCTION	Pouring sidewalk on Wednesday, brick work June 21 – mill & pave
1991 MASS AVE CONTRACTOR: NAUSET CONSTRUCTION	NOT PRESENT
50 CHURCHILL AVE CONTRACTOR:	NOT PRESENT
50 CAMBRIDGEPARK DRIVE CONTRACTOR: HANOVER	Off-site I/I work – Sargent St
101 CAMBRIDGEPARK DRIVE CONTRACTOR: CONSIGLI	Excavation / trucking
125 CAMBRIDGEPARK DRIVE CONTRACTOR:	NOT PRESENT Line striping, sidewalk work, drain work