

CONSTRUCTION MEETING MINUTES

DATE: JUNE 28, 2021

CITY PROJECTS

CHAPTER 90 – CONTRACT 23A CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kristen Kelleher	Flexi pave – 1-2 weeks
CHAPTER 90 – CONTRACT 23B CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kristen Kelleher	Franklin St (Brookline-Lansdowne) – full depth & binder paving complete, working on raising castings to binder grade Franklin St – sidewalk and curb work 1-2 weeks Sixth St – punchlist work
GORE STREET/RUFO ROAD CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kristen Kelleher	Gore St – water services Gore St – 1 Verizon pole remains Conduit work – Lambert St and Sixth St for traffic signals Gore St – (Somerville line – Fifth St) – fill depth mid-July
INMAN SQUARE PROJECT CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kate Riley	Hampshire St (Dickinson – Cambridge St)- full depth & temp paving last week, binder paving scheduled for Wednesday
MT AUBURN STREET @ FRESH POND PARKWAY INTERSECTION (DCR) CONTRACTOR: NEWPORT CONSTRUCTION	No updates Coordination on shutdown dates for MBTA buses
HARVARD SQ/KIOSK BUILDING CONTRACTOR: WES Community Relations: Kate Riley	All work on -site Verizon – working to identify lines Waiting on building permit
CIPP LINING CONTRACT CONTRACTOR: NATIONAL WATER MAIN Community Relations: Kate Riley	NOT PRESENT
TV & CLEANING CONTRACT CONTRACTOR: NATIONAL WATER MAIN Community Relations: Kate Riley	No work
REMEDIAL CONTRACT CONTRACTOR: MATTUCHIO	NOT PRESENT

Community Relations: Kate Riley	
MISC PATCH CONTRACT CONTRACTOR: EJ PAVING Community Relations: Kristen Kelleher	No work
MISC SIDEWALK CONTRACT CONTRACTOR: DEROMA & SONS Community Relations: Kristen Kelleher	133 Irving St Kirkland St @ Quincy St – working on ramps
MIT SOMA PROJECT CONTRACTOR: TURNER Community Relations: Kate Riley	Wadsworth St – binder paving Amherst St – chilled water and Crown Castle connection
MONSIGNOR O'BRIEN HWY CONTRACTOR: MCCOURT Community Relations: Kate Riley	Cambridge St – 30" drain line MOB – north side – hardscape
CAMBRIDGE/WATERTOWN GREENWAY PROJECT CONTRACTOR: ONYX CORP. Community Relations: Kate Riley	Removal of stockpile soil - Watertown Paving entrance to Water Treatment Plant – next week Fall completion
GREEN LINE EXTENSION PROJECT CONTRACTOR: GLX CONTRACTORS Community Relations: Kate Riley	Right lane closure O'Brien Highway outbound (Monday-Saturday 7:00 am – 7:00 pm) Work on Lechmere platform, superstructure painting, concrete finishing, downspout installs
GREEN LINE TRANSFORMATION PROJECT CONTRACTOR: SPS NEW ENGLAND Community Relations: Kate Riley	Concrete injections, concrete repairs, install precast banding & railings, deck panels, install conduit and cables at tunnel. 2 work shifts- 7:00 am – 3:30 pm & 8:00 pm – 6:00 am Museum Way road closure requires detour WB traffic through East St onto MOB.
ROGERS STREET PARK CONTRACTOR: ARGUS Community Relations: Kristen Kelleher	NOT PRESENT Irrigation, electrical, plantings
GLACKEN FIELD CONTRACTOR: ARGUS Community Relations: Kristen Kelleher	NOT PRESENT
O'CONNELL LIBRARY PARK CONTRACTOR: ARGUS Community Relations: Kristen Kelleher	NOT PRESENT Waiting on brick pavers
DANEHY PARK/UNIVERSIAL PLAYGROUND CONTRACTOR: QUIRK CONSTRUCTION Community Relations: Kate Riley	NOT PRESENT

FOUNDRY BUILDING CONTRACTOR: WT Rich Community Relations: Kate Riley	Rogers St – deliveries & concrete
BROADWAY @ GALILEO CONTRACTOR: Bond Brothers Community Relations: Kate Riley	Galileo – road closed – binder paving finished, curbing on west side this week, drainage work, ramps Broadway- SOE, pile driving complete today, working on culvert, 12” water lateral & 16” water main
TOBIN SCHOOL CONTRACTOR: WT RICH Community Relations: Kate Riley	Setting up barriers on Vassal Lane
CITY HALL	Elevator closed, Monday & Wednesday – open for tonights public meetings Bathrooms closed on first floor
CENTRAL SQUARE ELEVATOR PROJECT CONTRACTOR: BARLETTA	

CITY DEPARTMENTS

CAMBRIDGE ELECTRICAL DEPARTMENT	Streetlight repairs city wide
CAMBRIDGE TRAFFIC DEPARTMENT	Brookline St – bike lane markings
CAMBRIDGE WATER DEPARTMENT	Avon Hill – service swap overs Hydrant repairs

UNIVERSITY PROJECTS

HARVARD UNIVERSITY	45 Francis Ave (Swartz Hall/Divinity School) – no work 1557 Mass Ave (Lewis Hall) – no work 14 Divinity Ave (Divinity Hall) – no work 32/42 Church Street (former Border Café) – no work 109 Irving Street (Harvard Law School) – no work 83 Brattle St – no work
---------------------------	--

	53 Bow Street (Randolph House) – no work
MIT	51 Vassar St – no work 59 Vassar St – no work

UTILITY COMPANIES

CAMBRIDGE NETWORK SOLUTIONS	No work
COMCAST CONTACT: Anthony Vataloro 617-279-7037 Anthony_Vataloro@comcast.com	25 Eighth St (work on Thorndike St) – sidewalk 260 Harvard St – vault repair Felton @ Cambridge St – manhole repair
EVERSOURCE ELECTRIC	No updates
EVERSOURCE GAS	Bristol St – services River St – services Allston St –services 180 Brattle St – excavation is street Norfolk St – installing main Hingham St – complete this week
MIRRA	No work
VERIZON CONTACT: MATT KING Matthew.i.king@one.verizon.com	Binney St – manhole work Third St – manhole work 545 Concord Ave 2 Gerrys Landing
VICINITY STEAM	Lansdowne St - pipe install Mass Ave – test pits - July
PHEONIX COMMUNICATIONS	Franklin St Lansdowne St Green St Albany St

PRIVATE DEVELOPMENT PROJECTS

CAMBRIDGE CROSSING CONTRACTOR: JMA	Parcel I – steel work Parcel E, F, G, H – interior work Parcel H – demo of elevator Leighton St – sidewalk work East St – sidewalk work & final pave Parcel U – utility monitoring Morgan Ave – manhole work – MBTA service Water St - Verizon pole removals 441 Morgan Ave - trenching
111 FIRST STREET CONTRACTOR: TOCCI	Charles St – shutdown street First St – façade work, lane closure Hurley St – partial street closure – tree plantings
161 FIRST STREET CONTRACTOR: CONSIGLI	No work
220 BINNEY STREET (VOLPE) CONTRACTOR: TURNER CONSTRUCTION	Binney St – Verizon working in island
325 BINNEY STREET CONTRACTOR: JM-A	Excavation, concrete work Binney/Fulkerson St – gate – access – Tuesday - Thursday
25 EIGHTH STREET CONTRACTOR: SHAWMUT	Tuesday – street closed for steel delivery Concrete deliveries
40 THORNDIKE STREET CONTRACTOR: JMA	No work
15 LAMBERT STREET CONTRACTOR:	NOT PRESENT
100 MAIN STREET CONTRACTOR:	Trenching across driveway – Eversource conduit
165 MAIN STREET CONTRACTOR:	NOT PRESENT
325 MAIN STREET CONTRACTOR: TURNER	Wednesday – drainage work – sidewalk closed during day
600 MAIN STREET CONTRACTOR:	Demo building this week Jersey barriers in parking lane

750 MAIN STREET CONTRACTOR: CONSIGLI	State St – deliveries, trucking
810 MAIN STREET CONTRACTOR:	NOT PRESENT
SQUIRRELWOOD PROJECT CONTRACTOR: CALLAHAN	12 Boardman & 269 Broadway – scaffolding on sidewalk for building work – 1 month 12 Boardman St – landscaping 17 Boardman – overhead protection – July 6th & dumpster through Sept 7th
1 JFK STREET CONTRACTOR: SHAWMUT	NOT PRESENT
57 JFK STREET CONTRACTOR: NAUSET CONSTRUCTION	Winthrop Alley – work continues
1791 MASS AVE CONTRACTOR: KEITH CONSTRUCTION	NOT PRESENT Pavement markings – 2 weeks
1991 MASS AVE CONTRACTOR: NAUSET CONSTRUCTION	Mass Ave @ Beech St – sidewalk work Beech St – brick sidewalk installation
50 CHURCHILL AVE CONTRACTOR:	NOT PRESENT
50 CAMBRIDGEPARK DRIVE CONTRACTOR: HANOVER	Off-site I/I work – Sargent St Sent drawings to Jim & Bruno for review of Pemberton St work
101 CAMBRIDGEPARK DRIVE CONTRACTOR: CONSIGLI	Excavation Concrete work
125 CAMBRIDGEPARK DRIVE CONTRACTOR:	NOT PRESENT Sidewalk work & curbing

SPECIAL EVENTS
