

CONSTRUCTION MEETING MINUTES

DATE: JULY 19, 2021

CITY PROJECTS

CHAPTER 90 – CONTRACT 23A CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kristen Kelleher	Flexi pave – 1-2 weeks, waiting on materials to come in
CHAPTER 90 – CONTRACT 23B CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kristen Kelleher	Franklin St – curb work starting later this week, deliveries of curb Monday and Wednesday Sixth St – waiting on flexi pave materials
GORE STREET/RUFO ROAD CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kristen Kelleher	Gore St (Seventh-Sixth) – water shutdown Gore St (Lambert – Seventh) – water shutdown Wednesday at 10:00 am Gore St – (Somerville line – Rufo Rd) – full depth on-going, Wednesday next week binder paving
MT AUBURN STREET @ FRESH POND PARKWAY INTERSECTION (DCR) CONTRACTOR: NEWPORT CONSTRUCTION	Submitted a schedule for approval Start work 1-2 weeks Weekend work
INMAN SQUARE PROJECT CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kate Riley	Hampshire St (Amory – Cambridge St) full depth, binder paving next week
HARVARD SQ/KIOSK BUILDING CONTRACTOR: WES Community Relations: Kate Riley	Floor removal this week
CIPP LINING CONTRACT CONTRACTOR: NATIONAL WATER MAIN Community Relations: Kate Riley	Sherman St lining near Rindge Ave intersection – complete this week D’Alessandro – pump removal
TV & CLEANING CONTRACT CONTRACTOR: NATIONAL WATER MAIN Community Relations: Kate Riley	No work
REMEDIAL CONTRACT	Green St - castings

<p>CONTRACTOR: MATTUCHIO Community Relations: Kate Riley</p>	<p>Washburn Ave – catch basin & castings Washington St – sink hole</p>
<p>MISC PATCH CONTRACT CONTRACTOR: EJ PAVING Community Relations: Kristen Kelleher</p>	<p>Milling and Paving starting July 26th Surrey St (Bank – Putnam) – Travel Lane (500 yds) Montague St (Western Ave to Ballord Pl) – Travel Lane (800 yds) Howard St (River St to Western Ave) – Travel Lane (850 yds) Green St (Pleasant St to Putnam Ave) – Travel Lane (4000 yds) Green St (Brookline St to Pearl St) – Travel Lane (1400 yds) Prescott St (Harvard St to Cambridge St) – Travel Lane (1900 yds) Maple Ave (Broadway to Cambridge St) – Travel Lane (1900 yds) Line St (Cambridge to Kirkland St) – Travel Lane (2800 yds) Arcadia St (Eustis St to Harris St) – Travel Lane (500 yds) Haskell St (Rindge Ave to Pemberton St) – Travel Lane (1250 yds) Chester St (Mass Ave to Orchard St) – Travel Lane (850 yds) Milton St (Mass Ave to Orchard St) – Travel Lane (850 yds) Washburn Ave (Mass Ave to Somerville Line) – Travel Lane (1400 yds) Alberta Ter (Cedar St to Mass Ave) – Travel Lane (500 yds) May St (Lawn Ct to Dead end) – Travel Lane (1000 yds) Vineyard St (Cushing St to May St) – Travel Lane (600 yds) Lincoln St (Willow St to Elm St) – Travel Lane (1500 yds) Vandine St (Cardinal Medeiros Ave to Berkshire St) – Travel Lane (550 yds) Concord Ave (Buckingham to Garden St) – Travel Lane (4500 yds) Harvard Bike Path on Bridge (1800 yds)</p>
<p>MISC SIDEWALK CONTRACT CONTRACTOR: DEROMA & SONS Community Relations: Kristen Kelleher</p>	<p>Mass Ave @ Ellery – working on ramps Mass Ave @ Dana St – working on ramps Mass Ave @ Bay St – working on ramps Kirkland @ Quincy – working on ramps</p>
<p>MIT SOMA PROJECT CONTRACTOR: TURNER Community Relations: Kate Riley</p>	<p>Wadsworth St – curb work Carleton St – medical ramp</p>
<p>MONSIGNOR O'BRIEN HWY CONTRACTOR: MCCOURT Community Relations: Kate Riley</p>	<p>Cambridge St – 30" drain line – finishing this week Gore St Park – jelly fish structure</p>
<p>CAMBRIDGE/WATERTOWN GREENWAY PROJECT CONTRACTOR: ONYX CORP.</p>	<p>Loam & hydroseed throughout site Mt Auburn St bridge- night work Sundays starting in 2 weeks Paving entrance to Water Treatment Plant – waiting on schedule and TMP approval</p>

Community Relations: Kate Riley	
GREEN LINE EXTENSION PROJECT CONTRACTOR: GLX CONTRACTORS Community Relations: Kate Riley	Right lane closure O'Brien Highway outbound (Monday-Saturday 7:00 am – 7:00 pm) Work on Lechmere platform- superstructure painting, concrete finishing, downspout installs
GREEN LINE TRANSFORMATION PROJECT CONTRACTOR: SPS NEW ENGLAND Community Relations: Kate Riley	Continued work on the Lechmere viaduct (concrete repairs, install precast banding & railings, deck panels, install conduit and cables at tunnel) Construction is two shifts Monday through Sunday 7:00 am to 5:00 pm and 8:00pm to 6am (Special Noise Variance and Sunday Work Permit in place). Day shift TMP: Museum Way westbound (towards M. O'Brien Hwy/Route 28) lane closure – traffic detoured through Cambridge Crossing to East Street to access M. O'Brien Highway/Route 28 7:00 am – 5:00 pm Night shift TMP: Outbound right lane closure on Charles River Dam Road/Route 28 8:00 pm – 6:00 am
ROGERS STREET PARK CONTRACTOR: ARGUS Community Relations: Kristen Kelleher	NOT PRESENT Third St – sidewalk our Sod Irrigation Site fencing
GLACKEN FIELD CONTRACTOR: ARGUS Community Relations: Kristen Kelleher	NOT PRESENT Working on playground area, spectator seating 2-3 weeks for sidewalk work to begin
O'CONNELL LIBRARY PARK CONTRACTOR: ARGUS Community Relations: Kristen Kelleher	NOT PRESENT Working on pavers
DANEHY PARK/UNIVERSIAL PLAYGROUND CONTRACTOR: QUIRK CONSTRUCTION Community Relations: Kate Riley	NOT PRESENT
FOUNDRY BUILDING CONTRACTOR: WT Rich Community Relations: Kate Riley	Rogers St – deliveries & concrete –Thursday Bent St - CED – pulling fiber cable
BROADWAY @ GALILEO CONTRACTOR: Bond Brothers Community Relations: Kate Riley	Galileo – road closed – wheelchair ramp, island removal – 8/2, Fulkerson St – ped ramp Sixth St Pedestrian Way – test pits, SOE & water work Broadway – westbound in front of Volpe – test pits (7/26-8/6) Ames St – water work
TOBIN SCHOOL	Concord Ave – tree work

CONTRACTOR: WT RICH Community Relations: Kate Riley	E/S controls Tree protection
CITY HALL	Elevator work Bathrooms on 1 st floor
CENTRAL SQUARE ELEVATOR PROJECT CONTRACTOR: BARLETTA	

CITY DEPARTMENTS

CAMBRIDGE ELECTRICAL DEPARTMENT	Bent St – fiber cable pull Beech St – fire alarm cable pull
CAMBRIDGE TRAFFIC DEPARTMENT	Pavement markings this week citywide
CAMBRIDGE WATER DEPARTMENT	Avon Hill – service swap overs Glacken Field – service Huron Ave – hydrant Larch @ Fresh Pond Pkwy – hydrant Memorial Dr @ Audrey – hydrant 20 Jefferson St 763 Mass Ave

UNIVERSITY PROJECTS

HARVARD UNIVERSITY	1557 Mass Ave (Lewis Hall) – no work 14 Divinity Ave (Divinity Hall) – no work 32/42 Church Street (former Border Café) – no work 109 Irving Street (Harvard Law School) – no work 53 Bow Street (Randolph House) – no work 48 Quincy Street (Gund House) – roof project
MIT	51 Vassar St – no work 59 Vassar St – no work 70 Amherst St – steam repair

134 Mass Ave – no work

UTILITY COMPANIES

CAMBRIDGE NETWORK SOLUTIONS	NOT PRESENT
COMCAST CONTACT: Anthony Vataloro 617-279-7037 Anthony_Vataloro@comcast.com	187 Hampshire St – sidewalk work 99 Bishop Allen Drive (on Essex St) – trench work 240 Cambridge St – conduit work
EVERSOURCE ELECTRIC	350 Water St Water St – pole removals – end of next week Sozio Rotary - cable
EVERSOURCE GAS	River St – services, cut/cap side streets 180 Brattle St – sidewalk Norfolk St – installing main/services Fifth St – services Seckell St - main
MIRRA	105 Broadway – Tuesday fiber cable
VERIZON CONTACT: MATT KING Matthew.i.king@one.verizon.com	Galileo Way – Monday night (tonight) 16 Cherry St 10 Acorn Park Drive
VICINITY STEAM	Lansdowne St - pipe install Mass Ave – Second St @ Thorndike St – steam stack removed Osbourne St – steam leak? Chad to send update
PHEONIX COMMUNICATIONS	250 Bent St cable pull from Watertown, effects multiple streets

PRIVATE DEVELOPMENT PROJECTS

CAMBRIDGE CROSSING CONTRACTOR: JMA	Parcel I – steel work Parcel E, F, G, H – interior work Parcel H – demo of elevator, tie in to Gilmore Bridge Leighton St – sidewalk work East St – sidewalk work & final pave
--	--

	Parcel U – guide walls Morgan Ave – manhole work – MBTA service Water St - Verizon pole removals
111 FIRST STREET CONTRACTOR: TOCCI	Charles St – shutdown street (7am-3pm), boom lift façade work First St – façade work, lane closure – boom lift
161 FIRST STREET CONTRACTOR: CONSIGLI	NOT PRESENT
220 BINNEY STREET (VOLPE) CONTRACTOR: TURNER CONSTRUCTION	Binney St – cut/cap, finished duct bank work
325 BINNEY STREET CONTRACTOR: JM-A	Excavation, concrete work, trucking Binney/Fulkerson St – gate access – Wednesday - Friday stone & concrete placement
25 EIGHTH STREET CONTRACTOR: SHAWMUT	Deliveries & concrete Wednesday – crane Monday (next week) – panel delivery
40 THORNDIKE STREET CONTRACTOR: JMA	Moving fence into Thorndike St
100 MAIN STREET CONTRACTOR:	Wadsworth St – utility work – moving peds to Hayward St
165 MAIN STREET CONTRACTOR:	No work
325 MAIN STREET CONTRACTOR: TURNER	Drain connection Waiting approval of pedestrian detour
600 MAIN STREET CONTRACTOR:	NOT PRESENT
750 MAIN STREET CONTRACTOR: CONSIGLI	State St – deliveries, trucking, excavation
810 MAIN STREET CONTRACTOR:	NOT PRESENT
SQUIRRELWOOD PROJECT CONTRACTOR: CALLAHAN	269 Broadway – overhead protection is still up 12 Boardman St – overhead protection still up 17 Boardman St – overhead protection going up today
1 JFK STREET CONTRACTOR: SHAWMUT	NOT PRESENT
57 JFK STREET CONTRACTOR: NAUSET CONSTRUCTION	Paving alleys today

1991 MASS AVE CONTRACTOR: NAUSET CONSTRUCTION	Mass Ave – concrete sidewalks done Beech St – brick pavers & cut/cap
50 CAMBRIDGEPARK DRIVE CONTRACTOR: HANOVER	NOT PRESENT
101 CAMBRIDGEPARK DRIVE CONTRACTOR: CONSIGLI	Excavation foundations Concrete pour Thursday
125 CAMBRIDGEPARK DRIVE CONTRACTOR:	NOT PRESENT

SPECIAL EVENTS

JULY 20	EID Celebration – Russell Field 6:00 am – 10:00 am
JULY 23	Park Sounds Event – Winthrop Park 5:00 pm – 11:00 pm (also taking parking lane on JFK St)