

# CONSTRUCTION MEETING MINUTES

DATE: AUGUST 2, 2021

## CITY PROJECTS

<b>CHAPTER 90 – CONTRACT 23A</b> CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kristen Kelleher	Flexi pave – 1-2 weeks
<b>CHAPTER 90 – CONTRACT 23B</b> CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kristen Kelleher	Franklin St (Brookline – Lansdowne) – sidewalk work starting Thursday  St Mary’s – flexi pave 1-2 weeks Sixth St – flexi pave in 1-2 weeks
<b>GORE STREET/RUFO ROAD</b> CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kristen Kelleher	Gore St – (Somerville line – Fifth St) – castings to binder grade Rufo Rd – binder paving on Saturday, 8/7 Gore St (Fifth St – Second St) – water main work Verizon – 1 pole remaining
<b>MT AUBURN STREET @ FRESH POND PARKWAY INTERSECTION (DCR)</b> CONTRACTOR: NEWPORT CONSTRUCTION	Sunday 8/1 – conduit crossing, fill and pave next weekend Mt Auburn St – inbound lane closure for bike lane Gerrys Landing – lane closure for bike lane
<b>INMAN SQUARE PROJECT</b> CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kate Riley	Antrim St – hydrant install, test pit for traffic foundation Castings to binder grade
<b>HARVARD SQ/KIOSK BUILDING</b> CONTRACTOR: WES Community Relations: Kate Riley	Demo work – interior/exterior Paint removal
<b>CIPP LINING CONTRACT</b> CONTRACTOR: NATIONAL WATER MAIN Community Relations: Kate Riley	No work
<b>TV &amp; CLEANING CONTRACT</b> CONTRACTOR: NATIONAL WATER MAIN Community Relations: Kate Riley	No work
<b>REMEDIAL CONTRACT</b> CONTRACTOR: MATTUCHIO Community Relations: Kate Riley	702 Green St – catch basin 138 Albany St Plymouth St – catch basin Hampshire St – catch basin

	Columbia St – Thursday/Friday
<b>MISC PATCH CONTRACT</b> CONTRACTOR: EJ PAVING Community Relations: Kristen Kelleher	Milling and Paving this week (highlighted)  <b>Haskell St (Rindge Ave to Pemberton St) – Travel Lane (1250 yds)</b> <b>May St (Lawn Ct to Dead end) – Travel Lane (1000 yds)</b> <b>Vineyard St (Cushing St to May St) – Travel Lane (600 yds)</b> <b>Lincoln St (Willow St to Elm St) – Travel Lane (1500 yds)</b> <b>Concord Ave (Buckingham to Garden St) – Travel Lane (4500 yds) - Saturday</b> <b>Harvard Bike Path on Bridge (1800 yds) - Saturday</b>  Prescott St (Harvard St to Cambridge St) – Travel Lane (1900 yds) Maple Ave (Broadway to Cambridge St) – Travel Lane (1900 yds) Line St (Cambridge to Kirkland St) – Travel Lane (2800 yds) Arcadia St (Eustis St to Harris St) – Travel Lane (500 yds) Chester St (Mass Ave to Orchard St) – Travel Lane (850 yds) Milton St (Mass Ave to Orchard St) – Travel Lane (850 yds) Washburn Ave (Mass Ave to Somerville Line) – Travel Lane (1400 yds) Alberta Ter (Cedar St to Mass Ave) – Travel Lane (500 yds) Vandine St (Cardinal Medeiros Ave to Berkshire St) – Travel Lane (550 yds)
<b>MISC SIDEWALK CONTRACT</b> CONTRACTOR: DEROMA & SONS Community Relations: Kristen Kelleher	No Work
<b>MIT SOMA PROJECT</b> CONTRACTOR: TURNER Community Relations: Kate Riley	Wadsworth St – castings, waiting on a date for paving – Friday/Saturday
<b>MONSIGNOR O'BRIEN HWY</b> CONTRACTOR: MCCOURT Community Relations: Kate Riley	Gore St Park – utilities Misc. sidewalk work
<b>CAMBRIDGE/WATERTOWN GREENWAY PROJECT</b> CONTRACTOR: ONYX CORP. Community Relations: Kate Riley	Huron Ave Bridge – placing pavers under bridge Landscapers - loaming Binder paving – Cambridge line to Watertown - TBD Mt Auburn St bridge- night work Sundays starting in 2 weeks Paving entrance to Water Treatment Plant – waiting on schedule and TMP approval
<b>GREEN LINE EXTENSION PROJECT</b> CONTRACTOR: GLX CONTRACTORS Community Relations: Kate Riley	Right lane closure O'Brien Highway outbound (Monday-Saturday 7:00 am – 7:00 pm) Work on Lechmere platform- superstructure painting, concrete finishing, downspout installs

<p><b>GREEN LINE TRANSFORMATION PROJECT</b>  CONTRACTOR: SPS NEW ENGLAND  Community Relations: Kate Riley</p>	<p>Continued work on the Lechmere viaduct (concrete repairs, install precast banding &amp; railings, deck panels, install conduit and cables at tunnel), handicap ramps, scaffolding  Construction is two shifts Monday through Sunday 7:00 am to 5:00 pm and 8:00pm to 6am (Special Noise Variance and Sunday Work Permit in place).  Day shift TMP: Museum Way westbound (towards M. O'Brien Hwy/Route 28) lane closure – traffic detoured through Cambridge Crossing to East Street to access M. O'Brien Highway/Route 28 7:00 am – 5:00 pm  Night shift TMP: Outbound right lane closure on Charles River Dam Road/Route 28 8:00 pm – 6:00 am</p>
<p><b>ROGERS STREET PARK</b>  CONTRACTOR: ARGUS  Community Relations: Kristen Kelleher</p>	<p>Emergency call box can be hooked up  Landscaping/irrigation  Clean up work  Waiting on signage</p>
<p><b>GLACKEN FIELD</b>  CONTRACTOR: ARGUS  Community Relations: Kristen Kelleher</p>	<p>Spray park &amp; playground – concrete pour  Rubber placement in 1 week  Waiting on final update for Huron Ave</p>
<p><b>O'CONNELL LIBRARY PARK</b>  CONTRACTOR: ARGUS  Community Relations: Kristen Kelleher</p>	<p>Installing brick pavers</p>
<p><b>DANEHY PARK/UNIVERSIAL PLAYGROUND</b>  CONTRACTOR: QUIRK CONSTRUCTION  Community Relations: Kate Riley</p>	<p>NOT PRESENT</p>
<p><b>FOUNDRY BUILDING</b>  CONTRACTOR: WT Rich  Community Relations: Kate Riley</p>	<p>Rogers St – deliveries  Third St – drainage work, catch basin, sidewalk &amp; curb work, lane closure</p>
<p><b>BROADWAY @ GALILEO</b>  CONTRACTOR: Bond Brothers  Community Relations: Kate Riley</p>	<p>Galileo – road closed – east &amp; west side: landscaping, plant soil placement, irrigation, curbing east side &amp; islands, cycle track, pavement next week, concrete buffer WB  Broadway – culvert work, 48" drain line, water line  Broadway (Ames St – Third St) – test pits</p>
<p><b>TOBIN SCHOOL</b>  CONTRACTOR: WT RICH  Community Relations: Kate Riley</p>	<p>No work  Concord Ave roadway entrance</p>
<p><b>CITY HALL</b></p>	<p>NOT PRESENT</p>
<p><b>CENTRAL SQUARE ELEVATOR PROJECT</b></p>	

CONTRACTOR: BARLETTA	
----------------------	--

## CITY DEPARTMENTS

<b>CAMBRIDGE ELECTRICAL DEPARTMENT</b>	Street light replacements – Huron Ave – following street cleaning schedule Street light repairs citywide
<b>CAMBRIDGE TRAFFIC DEPARTMENT</b>	Tuesday night – pavement markings
<b>CAMBRIDGE WATER DEPARTMENT</b>	Avon Hill St – water main replacement Memorial Dr @ Audrey - hydrant

## UNIVERSITY PROJECTS

<b>HARVARD UNIVERSITY</b>	1557 Mass Ave (Lewis Hall) – no work 14 Divinity Ave (Divinity Hall) – no work 32/42 Church Street (former Border Café) – no work 109 Irving Street (Harvard Law School) – sidewalk work on Bryant 53 Bow Street (Randolph House) – Plympton @ Bow – detour traffic 48 Quincy Street (Gund House) – roof project
<b>MIT</b>	Met Warehouse – test pits, concrete pour Wed. 51 Vassar St – no work 59 Vassar St – no work 134 Mass Ave – no work

## UTILITY COMPANIES

<b>CAMBRIDGE NETWORK SOLUTIONS</b>	Cambridge St @ Fulkerson St – underground splicing - Wednesday
<b>COMCAST</b> CONTACT: Anthony Vataloro 617-279-7037 Anthony_Vataloro@comcast.com	No work
<b>EVERSOURCE ELECTRIC</b>	NOT PRESENT
<b>EVERSOURCE GAS</b>	River St – services 180 Brattle St – work in street

	Norfolk St @ Hampshire St Windsor @ Hampshire St Bristol St Seckell St – services Dana St – retirement Eliot St - main
<b>MIRRA</b>	No work
<b>VERIZON</b> CONTACT: MATT KING Matthew.i.king@one.verizon.com	54 Essex St 16 Garden St 545 Concord Ave
<b>VICINITY STEAM</b>	Lansdowne St - pipe install/utility relocation Mass Ave – Osbourne St – test pit to investigate leak
<b>PHEONIX COMMUNICATIONS</b>	No work

## PRIVATE DEVELOPMENT PROJECTS

<b>CAMBRIDGE CROSSING</b> CONTRACTOR: JMA	Parcel I – steel work/facade Parcel E, F, G, H – interior work Parcel H – demo of elevator, tie in to Gilmore Bridge Leighton St – sidewalk work East St – sidewalk work & final pave Parcel U – guide walls 441 Morgan Ave – slurry wall
<b>111 FIRST STREET</b> CONTRACTOR: TOCCI	Charles St – shutdown street (7am-3pm), boom lift façade work, sidewalks First St – façade work, lane closure – boom lift Hurley St – façade work
<b>161 FIRST STREET</b> CONTRACTOR: CONSIGLI	NOT PRESENT
<b>220 BINNEY STREET (VOLPE)</b> CONTRACTOR: TURNER CONSTRUCTION	Binney St – paving, clean-up – finish today deliveries
<b>325 BINNEY STREET</b> CONTRACTOR: JM-A	NOT PRESENT Continue with excavation and foundation work – tractor trailers and concrete trucks on Fulkerson St Binney St/ Fulkerson St gate will be used for stone placement Monday, Wednesday, Friday

	Still planning on tower crane #1 set up on Fulkerson St Monday Aug 30, Tuesday Aug 31 <sup>st</sup> and Wednesday Sept 1 <sup>st</sup> . Fulkerson St will be shut down for the 3 days 24 hours per day Concrete placement - Binney St and Fulkerson St on Galileo way the week of Aug 9 <sup>th</sup>
<b>25 EIGHTH STREET</b> CONTRACTOR: SHAWMUT	Eighth St (Thorndike-Otis) – street shutdown Tuesday
<b>40 THORNDIKE STREET</b> CONTRACTOR: JMA	No work
<b>100 MAIN STREET</b> CONTRACTOR:	Wadsworth St – utility work – moving peds to Hayward St Main St – working on curb cut for site access Wednesday
<b>165 MAIN STREET</b> CONTRACTOR:	Take down overhead protection – Monday/Tuesday Move jersey barriers Excavation, sidewalks, landscaping
<b>325 MAIN STREET</b> CONTRACTOR: TURNER	Irrigation, tree pits – on-site
<b>600 MAIN STREET</b> CONTRACTOR:	Portland St – water services, lane closure
<b>750 MAIN STREET</b> CONTRACTOR: CONSIGLI	State St – trucking Main St – lane closure for pump truck
<b>810 MAIN STREET</b> CONTRACTOR:	NOT PRESENT
<b>SQUIRRELWOOD PROJECT</b> CONTRACTOR: CALLAHAN	269 Broadway – overhead protection 12 Boardman St – overhead protection 17 Boardman St – overhead protection 261-263 Broadway – overhead protection going up this week
<b>1 JFK STREET</b> CONTRACTOR: SHAWMUT	NOT PRESENT
<b>57 JFK STREET</b> CONTRACTOR: NAUSET CONSTRUCTION	NOT PRESENT No work
<b>1991 MASS AVE</b> CONTRACTOR: NAUSET CONSTRUCTION	NOT PRESENT Beech St – working on brick sidewalks, finish by Wednesday
<b>50 CAMBRIDGEPARK DRIVE</b> CONTRACTOR: HANOVER	Sargent St – hardscape repairs
<b>101 CAMBRIDGEPARK DRIVE</b> CONTRACTOR: CONSIGLI	NOT PRESENT trucking

**SPECIAL EVENTS**

<b>AUGUST 6</b>	Salsa Squared – Degugliamo Plaza & Brattle St (Eliot-Church)
<b>AUGUST 5</b>	Road race – Cambridge Port Area: Pearl St, Brookline St, Sidney St, Albany St, Henry St