

CONSTRUCTION MEETING MINUTES

DATE: AUGUST 9, 2021

CITY PROJECTS

CHAPTER 90 – CONTRACT 23A CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kristen Kelleher	Flexi pave – delivery at the end of this week
CHAPTER 90 – CONTRACT 23B CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kristen Kelleher	Franklin St (Brookline – Lansdowne) – sidewalk work St Mary’s – flexi pave delivery at the end of this week Sixth St – flexi pave delivery at the end of this week
GORE STREET/RUFO ROAD CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kristen Kelleher	Gore St – hydrant work, castings Gore St (Fifth St – Second St) – water main work-next week Verizon – 1 pole remaining
MT AUBURN STREET @ FRESH POND PARKWAY INTERSECTION (DCR) CONTRACTOR: NEWPORT CONSTRUCTION	Sunday 8/8 – conduit/drainage Will work Sunday 8/15 – conduit work & traffic signals Mill & pave – late September/early October
INMAN SQUARE PROJECT CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kate Riley	NOT PRESENT
HARVARD SQ/KIOSK BUILDING CONTRACTOR: WES Community Relations: Kate Riley	Demo work – exterior Paint removal
CIPP LINING CONTRACT CONTRACTOR: NATIONAL WATER MAIN Community Relations: Kate Riley	No work
TV & CLEANING CONTRACT CONTRACTOR: NATIONAL WATER MAIN Community Relations: Kate Riley	No work
REMEDIAL CONTRACT CONTRACTOR: MATTUCHIO Community Relations: Kate Riley	Union St – paving Raymond St – paving 100 Berkshire St – catch basin Columbia St (Bishop Allen Dr-Harvard St) test pits Essex @ Ashburton - castings

<p>MISC PATCH CONTRACT CONTRACTOR: EJ PAVING Community Relations: Kristen Kelleher</p>	<p>NO WORK THIS WEEK</p> <p>Prescott St (Harvard St to Cambridge St) – Travel Lane (1900 yds) Maple Ave (Broadway to Cambridge St) – Travel Lane (1900 yds) Line St (Cambridge to Kirkland St) – Travel Lane (2800 yds) Arcadia St (Eustis St to Harris St) – Travel Lane (500 yds) Chester St (Mass Ave to Orchard St) – Travel Lane (850 yds) Milton St (Mass Ave to Orchard St) – Travel Lane (850 yds) Washburn Ave (Mass Ave to Somerville Line) – Travel Lane (1400 yds) Alberta Ter (Cedar St to Mass Ave) – Travel Lane (500 yds) Vandine St (Cardinal Medeiros Ave to Berkshire St) – Travel Lane (550 yds)</p>
<p>MISC SIDEWALK CONTRACT CONTRACTOR: DEROMA & SONS Community Relations: Kristen Kelleher</p>	<p>No Work</p>
<p>MIT SOMA PROJECT CONTRACTOR: TURNER Community Relations: Kate Riley</p>	<p>Wadsworth St – castings, waiting on a date for paving – this week/TBD</p>
<p>MONSIGNOR O'BRIEN HWY CONTRACTOR: MCCOURT Community Relations: Kate Riley</p>	<p>Gore St Park – utilities Full depth paving at Cambridge St intersection</p>
<p>CAMBRIDGE/WATERTOWN GREENWAY PROJECT CONTRACTOR: ONYX CORP. Community Relations: Kate Riley</p>	<p>Binder paving – Cambridge line to Watertown – next week Paving entrance to Water Treatment Plant – waiting on schedule and TMP approval – schedule at meeting tomorrow</p>
<p>GREEN LINE EXTENSION PROJECT CONTRACTOR: GLX CONTRACTORS Community Relations: Kate Riley</p>	<p>Right lane closure O'Brien Highway outbound (Monday-Saturday 7:00 am – 7:00 pm) Work on Lechmere platform- superstructure painting, concrete finishing, downspout installs</p>
<p>GREEN LINE TRANSFORMATION PROJECT CONTRACTOR: SPS NEW ENGLAND Community Relations: Kate Riley</p>	<p>Continued work on the Lechmere viaduct (concrete repairs, install precast banding & railings, deck panels, install conduit and cables at tunnel), handicap ramps, scaffolding, power for signals, remove hangers Construction is two shifts Monday through Sunday 7:00 am to 5:00 pm and 8:00pm to 6am (Special Noise Variance and Sunday Work Permit in place). Day shift TMP: Museum Way westbound (towards M. O'Brien Hwy/Route 28) lane closure – traffic detoured through Cambridge Crossing to East Street to access M. O'Brien Highway/Route 28 7:00 am – 5:00 pm Night shift TMP: Outbound right lane closure on Charles River Dam Road/Route 28 8:00 pm – 6:00 am</p>

ROGERS STREET PARK CONTRACTOR: ARGUS Community Relations: Kristen Kelleher	Signage today Picnic tables – finished tomorrow Clean-up/final pave
GLACKEN FIELD CONTRACTOR: ARGUS Community Relations: Kristen Kelleher	Spray park & playground – concrete pour Rubber placement Brick work Exposed aggregate pavement Waiting on final update for Huron Ave
O'CONNELL LIBRARY PARK CONTRACTOR: ARGUS Community Relations: Kristen Kelleher	Installing brick pavers
TRIANGLE PARK CONTRACTOR: ARGUS Community Relations: Kristen Kelleher	Waiting on TMP approval Excavation management plan
DANEHY PARK/UNIVERSIAL PLAYGROUND CONTRACTOR: QUIRK CONSTRUCTION Community Relations: Kate Riley	NOT PRESENT
FOUNDRY BUILDING CONTRACTOR: WT Rich Community Relations: Kate Riley	Rogers St – deliveries Third St – drainage work, catch basin, sidewalk & curb work, lane closure
BROADWAY @ GALILEO CONTRACTOR: Bond Brothers Community Relations: Kate Riley	Galileo – road closed – east & west side: landscaping, plant soil placement, concrete buffer WB, ramp #2, cycle track drainage, porous paving 8/16 Broadway – SOE, drain manhole #2A, install/water, precast culvert, duck bank conflict work, water install and testing
TOBIN SCHOOL CONTRACTOR: WT RICH Community Relations: Kate Riley	No work Concord Ave roadway entrance complete – using for deliveries ISS-pilot testing equipment delivery
CITY HALL	Identifying electrical circuits Waiting on elevator inspection
CENTRAL SQUARE ELEVATOR PROJECT CONTRACTOR: BARLETTA	

CITY DEPARTMENTS

CAMBRIDGE ELECTRICAL DEPARTMENT	Street light control system replacement – starting in West Cambridge Street light repairs citywide
CAMBRIDGE TRAFFIC DEPARTMENT	Tuesday night – pavement markings
CAMBRIDGE WATER DEPARTMENT	Avon Hill St – services Fairmont St @ Magazine St Putnam Ave @ Pleasant St 220 Harvard St - services

UNIVERSITY PROJECTS

HARVARD UNIVERSITY	1557 Mass Ave (Lewis Hall) – no work 14 Divinity Ave (Divinity Hall) – no work 32/42 Church Street (former Border Café) – no work 109 Irving Street (Harvard Law School) – sidewalk work on Bryant 53 Bow Street (Randolph House) – Linden St – closed Tuesday/Wednesday for crane 48 Quincy Street (Gund House) – roof project
MIT	Met Warehouse – no work 51 Vassar St – test pits north side street/sidewalk for stormwater 59 Vassar St – no work 134 Mass Ave – no work

UTILITY COMPANIES

CAMBRIDGE NETWORK SOLUTIONS	No work
COMCAST CONTACT: Anthony Vataloro 617-279-7037 Anthony_Vataloro@comcast.com	2294 Mass Ave – manhole repair 55 Bishop Allen Drive – manhole repair 187 Hampshire St – sidewalk panel repair
EVERSOURCE ELECTRIC	Allston St – switch replacement Alewife Brook Pkwy @ Concord Ave – cable install 814 Main St Water St – Wednesday night/Thursday pole work 200 West Blvd

	44 Linnaean St 250 Water St Alewife Brook Pkwy – outage for street light control system
EVERSOURCE GAS	River St – services 180 Brattle St – work in street Norfolk St - services Fifth St Windsor @ Hampshire St Seckell St – services Dana St @ Centre St – retirement Grey St Eliot St - main
MIRRA	447 Concord Ave
VERIZON CONTACT: MATT KING Matthew.i.king@one.verizon.com	16 Garden St 545 Concord Ave
VICINITY STEAM	Lansdowne St - pipe install/utility relocation Mass Ave – Osbourne St – investigate/monitor leak – email updates
PHEONIX COMMUNICATIONS	Bent St Cambridge St

PRIVATE DEVELOPMENT PROJECTS

CAMBRIDGE CROSSING CONTRACTOR: JMA	Parcel I – façade / superstructure Parcel E, F, G, H – interior work Parcel H – demo of elevator, tie in to Gilmore Bridge Parcel U – slurry walls 441 Morgan Ave – slurry wall
111 FIRST STREET CONTRACTOR: TOCCI	Charles St – shutdown street (7am-3pm) sidewalks First St – façade work, lane closure – boom lift
161 FIRST STREET CONTRACTOR: CONSIGLI	NOT PRESENT
220 BINNEY STREET (VOLPE) CONTRACTOR: TURNER CONSTRUCTION	No work

325 BINNEY STREET CONTRACTOR: JM-A	Continue with excavation and foundation work – tractor trailers and concrete trucks on Fulkerson St Binney St/ Fulkerson St gate will be used Wednesday Still planning on tower crane #1 set up on Fulkerson St Monday Aug 30, Tuesday Aug 31 st and Wednesday Sept 1 st . Fulkerson St will be shut down for the 3 days 24 hours per day
25 EIGHTH STREET CONTRACTOR: SHAWMUT	Concrete placement - Wednesday
40 THORNDIKE STREET CONTRACTOR: JMA	No work
165 MAIN STREET CONTRACTOR:	Sidewalk work this week
200 MAIN STREET CONTRACTOR:	Wadsworth St – utility work – moving peds to Hayward St
325 MAIN STREET CONTRACTOR: TURNER	Soil work in sidewalk trucking
600 MAIN STREET CONTRACTOR:	No work
750 MAIN STREET CONTRACTOR: CONSIGLI	State St – trucking Main St – lane closure for pump truck
810 MAIN STREET CONTRACTOR:	NOT PRESENT
SQUIRRELWOOD PROJECT CONTRACTOR: CALLAHAN	269 Broadway – overhead protection 12 Boardman St – overhead protection 17 Boardman St – overhead protection/dumpster 261-263 Broadway – overhead protection going up this week/dumpster
1 JFK STREET CONTRACTOR: SHAWMUT	NOT PRESENT Continued deliveries/trash outs on JFK St. and work with lifts within our coned off area. Includes sidewalk closure. Continued intermittent lane closure on Brattle St between 10am-2pm daily for use of equipment to work on façade. Continued intermittent sidewalk closure on Brattle St between 7am-4pm daily for use of equipment to work on façade. In the process of coordination with DPW and Traffic to put schedule together for milling & paving on JFK and Brattle St to take place sometime in the next couple of weeks.
57 JFK STREET CONTRACTOR: NAUSET CONSTRUCTION	No work

1991 MASS AVE CONTRACTOR: NAUSET CONSTRUCTION	Beech St – working on brick sidewalks Mill/pave August 25 & 26
50 CAMBRIDGEPARK DRIVE CONTRACTOR: HANOVER	No work
101 CAMBRIDGEPARK DRIVE CONTRACTOR: CONSIGLI	NOT PRESENT

SPECIAL EVENTS

AUGUST 10	Anti Gun Violence Vigil – City Hall Lawn – 7:00 pm
AUGUST 14	Cambridge Community Port Pride Day – Clement Morgan Park – street closures Columbia St, Eaton St, Pine St