

CONSTRUCTION MEETING MINUTES

DATE: SEPTEMBER 13, 2021

CITY PROJECTS

CHAPTER 90 – CONTRACT 23A CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kristen Kelleher	Flexi pave at various location
CHAPTER 90 – CONTRACT 23B CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kristen Kelleher	Franklin St (Brookline – Lansdowne) – curb/sidewalk work
GORE STREET/RUFO ROAD CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kristen Kelleher	Gore St (Sciarappa St – Third St) – water main work, Thursday & Friday – shut down Third St – tie-in next week Gore St (Fifth St – Second St) – full depth late October Eversource work orders Utility mark outs needed
MT AUBURN STREET @ FRESH POND PARKWAY INTERSECTION (DCR) CONTRACTOR: NEWPORT CONSTRUCTION	Drain and conduit work complete shut down weekends of Sept. 25 th and Oct. 2 nd
INMAN SQUARE PROJECT CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kate Riley	Cambridge St @ Fayette St – curb and sidewalk work Cambridge St (Antrim-Hampshire St) – curb and sidewalk work Cambridge @ Antrim St – drain work

HARVARD SQ/KIOSK BUILDING CONTRACTOR: WES Community Relations: Kate Riley	Paint removal Granite block removal Roof removal		
CIPP LINING CONTRACT CONTRACTOR: NATIONAL WATER MAIN Community Relations: Kate Riley	No work		
TV & CLEANING CONTRACT CONTRACTOR: NATIONAL WATER MAIN Community Relations: Kate Riley	No work Brattle St – schedule work		
REMEDIAL CONTRACT CONTRACTOR: MATTUCHIO Community Relations: Kate Riley	No work		
MISC PATCH CONTRACT CONTRACTOR: EJ PAVING Community Relations: Kristen Kelleher	NO WORK THIS WEEK – work will begin in September 26th Saturday, September 25 – paving Mt Auburn St		
	Street	From	To
	Prescott St	Broadway	Cambridge
	Arrow St	Mass Ave	Bow St
	Inman St	Broadway	Bishop Allen Drive
	Columbia St	Broadway	Hampshire
	7th St	Otis	Cambridge St

	Otis St	6th St	Max Ave
	Bent St	6th St	3rd
	Lincoln St	Elm St	Willow St
	Mass Ave	Train Tracks	Albany St
	Mt Auburn St	Gibson St	University Rd
	Cambridge park Drive	Steel Pl	Alewife Brook Parkway
	Steel Pl	Cambridge park Drive	Cul de sac
MISC SIDEWALK CONTRACT CONTRACTOR: DEROMA & SONS Community Relations: Kristen Kelleher	Quincy St @ Kirkland St - ramps Hurlbut St – flexi pave		
MIT SOMA PROJECT CONTRACTOR: TURNER Community Relations: Kate Riley	Amherst St – Crown Castle Main St - Warning panels Hayward St - soil		
MONSIGNOR O'BRIEN HWY CONTRACTOR: MCCOURT Community Relations: Kate Riley	Line striping (Land Blvd – Cambridge St) – tonight Cambridge St – utilities – day work		
CAMBRIDGE/WATERTOWN GREENWAY PROJECT CONTRACTOR: ONYX CORP. Community Relations: Kate Riley	Paving path – Wednesday/Thursday starting in Watertown Eversource – power to Mt Auburn Bridge via Whittemore Ave Completion – by October 21 st		

<p>GREEN LINE EXTENSION PROJECT CONTRACTOR: GLX CONTRACTORS Community Relations: Kate Riley</p>	<p>Right lane closure O'Brien Highway outbound (Monday-Saturday 7:00 am – 7:00 pm) Work on Lechmere platform- superstructure painting, concrete finishing, downspout installs, bent prep</p>
<p>GREEN LINE TRANSFORMATION PROJECT CONTRACTOR: SPS NEW ENGLAND Community Relations: Kate Riley</p>	<p>Continued work on the Lechmere viaduct (concrete repairs, install precast banding & railings, deck panels, install conduit and cables at tunnel), handicap ramps, scaffolding, power for signals, remove hangers Construction is two shifts Monday through Sunday 7:00 am to 5:00 pm and 8:00pm to 6am (Special Noise Variance and Sunday Work Permit in place). Day shift TMP: Museum Way westbound (towards M. O'Brien Hwy/Route 28) lane closure – traffic detoured through Cambridge Crossing to East Street to access M. O'Brien Highway/Route 28 7:00 am – 5:00 pm Night shift TMP: Outbound right lane closure on Charles River Dam Road/Route 28 8:00 pm – 6:00 am Completion: end of year</p>
<p>ROGERS STREET PARK CONTRACTOR: ARGUS Community Relations: Kristen Kelleher</p>	<p>Installing bike racks, water fountains, signage Finish at end of week</p>
<p>GLACKEN FIELD CONTRACTOR: ARGUS Community Relations: Kristen Kelleher</p>	<p>Working on mound area Playground – paving, rubber install, brick work Huron Ave – revised PCO into KLF/survey for path</p>
<p>O'CONNELL LIBRARY PARK CONTRACTOR: ARGUS Community Relations: Kristen Kelleher</p>	<p>Sidewalk Parking lot Finished in 1 – 2 weeks</p>
<p>TRIANGLE PARK CONTRACTOR: ARGUS Community Relations: Kristen Kelleher</p>	<p>TMP work – temporary lines, signage for closed sidewalk Soil testing completed and submitted to KLF</p>
<p>SENNOTT PARK CONTRACTOR: JNJ SACCA Community Relations:</p>	<p>NOT PRESENT No work this week Mobilization next week</p>
<p>DANEHY PARK/UNIVERSIAL PLAYGROUND</p>	<p>Playground equipment delivery today plantings</p>

CONTRACTOR: QUIRK CONSTRUCTION Community Relations: Kate Riley	
FOUNDRY BUILDING CONTRACTOR: WT Rich Community Relations: Kate Riley	Third St – sidewalk work PCB removal east side of site
BROADWAY @ GALILEO CONTRACTOR: Bond Brothers Community Relations: Kate Riley	Galileo – road closed – southwest side, cycle track construction, curb, stone placement, Pheonix-castings, landscaping, meeting to discuss plantings for fall Broadway – Eversource duck bank work Broadway @ #145 – camera box culvert 500 Main St – bus shelter-on – hold pending deliveries
TOBIN SCHOOL CONTRACTOR: WT RICH Community Relations: Kate Riley	Concord Ave – asphalt paving second entrance at end of week
CITY HALL	Deliveries/dumpster swaps
CENTRAL SQUARE ELEVATOR PROJECT CONTRACTOR: BARLETTA	

CITY DEPARTMENTS

CAMBRIDGE ELECTRICAL DEPARTMENT	Street light control system replacement Street light repairs citywide
CAMBRIDGE TRAFFIC DEPARTMENT	No Work
CAMBRIDGE WATER DEPARTMENT	Avon Hill St – services 130 Irving St – svc. renewal 29 Bigelow St – svc. renewal

UNIVERSITY PROJECTS

HARVARD UNIVERSITY	1557 Mass Ave (Lewis Hall) – no work
---------------------------	--------------------------------------

	<p>14 Divinity Ave (Divinity Hall) – no work 32/42 Church Street (former Border Café) – no work 109 Irving Street (Harvard Law School) – no work 53 Bow Street (Randolph House) – no work</p>
MIT	<p>Amherst St (Music Bldg) – steam work, duct bank work, cable work – Sept/Oct Met Warehouse – no work 51 Vassar St – deliveries, sewer tie-in 59 Vassar St – no work 134 Mass Ave – no work</p>

UTILITY COMPANIES

CAMBRIDGE NETWORK SOLUTIONS	Third St @ Binney St – underground splicing – waiting on permitting
COMCAST CONTACT: Anthony Vataloro 617-279-7037 Anthony_Vataloro@comcast.com	Wadsworth St – chip duct bank on-site Hurley St – trenching – finish this week
EVERSOURCE ELECTRIC	125 O'Brien Hwy – new transformer 240 Hampshire St 113 Brattle St – energize transformer Parcel, U, E, F – cable work 325 Binney St – cable work
EVERSOURCE GAS	River St – services Hardwick St – on-hold Seckell St 246 Pearl St Norfolk St – svcs 750 Main St (work on Osbourne) 180 Brattle St – on-hold
MIRRA	525 Putnam Ave - sidewalks River St @ Blackstone St – manhole rebuild Fayette St @ Cambridge St - manhole
VERIZON CONTACT: MATT KING	620 Memorial Dr 840 Memorial Dr

Matthew.i.king@one.verizon.com	38 Sidney St 21 Hampshire St 80 Erie St
VICINITY STEAM	NOT PRESENT Lansdowne St Mass Ave – crossing Osbourne St – status??
PHEONIX COMMUNICATIONS	Memorial Dr

PRIVATE DEVELOPMENT PROJECTS

CAMBRIDGE CROSSING CONTRACTOR: JMA	Parcel I – façade / superstructure Parcel E, F, G – interior work Parcel H – hardscape, working on stairs Parcel U – slurry walls Multiuse path – installing at Morgan Ave
111 FIRST STREET CONTRACTOR: TOCCI	Charles St – street closed – boom lift Hurley St – Comcast Verizon – status of work
220 BINNEY STREET (VOLPE) CONTRACTOR: TURNER CONSTRUCTION	Deliveries Crane take-down this weekend
325 BINNEY STREET CONTRACTOR: JM-A	Fulkerson St – steel truck deliveries & steel erection, concrete trucks Binney St/ Fulkerson St gate will be used Wednesday
25 EIGHTH STREET CONTRACTOR: SHAWMUT	Deliveries Monday 9/20 – take parking on Thorndike St
40 THORNDIKE STREET CONTRACTOR: JMA	Crane work
165 MAIN STREET CONTRACTOR:	NOT PRESENT
200 MAIN STREET CONTRACTOR:	Utility connections
325 MAIN STREET CONTRACTOR: TURNER	Gravel deliveries Sewer sensor

	Conduit work
600 MAIN STREET CONTRACTOR:	Guide walls Concrete trucks
750 MAIN STREET CONTRACTOR: CONSIGLI	State St – deliveries / trucking Main St – closure Wednesday concrete
810 MAIN STREET CONTRACTOR:	Sidewalk work on south side – pedestrian detour
SQUIRRELWOOD PROJECT CONTRACTOR: CALLAHAN	NOT PRESENT 269 Broadway – overhead protection removed 12 Boardman St – repointing on building, sidewalk closure 17 Boardman St – overhead protection removed by mid-September 261-263 Broadway – overhead protection removed in 2 weeks Market St & Broadway - milling/paving, sidewalk work
1 JFK STREET CONTRACTOR: SHAWMUT	NOT PRESENT
57 JFK STREET CONTRACTOR: NAUSET CONSTRUCTION	NOT PRESENT
1991 MASS AVE CONTRACTOR: NAUSET CONSTRUCTION	NOT PRESENT Line stripping - TBD
50 CAMBRIDGEPARK DRIVE CONTRACTOR: HANOVER	No work Pemberton St & Sargent St – paving next week
101 CAMBRIDGEPARK DRIVE CONTRACTOR: CONSIGLI	No work Structural steel – next week

SPECIAL EVENTS

SEPTEMBER 16	Clement Morgan Park – Film Showing – 6:00 pm – 10:00 pm
SEPTEMBER 16	Cambridge Common – High Holiday Services Yom Kippur – 8:00 am – 8:00 pm
SEPTEMBER 17	Winthrop Park – Park Sounds – 5:00 pm – 10:00 pm
SEPTMEBER 18	Lechmere Canal Park – Wedding – 2:00 pm – 7:00 pm

SEPTEMBER 18	St Anthony's Parish-Cardinal Medeiros Ave – Feast
SEPTEMBER 18	Winthrop Park – Yoga Event – 1:00 pm – 4:00 pm
SEPTEMBER 19	Fall Classic 5k – starting on Sidney St – streets throughout Cambridgeport
SEPTEMBER 19	Nunes Park - Cambridgeport Community Day – 1:00 pm – 4:00 pm