

CONSTRUCTION MEETING MINUTES

DATE: OCTOBER 25, 2021

CITY PROJECTS

CHAPTER 90 – CONTRACT 23A CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kristen Kelleher	No work
CHAPTER 90 – CONTRACT 23B CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kristen Kelleher	Castings this week Franklin St – paving Friday – 2 day operation
GORE STREET/RUFO ROAD CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kristen Kelleher	Gore St (Fifth St – Third St) – water services Binder paving end of October/beginning of November (Fifth St – Second St)
MT AUBURN STREET @ FRESH POND PARKWAY INTERSECTION (DCR) CONTRACTOR: NEWPORT CONSTRUCTION	10/31 at 5:00 am – power shutdown, installation of new mast arms Installation of light bases
INMAN SQUARE PROJECT CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kate Riley	Hampshire @ Dickinson – sidewalk/curb work through plaza area Cambridge (Fayette – Antrim) - hydrant
HARVARD SQ/KIOSK BUILDING CONTRACTOR: WES Community Relations: Kate Riley	Priming steel, steel remediation Roof removal – next week Eversource coordination
CIPP LINING CONTRACT CONTRACTOR: NATIONAL WATER MAIN Community Relations: Kate Riley	No work
TV & CLEANING CONTRACT CONTRACTOR: NATIONAL WATER MAIN Community Relations: Kate Riley	Main St – TBD No scheduled work this week
REMEDIAL CONTRACT CONTRACTOR: MATTUCHIO Community Relations: Kate Riley	Brattle Sq Golf Course laydown area Harvard St @ Scouting Way - drainage
MISC PATCH CONTRACT CONTRACTOR: EJ PAVING Community Relations: Kristen Kelleher	NOT PRESENT

MISC SIDEWALK CONTRACT CONTRACTOR: DEROMA & SONS Community Relations: Kristen Kelleher	NOT PRESENT
MIT SOMA PROJECT CONTRACTOR: TURNER Community Relations: Kate Riley	Hayward St – bollards Hayward @ Main – Eversource repair
MONSIGNOR O'BRIEN HWY CONTRACTOR: MCCOURT Community Relations: Kate Riley	Installing median from Land Blvd – East St
CAMBRIDGE/WATERTOWN GREENWAY PROJECT CONTRACTOR: ONYX CORP. Community Relations: Kate Riley	Schedule for final paving
GREEN LINE EXTENSION PROJECT CONTRACTOR: GLX CONTRACTORS Community Relations: Kate Riley	Right lane closure O'Brien Highway outbound (Monday-Saturday 7:00 am – 7:00 pm) Work on Lechmere platform- superstructure painting, concrete finishing, downspout installs, bent prep, fire standpipe
GREEN LINE TRANSFORMATION PROJECT CONTRACTOR: SPS NEW ENGLAND Community Relations: Kate Riley	Continued work on the Lechmere viaduct (concrete repairs, demobilization & punch list work, restoring park & remove scaffolding) Construction is two shifts Monday through Sunday 7:00 am to 5:00 pm and 8:00pm to 6am (Special Noise Variance and Sunday Work Permit in place). Day shift TMP: Museum Way westbound (towards M. O'Brien Hwy/Route 28) lane closure – traffic detoured through Cambridge Crossing to East Street to access M. O'Brien Highway/Route 28 7:00 am – 5:00 pm Night shift TMP: Outbound right lane closure on Charles River Dam Road/Route 28 8:00 pm – 6:00 am Completion: end of year
GLACKEN FIELD CONTRACTOR: ARGUS Community Relations: Kristen Kelleher	Tot lot opened Saturday Placing precast blocks on hill Huron Ave – work area laid out & fencing is up
TRIANGLE PARK CONTRACTOR: ARGUS Community Relations: Kristen Kelleher	Waiting on testing results
SENNOTT PARK CONTRACTOR: JNJ SACCA Community Relations:	NOT PRESENT Hauling soil Water & electrical work
DANEHY PARK/UNIVERSIAL PLAYGROUND CONTRACTOR: QUIRK CONSTRUCTION	fencing

Community Relations: Kate Riley	
FOUNDRY BUILDING CONTRACTOR: WT Rich Community Relations: Kate Riley	Rogers St – deliveries Third St – pavers in raised crosswalk
BROADWAY @ GALILEO CONTRACTOR: Bond Brothers Community Relations: Kate Riley	Galileo – road open – pavement markings this weekend, plantings Broadway – expand work area, West Service Rd closed, pedestrian crosswalk moved, bypass set-up in front of Volpe.
TOBIN SCHOOL CONTRACTOR: WT RICH Community Relations: Kate Riley	No work
CITY HALL	NOT PRESENT

CITY DEPARTMENTS

CAMBRIDGE ELECTRICAL DEPARTMENT	Street light repairs citywide
CAMBRIDGE TRAFFIC DEPARTMENT	No work
CAMBRIDGE WATER DEPARTMENT	Avon Hill St – services

UNIVERSITY PROJECTS

HARVARD UNIVERSITY	1557 Mass Ave (Lewis Hall) – no work 14 Divinity Ave (Divinity Hall) – no work 32/42 Church Street (former Border Café) – no work 53 Bow Street (Randolph House) – no work
MIT	Amherst St (Music Bldg) – hydrant & sewer tie-in Met Warehouse – no work 51 Vassar St – tower crane set-up Friday - Saturday 600 Vassar St – Eversource Gas work 59 Vassar St – no work 134 Mass Ave – no work

UTILITY COMPANIES

CAMBRIDGE NETWORK SOLUTIONS	Windsor St @ Cambridge St – trenching
COMCAST CONTACT: Anthony Vataloro 617-279-7037 Anthony_Vataloro@comcast.com	Inman Sq JFK St @ Winthrop St – manhole repair
EVERSOURCE ELECTRIC	325 Binney St 450 Water St 330 Bent St 814 Main St Alewife Brook Pkwy @ Concord Ave
EVERSOURCE GAS	River St Norfolk St (Cambridge St side) – services Elm St – services Columbia St - services Fifth St (Sciarappa – Cambridge) – activate main
MIRRA	527 Putnam Ave – brick sidewalks Medford St Jefferson St
VERIZON CONTACT: MATT KING Matthew.i.king@one.verizon.com	179 Bent St 220 Jacob St 238 Main St Mt Auburn St – conduit repair dig
VICINITY STEAM	NOT PRESENT
PHEONIX COMMUNICATIONS	Windsor St Broadway Hancock Albany

PRIVATE DEVELOPMENT PROJECTS

CAMBRIDGE CROSSING	Parcel I – façade / superstructure Parcel E, F, G – interior work
---------------------------	--

CONTRACTOR: JMA	Parcel H – hardscape, reconstructing Murphy Stairs Parcel U – slurry walls Multiuse path – installing at Morgan Ave 220 Child St – dog park construction
111 FIRST STREET CONTRACTOR: TOCCI	Charles St – landscape deliveries First St – siding
220 BINNEY STREET (VOLPE) CONTRACTOR: TURNER CONSTRUCTION	Deliveries Potter – Eversource Gas work on government property
325 BINNEY STREET CONTRACTOR: JM-A	Fulkerson St – steel 10/27-29 – tower crane set – up Fulkerson St closure
25 EIGHTH STREET CONTRACTOR: SHAWMUT	Taking parking on Thorndike St – staging removal
40 THORNDIKE STREET CONTRACTOR: JMA	Spring St – crane – panel removal
165 MAIN STREET CONTRACTOR:	No work
200 MAIN STREET CONTRACTOR:	No work
325 MAIN STREET CONTRACTOR: TURNER	Tree planting Thursday Saturday - paving
600 MAIN STREET CONTRACTOR:	Concrete for slurry
750 MAIN STREET CONTRACTOR: CONSIGLI	State St – trucking
810 MAIN STREET CONTRACTOR:	State St – curb & sidewalk work
SQUIRRELWOOD PROJECT CONTRACTOR: CALLAHAN	Broadway – line striping – TBD
1 JFK STREET CONTRACTOR: SHAWMUT	NOT PRESENT
57 JFK STREET CONTRACTOR: NAUSET CONSTRUCTION	Waterproofing foundation Brick work
50 CAMBRIDGEPARK DRIVE	No work

CONTRACTOR: HANOVER	
101 CAMBRIDGEPARK DRIVE CONTRACTOR: CONSIGLI	NOT PRESENT

SPECIAL EVENTS

OCTOBER 27	Front Park – Filming 8:00 am – 9:00 pm
OCTOBER 27	City Hall Front Steps – Domestic Violence Vigil 5:00 pm – 7:00 pm
OCTOBER 27	Cambridge Cemetery – COVID Memorial Dedication 4:00 pm – 5:00 pm
NOVEMBER 6	Joan Lorentz Park – Family Literacy Fun Day 11:00 am – 3:00 pm
NOVEMBER 7	Cambridgeside Place – Cambridge Half Marathon
NOVEMBER 7	Green Rose Heritage Park – Cambridge Public Health Dept Event 1:00 pm – 5:00 pm