

CONSTRUCTION MEETING MINUTES

DATE: AUGUST 23, 2021

CITY PROJECTS

CHAPTER 90 – CONTRACT 23A CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kristen Kelleher	No work
CHAPTER 90 – CONTRACT 23B CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kristen Kelleher	Franklin St (Brookline – Lansdowne) – curb/sidewalk work, concrete pour at the end of the week
GORE STREET/RUFO ROAD CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kristen Kelleher	Gore St (Fifth St – Sciarappa St) – water main work Rufo Rd – forming driveway along skating rink Verizon – 1 pole remaining
MT AUBURN STREET @ FRESH POND PARKWAY INTERSECTION (DCR) CONTRACTOR: NEWPORT CONSTRUCTION	Drain laterals Water shutdown after Labor Day weekend Mill/pave – late September/early October (Friday – Monday) 24 hour operation
INMAN SQUARE PROJECT CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kate Riley	Curb install in bike lane (Fayette – Hampshire) Raising castings
HARVARD SQ/KIOSK BUILDING CONTRACTOR: WES Community Relations: Kate Riley	Paint removal Eversource Elec – new service, waiting on cost
CIPP LINING CONTRACT CONTRACTOR: NATIONAL WATER MAIN Community Relations: Kate Riley	No work
TV & CLEANING CONTRACT CONTRACTOR: NATIONAL WATER MAIN Community Relations: Kate Riley	No work
REMEDIAL CONTRACT CONTRACTOR: MATTUCHIO Community Relations: Kate Riley	Roberts Rd Charles St Irving St
MISC PATCH CONTRACT	NO WORK THIS WEEK – work will begin in September

<p>CONTRACTOR: EJ PAVING Community Relations: Kristen Kelleher</p>	<p>Prescott St (Harvard St to Cambridge St) – Travel Lane (1900 yds) Maple Ave (Broadway to Cambridge St) – Travel Lane (1900 yds) Line St (Cambridge to Kirkland St) – Travel Lane (2800 yds) Arcadia St (Eustis St to Harris St) – Travel Lane (500 yds) Chester St (Mass Ave to Orchard St) – Travel Lane (850 yds) Milton St (Mass Ave to Orchard St) – Travel Lane (850 yds) Washburn Ave (Mass Ave to Somerville Line) – Travel Lane (1400 yds) Alberta Ter (Cedar St to Mass Ave) – Travel Lane (500 yds) Vandine St (Cardinal Medeiros Ave to Berkshire St) – Travel Lane (550 yds)</p>
<p>MISC SIDEWALK CONTRACT CONTRACTOR: DEROMA & SONS Community Relations: Kristen Kelleher</p>	<p>No Work</p>
<p>MIT SOMA PROJECT CONTRACTOR: TURNER Community Relations: Kate Riley</p>	<p>Wadsworth St @ Amherst – ramp Waiting on schedule for line stripping</p>
<p>MONSIGNOR O'BRIEN HWY CONTRACTOR: MCCOURT Community Relations: Kate Riley</p>	<p>Gore St Park – hardscape/landscape Full depth paving at Cambridge St intersection</p>
<p>CAMBRIDGE/WATERTOWN GREENWAY PROJECT CONTRACTOR: ONYX CORP. Community Relations: Kate Riley</p>	<p>NOT PRESENT Water Treatment Plant – working on ramps, taking a lane Completion – end of October</p>
<p>GREEN LINE EXTENSION PROJECT CONTRACTOR: GLX CONTRACTORS Community Relations: Kate Riley</p>	<p>Right lane closure O'Brien Highway outbound (Monday-Saturday 7:00 am – 7:00 pm) Work on Lechmere platform- superstructure painting, concrete finishing, downspout installs, bent prep</p>
<p>GREEN LINE TRANSFORMATION PROJECT CONTRACTOR: SPS NEW ENGLAND Community Relations: Kate Riley</p>	<p>Continued work on the Lechmere viaduct (concrete repairs, install precast banding & railings, deck panels, install conduit and cables at tunnel), handicap ramps, scaffolding, power for signals, remove hangers Construction is two shifts Monday through Sunday 7:00 am to 5:00 pm and 8:00pm to 6am (Special Noise Variance and Sunday Work Permit in place). Day shift TMP: Museum Way westbound (towards M. O'Brien Hwy/Route 28) lane closure – traffic detoured through Cambridge Crossing to East Street to access M. O'Brien Highway/Route 28 7:00 am – 5:00 pm Night shift TMP: Outbound right lane closure on Charles River Dam Road/Route 28 8:00 pm – 6:00 am</p>

ROGERS STREET PARK CONTRACTOR: ARGUS Community Relations: Kristen Kelleher	Fencing Asphalt paving Signage installed Sidewalk work
GLACKEN FIELD CONTRACTOR: ARGUS Community Relations: Kristen Kelleher	Working in playground Start work on mound Waiting on final update for Huron Ave
O'CONNELL LIBRARY PARK CONTRACTOR: ARGUS Community Relations: Kristen Kelleher	Brick work
TRIANGLE PARK CONTRACTOR: ARGUS Community Relations: Kristen Kelleher	Post signage Set-up trailer Tree/scrub removals - Wednesday
DANEHY PARK/UNIVERSIAL PLAYGROUND CONTRACTOR: QUIRK CONSTRUCTION Community Relations: Kate Riley	Concrete Curbs Concrete slab work
FOUNDRY BUILDING CONTRACTOR: WT Rich Community Relations: Kate Riley	Third St – sidewalk & curb work Rogers St @ Second St – closed Rogers St - deliveries
BROADWAY @ GALILEO CONTRACTOR: Bond Brothers Community Relations: Kate Riley	Galileo – road closed – excavation, street work Broadway – excavation for culvert, concrete Tuesday, rebar
TOBIN SCHOOL CONTRACTOR: WT RICH Community Relations: Kate Riley	No work Equipment delivery – Wednesday
CITY HALL	Working on electric circuits deliveries
CENTRAL SQUARE ELEVATOR PROJECT CONTRACTOR: BARLETTA	

CITY DEPARTMENTS

CAMBRIDGE ELECTRICAL DEPARTMENT	Street light control system replacement Street light repairs citywide
--	--

CAMBRIDGE TRAFFIC DEPARTMENT	No Work
CAMBRIDGE WATER DEPARTMENT	Avon Hill St – services, Hillside Ave – water shutdown 33 Walker St – hydrant Shephard @ Walker – hydrant 117 Montgomery – hydrant 140 Jackson St - hydrant

UNIVERSITY PROJECTS

HARVARD UNIVERSITY	1557 Mass Ave (Lewis Hall) – no work 14 Divinity Ave (Divinity Hall) – no work 32/42 Church Street (former Border Café) – no work 109 Irving Street (Harvard Law School) – no work 53 Bow Street (Randolph House) – no work 48 Quincy Street (Gund House) – no work
MIT	Steam inspections – on MIT property Met Warehouse – no work 51 Vassar St – storm/sewer work next week lane closure 59 Vassar St – deliveries, sidewalk closures 134 Mass Ave – no work Amherst Alley - crane

UTILITY COMPANIES

CAMBRIDGE NETWORK SOLUTIONS	NOT PRESENT
COMCAST CONTACT: Anthony Vataloro 617-279-7037 Anthony_Vataloro@comcast.com	NOT PRESENT
EVERSOURCE ELECTRIC	
EVERSOURCE GAS	River St – services 180 Brattle St – no work Norfolk St - services Fifth St - services Winter St - services

	Grey St - services
MIRRA	527 Putnam Ave 300 Putnam Ave
VERIZON CONTACT: MATT KING Matthew.i.king@one.verizon.com	181 Morgan Ave 409 Norfolk St
VICINITY STEAM	Lansdowne St Mass ave – crossing – permitting Osbourne – waiting on coordination with the 750 Main St project
PHEONIX COMMUNICATIONS	NOT PRESENT

PRIVATE DEVELOPMENT PROJECTS

CAMBRIDGE CROSSING CONTRACTOR: JMA	Parcel I – façade / superstructure Parcel E, F, G – interior work Parcel H – hardscape, working on stairs Parcel U – slurry walls Multiuse path – install O'Brien Hwy – paving night work mid-September
111 FIRST STREET CONTRACTOR: TOCCI	First St – façade work Hurley St – façade work
161 FIRST STREET CONTRACTOR: CONSIGLI	NOT PRESENT No work
220 BINNEY STREET (VOLPE) CONTRACTOR: TURNER CONSTRUCTION	NOT PRESENT
325 BINNEY STREET CONTRACTOR: JM-A	Continue with excavation and foundation work – tractor trailers and concrete trucks on Fulkerson St Binney St/ Fulkerson St gate will be used Monday & Friday Still planning on tower crane #1 set up on Fulkerson St Monday Aug 30, Tuesday Aug 31 st and Wednesday Sept 1 st . Fulkerson St will be shut down for the 3 days 24 hours per day
25 EIGHTH STREET CONTRACTOR: SHAWMUT	NOT PRESENT
40 THORNDIKE STREET CONTRACTOR: JMA	Crane for façade removal
165 MAIN STREET	NOT PRESENT

CONTRACTOR:	
200 MAIN STREET CONTRACTOR:	NOT PRESENT
325 MAIN STREET CONTRACTOR: TURNER	Structural soil deliveries
600 MAIN STREET CONTRACTOR:	Site soil prep
750 MAIN STREET CONTRACTOR: CONSIGLI	State St – Crane set-up on August 28-29 Main St – concrete pour
810 MAIN STREET CONTRACTOR:	NOT PRESENT
SQUIRRELWOOD PROJECT CONTRACTOR: CALLAHAN	269 Broadway – overhead protection removed by 9/3 12 Boardman St – repointing on building, sidewalk closure 17 Boardman St – overhead protection removed by mid-September 261-263 Broadway – overhead protection removed 9/3
1 JFK STREET CONTRACTOR: SHAWMUT	JFK St – sidewalk work Brattle St – mill/pave - TBD
57 JFK STREET CONTRACTOR: NAUSET CONSTRUCTION	No work
1991 MASS AVE CONTRACTOR: NAUSET CONSTRUCTION	Beech St – working on brick sidewalks grind/overlay – Wednesday/Thursday
50 CAMBRIDGEPARK DRIVE CONTRACTOR: HANOVER	No work Pemberton St – sidewalk restoration, mill/overlay - TBD
101 CAMBRIDGEPARK DRIVE CONTRACTOR: CONSIGLI	Crane – Sept 3-5

SPECIAL EVENTS

AUGUST 23	Old Time Baseball Game – St. Peter’s Field
AUGUST 27-29	2021 Greek Festival – Magazine St at the St Constantine & Helen Greek Orthodox Church – Magazine St closed (Franklin – Auburn St) Friday - Sunday
AUGUST 28	Ethiopian American Community Get Together – Danehy Park