



## Daily Tasks | Week of 4/12/21

- **Monday**
  - Electricians pulling wire at basement hallway.
  - Electricians prepping to pull wire from 3<sup>rd</sup> floor to basement.
  - Electricians to start opening chase floors from 1<sup>st</sup> to Attic.
  - Electricians to continue Fire Alarm exploration on all floors that have a device office that are occupied on all floors.
  - Installing feeders @ basement electric room & Second floor payroll & 3<sup>rd</sup> Floor Women's Bathroom.
  - HVAC installing hangers in basement hallway.
  - WTR to start framing electric room wall on 2<sup>nd</sup> floor City Council Admin office & 3<sup>rd</sup> floor Women's restroom.
- **Tuesday**
  - Electricians pulling wire at basement hallway.
  - Electricians taking down Electric chases in room 102 Payroll & City Council Admin office.
  - Exploring Branch circuits and Identifying circuit breakers as needed throughout building electric panels
  - Installing electric panels & feeders @ basement electric room & Second floor payroll & 3<sup>rd</sup> floor women's bathroom
  - Electricians to continue Fire Alarm exploration on all floors that have a device office that are occupied on all floors
  - HVAC installing hangers in basement hallway.
  - Hammer drilling for anchors in electric room as needed.
  - WTR to resume framing electric rooms on 2<sup>nd</sup> floor City Council Admin & 3<sup>rd</sup> floor Women's restroom.
- **Wednesday**
  - *Electricians pulling wire at basement hallway.*
  - *Electricians taking down Electric chases in room 102 Payroll & City Council Admin office.*
  - *Exploring Branch circuits and Identifying circuit breakers as needed throughout building electric panels*
  - *Installing electric panels & feeders @ basement electric room & Second floor payroll & 3<sup>rd</sup> floor women's bathroom*
  - *Electricians to continue Fire Alarm exploration on all floors that have a device office that are occupied on all floors*
  - *HVAC installing hangers in basement hallway.*
  - *HVAC installing pipe at basement hallway.*
  - *Hammer drilling for anchors in electric room as needed.*
  - *WTR to resume framing electric rooms on 2<sup>nd</sup> floor City Council Admin & 3<sup>rd</sup> floor Women's restroom.*



## Daily Tasks | Week of 4/12/21

- **Thursday**

- *Electricians taking down Electric chases in room 102 Payroll & City Council Admin office.*
- *Exploring Branch circuits and Identifying circuit breakers as needed throughout building electric panels*
- *Installing electric panels & feeders @ basement electric room & Second floor payroll & 3<sup>rd</sup> floor women`s bathroom*
- *Electricians to continue Fire Alarm exploration on all floors that have a device office that are occupied on all floors*
- *HVAC installing hangers in basement hallway.*
- *HVAC installing pipe at basement hallway.*
- *Hammer drilling for anchors in electric room as needed.*
- *WTR to resume framing electric rooms on 2<sup>nd</sup> floor City Council Admin & 3<sup>rd</sup> floor Women`s restroom.*

- **Friday**

- *Electricians taking down Electric chases in room 102 Payroll & City Council Admin office.*
- *Exploring Branch circuits and Identifying circuit breakers as needed throughout building electric panels*
- *Installing electric panels & feeders @ basement electric room & Second floor payroll & 3<sup>rd</sup> floor women`s bathroom*
- *Electricians to continue Fire Alarm exploration on all floors that have a device office that are occupied on all floors*
- *HVAC installing hangers in basement hallway.*
- *HVAC installing pipe at basement hallway.*
- *Hammer drilling for anchors in electric room as needed.*
- *WTR to resume framing electric rooms on 2<sup>nd</sup> floor City Council Admin & 3<sup>rd</sup> floor Women`s restroom.*