

# CONSTRUCTION MEETING MINUTES

**DATE: APRIL 16, 2019**

## CITY PROJECTS

<b>CHAPTER 90 – CONTRACT 21</b> CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kate Riley	No work this week Scheduling line painting and punch list work – next week Work on Thorndike, Porter & Harding
<b>CHAPTER 90 – CONTRACT 22</b> CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kate Riley	No work this week Scheduling line painting and punch list work – next week Dudley, Parker, Healey
<b>CHAPTER 90 – CONTRACT 23A</b> CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kate Riley	Huron Ave (Concord Ave – Garden St) – drainage work this week and next and then moving to Garden-Raymond on Huron Ave
<b>HARVARD SQUARE/ELIOT STREET</b> CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kate Riley	No work this week Waiting for the gas company to finish work
<b>CIPP LINING CONTRACT</b> CONTRACTOR: NATIONAL WATER MAIN Community Relations: Kate Riley	Fayette, Antrim, Inman, Cambridge and Hampshire
<b>COTTAGE/LOPEZ DRAINAGE IMPROVEMENTS</b> CONTRACTOR: P. GIOIOSO Community Relations: Kate Riley	precon survey, activities and layout notices to residents going out this week start work the beginning of May – Brookline @ Pacific
<b>REMEDIAL CONTRACT</b> CONTRACTOR: MATTUCHIO Community Relations: Kate Riley	Broadway – water line work Lansdowne St – frames and covers
<b>MISC PATCH CONTRACT</b> CONTRACTOR: EJ PAVING Community Relations: Kate Riley	No work Starting in May
<b>MISC. SIDEWALK CONTRACT</b> CONTRACTOR: DEROMA AND SONS Community Relations: Kate Riley	No work Start mid-May
<b>KING OPEN SCHOOL/CAMBRIDGE STREET UPPER SCHOOL</b> CONTRACTOR: WT RICH	Concrete deliveries

Community Relations: Kate Riley	
<b>MIT SOMA PROJECT</b> CONTRACTOR: TURNER CONSTRUCTION	Wadsworth St – duct bank work Concrete, deliveries, dumpster swaps, soil hauling, rebar Concrete work – W, Th, Fr
<b>CAMBRIDGE CROSSING ROADWAYS &amp; INFRASTRUCTURE</b> CONTRACTOR: DERENZO Community Relations: Kate Riley	Site G & H – excavation work, Site H pile work – stairs closed to bridge for 4 weeks J/K – fit out Pump station work Site W – ground improvements
<b>GORE STREET SEWER MAIN CONSTRUCTION</b> CONTRACTOR: DERENZO Community Relations: Kate Riley	2 crews working @Sixth St @Fifth St
<b>MONSIGNOR O'BRIEN HWY</b> CONTRACTOR: MCCOURT CONSTRUCTION Community Relations: Kate Riley	Drain manhole work next 2 weeks
<b>BINNEY STREET / CARDINAL MEDERIOS STORMDRAIN</b> CONTRACTOR: MCCOURT	York Place – illicit work – #17
<b>CAMBRIDGE/WATERTOWN GREENWAY PROJECT</b> CONTRACTOR: ONYX CORP.	Tree removals - complete Swale work working towards Mt Auburn Bridge
<b>BEACON STREET PROJECT</b> CONTRACTOR: NEWPORT CONSTRUCTION	
<b>MBTA – CENTRAL SQ &amp; HARVARD SQ ELEVATOR PROJECT</b> CONTRACTOR: BARLETTA	Central Sq – night work utilities Harvard Sq – day and night work - foundations
<b>PARKING LOT 6 STORMWATER TANK PROJECT</b> CONTRACTOR: SKANSKA	38 Bishop Allen Dr – trucking/deliveries for tunneling, tunneling begins this week Norfolk @ BAD (Mattuchio) – storm drain and water work Mass – trucking/hauling
<b>WILLARD STREET OUTFALL PROJECT</b> CONTRACTOR:	

**CHAPTER 90 – CONTRACT 19**

CONTRACTOR: OYNX CORP

Line striping complete

Punch list work

**CITY DEPARTMENTS**

<b>CAMBRIDGE ELECTRICAL DEPARTMENT</b>	<b>NOT PRESENT</b>
<b>CAMBRIDGE TRAFFIC DEPARTMENT</b>	Porter Sq – installing signage Thursday
<b>CAMBRIDGE WATER DEPARTMENT</b>	Grey Garden East

**UNIVERSITY PROJECTS**

<b>HARVARD UNIVERSITY</b>	<p><b><u>10 Holyoke Place (Lowell House)</u></b> – Plympton St sidewalks, paving mid-May</p> <p><b><u>Smith Place</u></b> – roof work through Sept., pedestrian overhead protection, working on the northwest corner of Mt Auburn @ Holyoke</p> <p><b><u>3 James St (Schlessinger Library)</u></b> – deliveries and dumpster swaps</p> <p><b><u>Harvard Utilities</u></b> – chilled water line lining Cambridge St @ Quincy &amp; @ Fire house – excavation complete, working at these location this week, backfilling next week</p> <p><b><u>Adams House</u></b> – starting June 3</p>
<b>MIT</b>	<p><b><u>Campus wide</u></b> – electric manhole cover replacement</p> <p><b><u>189 Vassar Street</u></b> – deliveries</p>

	<p><b>50 Albany Street</b> – 1 lane closed – east bound  4/29-5/10 – large crane full Albany St closure – westbound, sidewalk will remain open opposite site</p>
--	--

## UTILITY COMPANIES

<p><b>COMCAST</b>  Contact Person: Anthony Vataloro  617-279-7037  <a href="mailto:Anthony_vataloro@comcast.com">Anthony_vataloro@comcast.com</a></p>	<p>2050 Mass Ave – sidewalk repair  9 Chauncy St – manhole repair  Prescott @ Broadway – manhole repair  Mt Auburn @ Brattle – manhole repair</p>
<p><b>MIRRA</b></p>	<p>No work this week  Next week: Linskey @ Binney St working in manhole</p>
<p><b>EVERSOURCE ELECTRIC</b>  Contacts:  AnneMarie Walsh  <a href="mailto:Annemarie.walsh@eversource.com">Annemarie.walsh@eversource.com</a>  Bill Zamparelli – 617-629-3265  <a href="mailto:william.zamparelli@eversource.com">william.zamparelli@eversource.com</a>  Matthew Viens  <a href="mailto:matthew.viens@eversource.com">matthew.viens@eversource.com</a></p>	<p><b>NOT PRESENT</b>  Putnam Ave @ Green St – working there today  Sidney St  Waverly Path  Cardinal Medeiros @ Binney – 2 days left</p>
<p><b>EVERSOURCE GAS</b>  Michael Needham – Manager, Gas  Maintenance 339-987-7979  <a href="mailto:michael.needham@eversource.com">michael.needham@eversource.com</a>   Matthew Knowles – Manager, Gas  Construction 339-987-7756  <a href="mailto:matthew.knowles@eversource.com">matthew.knowles@eversource.com</a></p>	<p>Ames St – main work  Eliot St – main &amp; services  Belmont St – main done, working on services  Inman Sq – main install  Allston @ Fairmont – main install  52 Mt Auburn St – leak repair  Putnam Ave (Brookline-Sidney) – starting work tomorrow</p>

<p>Pierre Belizaire – Somerville Planning &amp; Scheduling Supervisor 617-629-3257 or pierre.belizaire@eversource.com</p> <p>John Burke – Supervisor, Gas Operations john.v.burke@eversource.com</p> <p>Dean Moran – Supervisor, Damage Prevention 508-642-4929 or dean.moran@eversource.com</p> <p>Jeanie Zelinski – Somerville Office Clerk 617-629-3259</p>	
<b>VEOLIA</b>	No work
<b>VERIZON</b>	139 Main St Broadway @ Trowbridge
<b>CAMBRIDGE NETWORK SOLUTIONS</b>	No work this week
<b>CROWN CASTLE</b>	<b>NOT PRESENT</b>

## PRIVATE DEVELOPMENT PROJECTS

<p><b>CAMBRIDGE CROSSING – 250 NORTH STREET</b> CONTRACTOR: JMA</p>	Site work at pump station
<p><b>CAMBRIDGE CROSSING – 250 DAWES STREET</b> CONTRACTOR:</p>	
<p><b>10 NORTHPOINT BLVD</b> CONTRACTOR:</p>	<p><b>NOT PRESENT</b> No work</p>

<b>CAMBRIDGE CROSSING SEWER PUMP STATION</b> CONTRACTOR: SHAWMUT CONSTRUCTION	
<b>50 ROGERS STREET</b> CONTRACTOR: CONSIGLI	Taking 1 lane on Rogers St Binney St – taking 1 lane Wednesday and Thursday
<b>85 FIRST STREET</b> CONTRACTOR: GROOM CONSTRUCTION	<b>NOT PRESENT</b>
<b>107 FIRST STREET</b> CONTRACTOR:	<b>NOT PRESENT</b>
<b>FIRST STREET (SEWER SEPARATION WORK)</b> CONTRACTOR: DERENZO	
<b>249 THIRD STREET</b> CONTRACTOR: W.L. FRENCH	<b>NOT PRESENT</b> No work
<b>399 BINNEY STREET</b> CONTRACTOR: RICHMOND GROUP/W.L. FRENCH	<b>NOT PRESENT</b> No work
<b>15 LAMBERT STREET</b> CONTRACTOR:	Site work Next week: Gore St – utility tie-in's, coordinate work with Jack
<b>305 WEBSTER AVENUE</b> CONTRACTOR:	<b>NOT PRESENT</b>
<b>I BROADWAY</b> CONTRACTOR: JOHN MORIARTY & ASSOC	<b>NOT PRESENT</b>
<b>145 BROADWAY</b> CONTRACTOR: TURNER	All work on site Re-installing Biogen's leaching galley
<b>139 MAIN STREET</b> CONTRACTOR: JOHN MORIARTY & ASSOC.	<b>NOT PRESENT</b>
<b>165 MAIN STREET</b> CONTRACTOR: JOHN MORIARTY & ASSOC	<b>NOT PRESENT</b>
<b>325 MAIN STREET</b> CONTRACTOR:	Installing jersey barriers Sidewalk work, overhead protection
<b>907 MAIN STREET</b> CONTRACTOR: NAUSET CONSTRUCTION	
<b>415 MASS AVE (MASS + MAIN)</b> CONTRACTOR: JOHN MORIARTY & ASSOC	Bishop Allen Dr – street closed Columbia St – closed as needed after 9 am Sewer line connection
<b>10 ESSEX STREET</b> CONTRACTOR: NAUSET CONSTRUCTION	Essex St – closed Schedule for sidewalk and paving work

<b>300 PUTNAM AVENUE</b> CONTRACTOR:	<b>NOT PRESENT</b>
<b>57 JFK STREET</b> CONTRACTOR: NAUSET CONSTRUCTION	No work
<b>1991 MASS AVE</b> CONTRACTOR: NAUSET CONSTRUCTION	No work
<b>1868 MASS AVE</b> CONTRACTOR: YOUNG ENGINEERING	<b>NOT PRESENT</b>
<b>1699 MASS AVE</b> CONTRACTOR: NAUSET CONSTRUCTION	No work – Eversource gas work next week
<b>253 WALDEN STREET</b> CONTRACTOR: ONYX CORP	No work
<b>77 NEW STREET</b> CONTRACTOR: NAUSET CONSTRUCTION	No work
<b>297 CONCORD AVENUE</b> CONTRACTOR:	<b>NOT PRESENT</b>
<b>671 CONCORD AVENUE</b> CONTRACTOR:	Delivery Thursday may need to take eastbound lane
<b>40 ACORN PARK DRIVE</b> CONTRACTOR: JMA/DERENZO	<b>NOT PRESENT</b>
<b>193 CONCORD TURNPIKE</b> CONTRACTOR:	
<b>211 CONCORD TURNPIKE</b> CONTRACTOR: W.L. FRENCH	<b>NOT PRESENT</b> No work

## SPECIAL EVENTS

<b>APRIL 16</b>	CAMBRIDGE SCIENCE FESTIVAL – 9:00 AM-3:00 PM	SENNOTT PARK PLAYGROUND
<b>APRIL 17</b>	CDD EVENT – 12:00-6:00 PM	JOAN LORENTZ PARK
<b>APRIL 20</b>	EASTER EGG HUNT – 11:00AM-1:00PM	RAFFERTY PARK
<b>APRIL 20</b>	GAMES & PICNIC – 12 PM-5:00 PM	DANA PARK
<b>APRIL 20</b>	EASTER EGG HUNT, GAMES, FACE PAINTING, BOUNCY HOUSE – 9:00 AM-1:00 PM	RIVERSIDE PRESS PARK
<b>APRIL 21</b>	EASTER EGG HUNT – 10:00 AM-1:00 PM	OLD BURIAL GROUND

