

CONSTRUCTION MEETING MINUTES

DATE: MAY 3, 2021

CITY PROJECTS

CHAPTER 90 – CONTRACT 23A CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kristen Kelleher	Huron Ave – punch list Brewster St – punch list, milling transitions and will pave next week
CHAPTER 90 – CONTRACT 23B CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kristen Kelleher	Sixth St – punch list Franklin St – waiting approval to start road box and handholds
INMAN SQUARE PROJECT CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kate Riley	Springfield St – curb and sidewalk work, top course paving on parking lot tomorrow Hampshire Street (Inman-Amory) – working on street lights
GORE STREET/RUFO ROAD CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kristen Kelleher	Lambert St – manhole work – excavation Gore St (Seventh – Fifth) – watermain work, later in the week starting at Seventh St
MT AUBURN STREET @ FRESH POND PARKWAY INTERSECTION (DCR) CONTRACTOR: NEWPORT CONSTRUCTION	No updates
HARVARD SQ/KIOSK BUILDING CONTRACTOR: WES Community Relations: Kate Riley	No work Setting jersey barriers – later this week or next
CIPP LINING CONTRACT CONTRACTOR: NATIONAL WATER MAIN Community Relations: Kate Riley	Sherman St – bypass pump installed last week running overnight, 3 weeks of work
TV & CLEANING CONTRACT CONTRACTOR: NATIONAL WATER MAIN Community Relations: Kate Riley	No work
REMEDIAL CONTRACT CONTRACTOR: MATTUCHIO Community Relations: Kate Riley	Eighth @ Otis – drainage work Fairfield St catch basins Stearns St – sewer repair 60 Brattle St – sewer manhole
MISC PATCH CONTRACT	Columbia St (Broadway – Bishop Allen) – milling today, paving next week - TBD

CONTRACTOR: EJ PAVING Community Relations: Kristen Kelleher	
MISC SIDEWALK CONTRACT CONTRACTOR: DEROMA & SONS Community Relations: Kristen Kelleher	1667 Mass Ave – sidewalk repair
MIT SOMA PROJECT CONTRACTOR: TURNER Community Relations: Kate Riley	Wadsworth St – drain line plated, catch basin work
MONSIGNOR O'BRIEN HWY CONTRACTOR: MCCOURT Community Relations: Kate Riley	Working from Land Blvd to East St –curb & sidewalk work, bike lanes East St – duct bank finishing work, sidewalk work
CAMBRIDGE/WATERTOWN GREENWAY PROJECT CONTRACTOR: ONYX CORP. Community Relations: Kate Riley	Soil removal Plantings Upcoming work: Mt Auburn Bridge work by MADOT but no work in the right of work (May-August) Mt Auburn Bridge – lighting, need assistance from Eversource
PARKING LOT 6 STORMWATER TANK PROJECT CONTRACTOR: SKANSKA Community Relations: Kate Riley	Raising castings on Bishop Allen Dr and Columbia St Paving – Columbia Thursday (TBD-weather)
GREEN LINE EXTENSION PROJECT CONTRACTOR: GLX CONTRACTORS Community Relations: Kate Riley	Install ballast and build track Structural steel October – reopening date Right lane closure outbound (Monday-Saturday 7:00 am – 7:00 pm)
GREEN LINE TRANSFORMATION PROJECT CONTRACTOR: SPS NEW ENGLAND Community Relations: Kate Riley	Southbound lane closure on Museum Way – detour in place Work hours: 7:00 am – 7:00 pm, 7 days/week Concrete injections, walkways, platforms & deck panels at viaduct area Duct bank, guardrails, rail work
ROGERS STREET PARK CONTRACTOR: ARGUS Community Relations: Kristen Kelleher	Soil hauling Tree plantings Site electrical work
GLACKEN FIELD CONTRACTOR: ARGUS Community Relations: Kristen Kelleher	Sod installation – TBD – weather Playground irrigation
O'CONNELL LIBRARY PARK CONTRACTOR: ARGUS Community Relations: Kristen Kelleher	Granite caps on light pole bases Prep for pavers

DANEHY PARK/UNIVERSIAL PLAYGROUND CONTRACTOR: QUIRK CONSTRUCTION Community Relations: Kate Riley	Hauling material Monday – Wednesday Work on-site
FOUNDRY BUILDING CONTRACTOR: WT Rich Community Relations: Kate Riley	Rogers St – deliveries, water main work
BROADWAY @ GALILEO CONTRACTOR: Bond Brothers Community Relations: Kate Riley	Galileo – excavation, drainage and lighting- Daigle next week Broadway @ Galileo – test pits-watermain, soe prep work,duct bank conflict-Verizon Broadway (Between East & West service Rd) water main work
TOBIN SCHOOL CONTRACTOR: WT RICH Community Relations: Kate Riley	July start date

CITY DEPARTMENTS

CAMBRIDGE ELECTRICAL DEPARTMENT	Street light repairs in various locations
CAMBRIDGE TRAFFIC DEPARTMENT	Pavement markings/crosswalks – Thursday night
CAMBRIDGE WATER DEPARTMENT	Centre St – water services Avon Hill – water main replacement next week Magazine St – leak repair

UNIVERSITY PROJECTS

HARVARD UNIVERSITY	10 Linden Street (Apthorp House) – work on-site 45 Francis Ave (Swartz Hall/Divinity School) – deliveries/dumpster swaps 1557 Mass Ave (Lewis Hall) – deliveries/dumpster swaps 14 Divinity Ave (Divinity Hall) – deliveries/dumpster swaps 36 Holyoke Street (Malkin Athletic Center) – Winthrop St (Dunster-Holyoke) closed during work hrs 32/42 Church Street (former Border Café) – work to start early June 109 Irving Street (Harvard Law School) – no work 83 Brattle St – façade work Holyoke St – complete-staging removal next week
---------------------------	--

	<p>Milling/Paving – Story St, Brattle St, Church St Quincy/DeWolfe Bike corridor – striping, grinding Monday (may 10) pm</p>
MIT	<p>51 Vassar St – pile driving 59 Vassar St – no work 77 Mass Ave – working on permits for sidewalk obstruction – façade repairs 70 Amherst St – manhole repairs (6 weeks) 77 Vassar St – steam line repair TBD</p>

UTILITY COMPANIES

CAMBRIDGE NETWORK SOLUTIONS	NOT PRESENT
COMCAST CONTACT: Anthony Vataloro 617-279-7037 Anthony_Vataloro@comcast.com	Monroe & Third St – trenching 1418 Cambridge St – sidewalk vault repair
EVERSOURCE ELECTRIC	Concord Ave rotary Banks St @ Hingham St 201 Concord Ave Putnam Ave @ Waverly – surface work Water St (Parcel G)
EVERSOURCE GAS	Jay St - services Bristol St – services River St – services Blackstone St – services Putnam Ave @ River St Dana St – services Stenson Court – services Windsor St @ Front St Cherry/Eaton – starts today 180 Brattle St – vault work
MIRRA	JFK St @ Mt Auburn St
VERIZON CONTACT: MATT KING Matthew.i.king@one.verizon.com	281 Albany St Waterhouse @ Garden 87 Cambridgepark Drive
VICINITY STEAM	Front St

	Lansdowne St – test pits
PHEONIX COMMUNICATIONS	Story St/Church St/Brattle St – paving Bent, Third St, Albany St, Second St - splicing

PRIVATE DEVELOPMENT PROJECTS

CAMBRIDGE CROSSING CONTRACTOR: JMA	Parcel I – steel work Parcel E, F, G, H – interior work Parcel H – working on stairs, decommission elevator next week Leighton St – sidewalk work East St – duct bank work
111 FIRST STREET CONTRACTOR: TOCCI	Charles St – facade work, boom lifts First St / Hurley St – out in street later in the week Charles St – curbing next week
161 FIRST STREET CONTRACTOR: CONSIGLI	Taking lane Putting up jersey barriers
220 BINNEY STREET (VOLPE) CONTRACTOR: TURNER CONSTRUCTION	NOT PRESENT
325 BINNEY STREET CONTRACTOR: JM-A	Excavation Concrete deliveries Using gate at Fulkerson & Binney – Monday, Wednesday, Friday
25 EIGHTH STREET CONTRACTOR: SHAWMUT	Work on-site Mattuchio working on drainage Next week – street shutdown for deliveries
40 THORNDIKE STREET CONTRACTOR: JMA	No work
15 LAMBERT STREET CONTRACTOR:	NOT PRESENT
100 MAIN STREET CONTRACTOR:	Watermain work in sidewalk
165 MAIN STREET CONTRACTOR:	No work
325 MAIN STREET CONTRACTOR: TURNER	Wednesday – cooling tower delivery with crane Crane take-down on-site – 1 month duration Penthouse units – delivery Green Garage – delivery Marriott – demo plaza

750 MAIN STREET CONTRACTOR: CONSIGLI	State St – duct bank work Main/Osbourne - trucking
810 MAIN STREET CONTRACTOR:	NOT PRESENT
40 MARKET STREET CONTRACTOR: CALLAHAN	12 Boardman & 269 Broadway – scaffolding on sidewalk for building work
227 PROSPECT STREET CONTRACTOR: ADCO REALTY	
1 JFK STREET CONTRACTOR: SHAWMUT	Brattle St – sidewalk work, boom lifts JFK St – sidewalk next week
57 JFK STREET CONTRACTOR: NAUSET CONSTRUCTION	No work
1791 MASS AVE CONTRACTOR: KEITH CONSTRUCTION	Sidewalk work, curb work
1991 MASS AVE CONTRACTOR: NAUSET CONSTRUCTION	Sidewalk and curb work Light poles moved
50 CHURCHILL AVE CONTRACTOR:	NOT PRESENT
50 CAMBRIDGEPARK DRIVE CONTRACTOR: HANOVER	No work
101 CAMBRIDGEPARK DRIVE CONTRACTOR: CONSIGLI	NOT PRESENT Work on-site