

# CONSTRUCTION MEETING MINUTES

DATE: OCTOBER 4, 2021

## CITY PROJECTS

<b>CHAPTER 90 – CONTRACT 23A</b> CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kristen Kelleher	No work  Eversource – Huron Ave @ Garden St – power for signal
<b>CHAPTER 90 – CONTRACT 23B</b> CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kristen Kelleher	Franklin St (Brookline – Lansdowne) – curb/sidewalk work  Top course paving last week of October
<b>GORE STREET/RUFO ROAD</b> CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kristen Kelleher	Gore St (Third St – Second St) – water main work-almost complete Gore St (Fifth St – Third St) – services – 2 weeks Full depth paving Fifth St to Second St  Binder paving end of October/beginning of November
<b>MT AUBURN STREET @ FRESH POND PARKWAY INTERSECTION (DCR)</b> CONTRACTOR: NEWPORT CONSTRUCTION	Traffic signals Paving Fresh Pond Pkwy Wednesday & Thursday, Oct. 6-7
<b>INMAN SQUARE PROJECT</b> CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kate Riley	Cambridge St (Fire Station) – end of week/next week working on fire station driveway apron Cambridge St (Antrim – Hampshire) - sidewalks  Full depth – Cambridge St to Oak St - Wednesday
<b>HARVARD SQ/KIOSK BUILDING</b>	Paint removal – finishing and then start priming Verizon – disconnect cable to building

<p>CONTRACTOR: WES  <b>Community Relations: Kate Riley</b></p>	<p>Eversource work order</p>																									
<p><b>CIPP LINING CONTRACT</b>  CONTRACTOR: NATIONAL WATER MAIN  <b>Community Relations: Kate Riley</b></p>	<p>No work</p>																									
<p><b>TV &amp; CLEANING CONTRACT</b>  CONTRACTOR: NATIONAL WATER MAIN  <b>Community Relations: Kate Riley</b></p>	<p>Broad Canal Way  Smith Place  Spinelli Place  Sparks St area</p>																									
<p><b>REMEDIAL CONTRACT</b>  CONTRACTOR: MATTUCHIO  <b>Community Relations: Kate Riley</b></p>	<p>Jackson St  Harvey, Pemberton, Haskell – Catch basins  Clay St  Clifton St  Clifton @ Huron – repair  Grey Gardens East - repair</p>																									
<p><b>MISC PATCH CONTRACT</b>  CONTRACTOR: EJ PAVING  <b>Community Relations: Kristen Kelleher</b></p>	<table border="1"> <thead> <tr> <th data-bbox="558 792 1050 873">Street</th> <th data-bbox="1058 792 1507 873">From</th> <th data-bbox="1516 792 1978 873">To</th> </tr> </thead> <tbody> <tr> <td data-bbox="558 880 1050 954">Prescott St</td> <td data-bbox="1058 880 1507 954">Broadway</td> <td data-bbox="1516 880 1978 954">Cambridge</td> </tr> <tr> <td data-bbox="558 961 1050 1036">Arrow St</td> <td data-bbox="1058 961 1507 1036">Mass Ave</td> <td data-bbox="1516 961 1978 1036">Bow St</td> </tr> <tr> <td data-bbox="558 1042 1050 1117">Inman St</td> <td data-bbox="1058 1042 1507 1117">Broadway</td> <td data-bbox="1516 1042 1978 1117">Bishop Allen Drive</td> </tr> <tr> <td data-bbox="558 1123 1050 1198">Mass Ave</td> <td data-bbox="1058 1123 1507 1198">Dudley St</td> <td data-bbox="1516 1123 1978 1198">Alewife Brook Pkwy</td> </tr> <tr> <td data-bbox="558 1205 1050 1279">Cambridge park Drive</td> <td data-bbox="1058 1205 1507 1279">Steel Pl</td> <td data-bbox="1516 1205 1978 1279">Alewife Brook Parkway</td> </tr> <tr> <td data-bbox="558 1286 1050 1360">Steel Pl</td> <td data-bbox="1058 1286 1507 1360">Cambridge park Drive</td> <td data-bbox="1516 1286 1978 1360">Cul de sac</td> </tr> <tr> <td data-bbox="558 1367 1050 1463">Cedar St</td> <td data-bbox="1058 1367 1507 1463"></td> <td data-bbox="1516 1367 1978 1463"></td> </tr> </tbody> </table>		Street	From	To	Prescott St	Broadway	Cambridge	Arrow St	Mass Ave	Bow St	Inman St	Broadway	Bishop Allen Drive	Mass Ave	Dudley St	Alewife Brook Pkwy	Cambridge park Drive	Steel Pl	Alewife Brook Parkway	Steel Pl	Cambridge park Drive	Cul de sac	Cedar St		
Street	From	To																								
Prescott St	Broadway	Cambridge																								
Arrow St	Mass Ave	Bow St																								
Inman St	Broadway	Bishop Allen Drive																								
Mass Ave	Dudley St	Alewife Brook Pkwy																								
Cambridge park Drive	Steel Pl	Alewife Brook Parkway																								
Steel Pl	Cambridge park Drive	Cul de sac																								
Cedar St																										

	<p>Harvey St</p> <p>Tierney</p> <p>Orrin</p>		
<p><b>MISC SIDEWALK CONTRACT</b>  CONTRACTOR: DEROMA &amp; SONS  Community Relations: Kristen Kelleher</p>	<p>Mass Ave @ Harvey St  Harvey St @ Harrington Rd  Cedar St @ Rindge Ave &amp; Rice</p>		
<p><b>MIT SOMA PROJECT</b>  CONTRACTOR: TURNER  Community Relations: Kate Riley</p>	<p>Wadsworth St</p>		
<p><b>MONSIGNOR O'BRIEN HWY</b>  CONTRACTOR: MCCOURT  Community Relations: Kate Riley</p>	<p>No work</p>		
<p><b>CAMBRIDGE/WATERTOWN GREENWAY PROJECT</b>  CONTRACTOR: ONYX CORP.  Community Relations: Kate Riley</p>	<p>Full depth paving at Water Dept  Top course paving path next week  Completion – by October 21<sup>st</sup></p>		
<p><b>GREEN LINE EXTENSION PROJECT</b>  CONTRACTOR: GLX CONTRACTORS  Community Relations: Kate Riley</p>	<p>Right lane closure O'Brien Highway outbound (Monday-Saturday 7:00 am – 7:00 pm)  Work on Lechmere platform- superstructure painting, concrete finishing, downspout installs, bent prep</p>		
<p><b>GREEN LINE TRANSFORMATION PROJECT</b>  CONTRACTOR: SPS NEW ENGLAND  Community Relations: Kate Riley</p>	<p>Continued work on the Lechmere viaduct (concrete repairs, demobilization &amp; punch list work)  Construction is two shifts Monday through Sunday 7:00 am to 5:00 pm and 8:00pm to 6am (Special Noise Variance and Sunday Work Permit in place).  Day shift TMP: Museum Way westbound (towards M. O'Brien Hwy/Route 28) lane closure – traffic detoured through Cambridge Crossing to East Street to access M. O'Brien Highway/Route 28 7:00 am – 5:00 pm  Night shift TMP: Outbound right lane closure on Charles River Dam Road/Route 28 8:00 pm – 6:00 am  Completion: end of year</p>		
<p><b>GLACKEN FIELD</b>  CONTRACTOR: ARGUS</p>	<p>Installing rubber tot lot  Need to finishing plantings and small fence in playground</p>		

<b>Community Relations: Kristen Kelleher</b>	Placing precast blocks on hill Huron Ave – looking at plans, schedule work
<b>O’CONNELL LIBRARY PARK</b> CONTRACTOR: ARGUS <b>Community Relations: Kristen Kelleher</b>	Parking lot to be finished Brick work to tie-in sidewalk
<b>TRIANGLE PARK</b> CONTRACTOR: ARGUS <b>Community Relations: Kristen Kelleher</b>	Demo sidewalks Waiting on soil disposal
<b>SENNOTT PARK</b> CONTRACTOR: JNJ SACCA <b>Community Relations:</b>	Demo work all week
<b>DANEHY PARK/UNIVERSIAL PLAYGROUND</b> CONTRACTOR: QUIRK CONSTRUCTION <b>Community Relations: Kate Riley</b>	Working on playground surface Plantings Walkway paving next week
<b>FOUNDRY BUILDING</b> CONTRACTOR: WT Rich <b>Community Relations: Kate Riley</b>	Rogers St – deliveries Third St – east side sidewalks, brick work, alternating lane closure
<b>BROADWAY @ GALILEO</b> CONTRACTOR: Bond Brothers <b>Community Relations: Kate Riley</b>	Galileo – road closed – landscaping, granite work-seating, lighting-fixtures & poles, sidewalk work, full depth paving Oct 5-6 Broadway – sidewalk work and island work  500 Main St – bus shelter assembly, pavers
<b>TOBIN SCHOOL</b> CONTRACTOR: WT RICH <b>Community Relations: Kate Riley</b>	No work
<b>CITY HALL</b>	Deliveries & dumpsters Overnight sprinkler work - Wednesday
<b>CENTRAL SQUARE ELEVATOR PROJECT</b> CONTRACTOR: BARLETTA	

## CITY DEPARTMENTS

<b>CAMBRIDGE ELECTRICAL DEPARTMENT</b>	Street light control system replacement Street light repairs citywide
<b>CAMBRIDGE TRAFFIC DEPARTMENT</b>	No Work
<b>CAMBRIDGE WATER DEPARTMENT</b>	Avon Hill St – services (Hillside to Wyman)

## UNIVERSITY PROJECTS

<b>HARVARD UNIVERSITY</b>	1557 Mass Ave (Lewis Hall) – no work 14 Divinity Ave (Divinity Hall) – no work 32/42 Church Street (former Border Café) – no work 53 Bow Street (Randolph House) – crane work – Plympton St closure – reschedule work 22 Plympton St – parking lot paving, Plympton St closure October 5
<b>MIT</b>	Amherst St (Music Bldg) – hydrant & sewer tie-in Met Warehouse – no work 51 Vassar St – hydrant 59 Vassar St – no work 134 Mass Ave – no work

## UTILITY COMPANIES

<b>CAMBRIDGE NETWORK SOLUTIONS</b>	Windsor St @ Cambridge St – test pits
<b>COMCAST</b> CONTACT: Anthony Vataloro 617-279-7037 Anthony_Vataloro@comcast.com	Wadsworth St 14 JFK St – sidewalk vault repair Cambridge @ Hampshire St – relocate manhole
<b>EVERSOURCE ELECTRIC</b>	201 Concord Turnpike Alewife Brook Pkwy @ Concord Ave 50 Wheeler St Cambridge Crossing 40 Thorndike St

	50 JFK St
<b>EVERSOURCE GAS</b>	River St – services Hardwick St – services Seckell St - services Norfolk St – services 750 Main St (work on Osbourne) - main Columbia St - main Fifth St (Sciarappa – Cambridge) – activate main Brattle St @ Fayerweather St
<b>MIRRA</b>	527 Putnam Ave – brick sidewalks
<b>VERIZON</b> CONTACT: MATT KING Matthew.i.king@one.verizon.com	2 Gerry's Landing 1280 Cambridge St Harvard Kiosk
<b>VICINITY STEAM</b>	NOT PRESENT Lansdowne St – restoration work, mill/pave last week of October
<b>PHEONIX COMMUNICATIONS</b>	Windsor St Cambridge St

## PRIVATE DEVELOPMENT PROJECTS

<b>CAMBRIDGE CROSSING</b> CONTRACTOR: JMA	Parcel I – façade / superstructure Parcel E, F, G – interior work Parcel H – hardscape, reconstructing Murphy Stairs – closed for 4 weeks Parcel U – slurry walls Multiuse path – installing at Morgan Ave 220 Child St – dog park construction
<b>111 FIRST STREET</b> CONTRACTOR: TOCCI	Charles St – sidewalk work First St – signage Hurley St – sidewalk work Paving TBD
<b>220 BINNEY STREET (VOLPE)</b> CONTRACTOR: TURNER CONSTRUCTION	Deliveries Binney St – pipework on-site

<b>325 BINNEY STREET</b> CONTRACTOR: JM-A	Fulkerson St – Tuesday – flow fill delivery, steel deliveries Binney St/ Fulkerson St gate will be used Tuesday Binney St sidewalk closure this week
<b>25 EIGHTH STREET</b> CONTRACTOR: SHAWMUT	Infiltration system in parking lot
<b>40 THORNDIKE STREET</b> CONTRACTOR: JMA	Third St – panel removal
<b>165 MAIN STREET</b> CONTRACTOR:	Façade work later this week TMP submitted for paving
<b>200 MAIN STREET</b> CONTRACTOR:	Wadsworth St – closed to pedestrians Main St – paving entrance
<b>325 MAIN STREET</b> CONTRACTOR: TURNER	Irrigation Curb/sidewalk work Sidewalk pour next week Main St – mill/pave by October 30
<b>600 MAIN STREET</b> CONTRACTOR:	Concrete for slurry Rebar deliveries
<b>750 MAIN STREET</b> CONTRACTOR: CONSIGLI	Main St – overhead protection closure State St – deliveries, Eversource Gas
<b>810 MAIN STREET</b> CONTRACTOR:	NOT PRESENT Main St – southside curb/sidewalk work, concrete pour Wednesday
<b>SQUIRRELWOOD PROJECT</b> CONTRACTOR: CALLAHAN	Market St – sidewalk panel replacements, this week 12 Boardman St – repointing on building, sidewalk closure 17 Boardman St – overhead protection removed by October 8 261-263 Broadway – overhead protection removed this week Market St & Broadway - milling/paving – week of October 18th
<b>1 JFK STREET</b> CONTRACTOR: SHAWMUT	NOT PRESENT Paving JFK St & Brattle St – Wednesday??
<b>57 JFK STREET</b> CONTRACTOR: NAUSET CONSTRUCTION	Wood framing
<b>1991 MASS AVE</b> CONTRACTOR: NAUSET CONSTRUCTION	MBTA – Electrical duct bank repair Line striping on 10/20
<b>50 CAMBRIDGEPARK DRIVE</b> CONTRACTOR: HANOVER	Test pits for catch basin

<b>101 CAMBRIDGE PARK DRIVE</b> CONTRACTOR: CONSIGLI	NOT PRESENT Sidewalk staging
---	---------------------------------

## SPECIAL EVENTS

<b>OCTOBER 7</b>	Fort Washington Park – MIT Picnic 4:00 pm – 7:00 pm
<b>OCTOBER 9</b>	Clement Morgan Park - Cambridge Health Initiative Dance Series 4:00 pm – 6:00 pm
<b>OCTOBER 9</b>	Joan Lorentz Park – Mid-Cambridge Ice Cream Social 3:00 pm – 5:00 pm
<b>OCTOBER 10</b>	Harvard Sq - Oktoberfest
<b>OCTOBER 15</b>	Winthrop Park – Park Sounds 5:00 pm – 10:00 pm
<b>OCTOBER 15</b>	Longfellow Park – Wedding 1:00 pm – 3:00 pm
<b>OCTOBER 16</b>	Danehy Park – Danehy Park Day
<b>OCTOBER 17</b>	2400 Mass Ave private propert – Sixth Annual Bosnia Festival