

CONSTRUCTION MEETING MINUTES

DATE: August 21, 2023

CITY PROJECTS

CHAPTER 90 – CONTRACT 23B CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kristen Kelleher	No work To schedule crosswalk striping
CHAPTER 90-CONTRACT 24 CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kristen Kelleher	Park Ave – curb and sidewalk work Wednesday Huron Ave – curb and sidewalk work Monday, Tuesday Chestnut @ Magazine- watermain
GORE STREET/RUFO ROAD PROJECT CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kristen Kelleher	No Work To schedule bike lane emblem burn down next week
BELMONT STREET/HOLWORTHY STREET PROJECT CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kristen Kelleher	No work Scheduled to start back within 2-3 weeks
HARVARD SQUARE PLAZA PROJECT CONTRACTOR: NEWPORT CONSTRUCTION	To schedule GZA to accompany Jacobs for night surveys

<p>Community Relations: Kristen Kelleher</p>	
<p>HARVARD SQ/KIOSK BUILDING CONTRACTOR: WES Community Relations: Kristen Kelleher</p>	<p>No work Waiting for sign revision submitted today</p>
<p>INMAN SQUARE PROJECT CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kristen Kelleher</p>	<p>East plaza –line striping and irrigation Paving driveway and lot work Wednesday (Antrim and Oak)</p>
<p>RIVER STREET STREETScape PROJECT CONTRACTOR: P. GIOIOSO Community Relations: Kristen Kelleher</p>	<p>Green- Mass- test pit River (Pleasant- Green) – mainline crew To test pit Memorial Dr @ River on 8/28</p>
<p>HARVARD STREET WATER MAIN PROJECT CONTRACTOR: D'ALLESSANDRO Community Relations: Kristen Kelleher</p>	<p>Norfolk- Windsor – tow crews for services</p>
<p>WILLARD STREET DRAINAGE PROJECT CONTRACTOR: D'ALLESSANDRO Community Relations: Kristen Kelleher</p>	<p>NOT PRESENT</p>
<p>BINNEY PARK CONTRACTOR: ARGUS Community Relations: Kristen Kelleher</p>	<p>Site Drainage instillation To schedule water line and sidewalk replacement</p>
<p>TRIANGLE PARK CONTRACTOR: ARGUS</p>	<p>Final landscaping To schedule striping upon city approval</p>

Community Relations: Kristen Kelleher	
MISC SIDEWALK CONTRACT CONTRACTOR: DEROMA & SONS Community Relations: Kristen Kelleher	Hampshire St – ramps (Columbia and Clark)
MISC ROADWAY PAVING CONTRACT CONTRACTOR: EJ PAVING Community Relations: Kristen Kelleher	Kirkland St Oxford St Inman (Harvard to Mass) Elm St Portland St
REMEDIAL CONTRACT CONTRACTOR: MATTUCHIO Community Relations: Kristen Kelleher	Hampshire & Bristol – sewer and drain repairs Kirkland & Oxford - castings 8 & 48 Francis – sinkholes Putnam – sewer repair (Wednesday-Friday)
TV & CLEANING CONTRACT CONTRACTOR: INSTIUFORM Community Relations: Kristen Kelleher	No work
MASSAVE4 PROJECT CONTRACTOR: Community Relations: Kristen Kelleher	Mass Ave (Bow Street to Garden Street) - GPR survey Night work 9pm to 5am Monday - Thursday A Special Noise Variance was not required
TOBIN SCHOOL PROJECT CONTRACTOR: WT Rich	Concord – exporting material and deliveries Vassar – concrete deliveries Tuesday, Thursday weather dependent

CITY DEPARTMENTS

CAMBRIDGE ELECTRICAL DEPARTMENT	Citywide street light repairs Hovey Ave – conduit for temp fire station Cambridge St underpass- outage 36 Hampshire- pole removal today
CAMBRIDGE TRAFFIC DEPARTMENT	Hampshire (Inman to Broadway) – night striping for separate bike lane

CAMBRIDGE WATER DEPARTMENT

Rich Holly 617-349-4770

600 Memorial Dr- Hydrant
 Felton @ Broadway- hydrant
 Oxford @ Everett – hydrant
 Mt Auburn @ Brattle - hydrant

UNIVERSITY PROJECTS

HARVARD UNIVERSITY	<p>13-21 Bow St –deliveries & dumpsters, live loading with detail 60 Oxford St –no work 10 Akron St – lift on sidewalk for façade repairs 472-474 Broadway – lift on sidewalk for façade repairs 8 Plympton St – façade repairs 65 Mt Auburn St – façade repairs - staging in public way Peabody Terr – roof replacement, dumpster in street 5-15 Fernald St – roof work, dumpster in street 12-18 Robertson – dumpster in street South St – closed Wednesday for roof repair</p>
MIT	<p>Met Warehouse – deliveries, dumpster swaps 201 Amherst Alley – deliveries, dumpster swaps, underground work test pits to the west Ames St – no work 51 Vassar St – no work Wadsworth St – canceled Vassar St – deliveries and dumpsters, work on-site (northbound lane closes) 3 Ames – no work East Building- no work West Building – no work</p>

UTILITY COMPANIES

CAMBRIDGE NETWORK SOLUTIONS	Main @ Broadway –underground splicing Thursday
COMCAST CONTACT: Anthony Vataloro 617-279-7037 Anthony.Vataloro@comcast.com	21 Coolidge Hill Road- trench work 412 Mt Auburn- cable pull, loam and seed 42 Second – manhole repair

	Please report any conduit that gets hit to Anthony.
CROWN CASTLE	NOT PRESENT
EVERSOURCE ELECTRIC	NOT PRESENT Underground 134 Mass – Thursday night remove pad, mount transformer 629 Cambridge- install cable and transformer 86 Otis- install cable and transformer 18-28 JFK- connect new secondary service Overhead Clay St – replace switch 26 Smith- private pole
EVERSOURCE GAS	Alewife Brook Pkwy – main (night work) Orrin, Tierney, Winslow – services Windsor St @ Market - main Broadway - Inman Place- main Wendell St - main
MIRRA	No work
VERIZON CONTACT: MATT KING Matthew.i.king@one.verizon.com	Mt Auburn @ Brattle – rod and rope (manhole 242-587) Third St – rod and rope 113 First St - splicing
VICINITY STEAM	No work Porter @ Fifth – manhole rebuild 9/5
PHEONIX COMMUNICATIONS	315 Vassar- no work in public way

PRIVATE DEVELOPMENT PROJECTS

O'BRIEN HIGHWAY/ CAMBRIDGE STREET/FIRST STREET CONTRACTOR: MCCOURT	Obrien @ Cambridge – full depth with traffic (blike lanes Wednesday & signals all week) Cambridge St- drainage and curbs inside work zone To schedule full traffic implementation 8/31
CAMBRIDGE CROSSING CONTRACTOR: JMA	Parcel U – (Morgan @ Glassworks) raised intersection, working north side of Morgan, traffic impacted and detour in place

40 THORNDIKE STREET CONTRACTOR: JMA	Thorndike St @ Third- curbing (to move to Second) Thorndike @ Second- sidewalk Tower crane to come down week of 8/30
BOSTON PROPERTIES MXD CONTRACTOR: TURNER	No work
60 FIRST STREET CONTRACTOR: GILBANE CO.	Moving barriers and fencing To schedule milling and laying next week
161 FIRST STREET CONTRACTOR: CONSIGLI	No work To schedule underground utility, coordinate with Triangle Park
111 FIRST STREET CONTRACTOR: TOCCI	NOT PRESENT
585 KENDALL STREET CONTRACTOR:	No work, hauling material, deliveries
330 THIRD STREET CONTRACTOR: PIDC	Third St - sidewalk
301 BINNEY STREET CONTRACTOR: PIDC	No work Waiting for control panel
41 LINSKEY WAY CONTRACTOR:	No work
1 ROGERS STREET CONTRACTOR: COMMODORE BUILDERS	NOT PRESENT
36 HAMPSHIRE STREET CONTRACTOR: SEADAR	Portland St –Tuesday, Friday – deliveries Pulling in jersey barriers tonight
325 BINNEY STREET CONTRACTOR: JM-A	Shutdown -full depth for stripping and drainage
200 MAIN STREET CONTRACTOR: JM-A	No work
600 MAIN STREET CONTRACTOR:	Regular dumpsters and deliveries Portland- large pick

750 MAIN STREET CONTRACTOR: CONSIGLI	NOT PRESENT
1295 MASS AVE CONTRACTOR: COMMODORE BUILDERS	NOT PRESENT
382-392 HARVARD ST CONTRACTOR: NAUSET	No work
57 JFK STREET CONTRACTOR:	No work
IQHQ PROJECT CONTRACTOR: AE COM	No work Onsite trucking, tenting & excavation.
402 RINDGE AVENUE CONTRACTOR: GENESIS UTILITIES	No work
1 JACKSON PLACE CONTRACTOR: CONSIGLI	Demo dumpster, trucking off-site
101 SMITH PLACE CONTRACTOR: ERLAND	No work
101 CAMBRIDGEPARK DRIVE CONTRACTOR: CONSIGLI	No work To schedule paving
605 CONCORD AVE CONTRACTOR: NAUSET	No work
55 SPINELLI PLACE CONTRACTOR: SEADAR	No work
55 WHEELER STREET CONTRACTOR:	No work

SPECIAL EVENTS

August 24	St. Peters Field (Sherman St Closed) – Old Time Classic – 4:00 PM - 9:00 PM
August 25	Donnelly Field - Friday Night Hype - 4:00 PM - 9:00 PM
August 27	Green Rose Heritage Park 155 Harvard St (Harvard St Closed between Windsor and Portland) - Everybody Gotta Eat 4th Annual BBQ - 12:00 PM - 6:00 PM

