

CONSTRUCTION MEETING MINUTES

DATE: MAY 10, 2021

CITY PROJECTS

CHAPTER 90 – CONTRACT 23A CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kristen Kelleher	Huron Ave – line striping Tuesday/Wednesday Punch list work – back of sidewalk and signage
CHAPTER 90 – CONTRACT 23B CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kristen Kelleher	Franklin St(Magazine-Pearl) – r/r curb and sidewalk work, 5/17 moving to road box
GORE STREET/RUFO ROAD CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kristen Kelleher	Lambert St – manhole work – finishing Monday-Tuesday Gore St (Seventh – Fifth) – watermain work-Wednesday-Friday
INMAN SQUARE PROJECT CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kate Riley	Springfield St –top course paving on parking lot – finishing today Hampshire Street (Inman-Amory) – working on conduit, then moving to Antrim-Cambridge Sts
MT AUBURN STREET @ FRESH POND PARKWAY INTERSECTION (DCR) CONTRACTOR: NEWPORT CONSTRUCTION	No updates
HARVARD SQ/KIOSK BUILDING CONTRACTOR: WES Community Relations: Kate Riley	No work Working on traffic plan – plan for jersey barriers – start work in next 2 weeks
CIPP LINING CONTRACT CONTRACTOR: NATIONAL WATER MAIN Community Relations: Kate Riley	Sherman St – manhole work bypass pump installed last week running overnight, 3 weeks of work
TV & CLEANING CONTRACT CONTRACTOR: NATIONAL WATER MAIN Community Relations: Kate Riley	No work
REMEDIAL CONTRACT CONTRACTOR: MATTUCHIO Community Relations: Kate Riley	Sciarappa St – castings East St – manhole repair Chestnut St – castings Magazine St – Castings Warren Pals Park

MISC PATCH CONTRACT CONTRACTOR: EJ PAVING Community Relations: Kristen Kelleher	No work
MISC SIDEWALK CONTRACT CONTRACTOR: DEROMA & SONS Community Relations: Kristen Kelleher	1667 Mass Ave – sidewalk repair
MIT SOMA PROJECT CONTRACTOR: TURNER Community Relations: Kate Riley	Wadsworth St – under drain work
MONSIGNOR O'BRIEN HWY CONTRACTOR: MCCOURT Community Relations: Kate Riley	Working from Land Blvd to East St –curb & sidewalk work, bike lanes, utilities East St – duct bank finishing work, sidewalk work
CAMBRIDGE/WATERTOWN GREENWAY PROJECT CONTRACTOR: ONYX CORP. Community Relations: Kate Riley	Plantings Upcoming work: Mt Auburn Bridge work by MADOT but no work in the right of work (May-August) Mt Auburn Bridge – lighting, need assistance from Eversource
PARKING LOT 6 STORMWATER TANK PROJECT CONTRACTOR: SKANSKA Community Relations: Kate Riley	Line striping – next week Level sensor repaired work on alarms
GREEN LINE EXTENSION PROJECT CONTRACTOR: GLX CONTRACTORS Community Relations: Kate Riley	Painting superstructure – single lane closures for operation Work on Lechmere platform Right lane closure outbound (Monday-Saturday 7:00 am – 7:00 pm)
GREEN LINE TRANSFORMATION PROJECT CONTRACTOR: SPS NEW ENGLAND Community Relations: Kate Riley	Southbound lane closure on Museum Way – detour in place Work hours: 7:00 am – 7:00 pm, 7 days/week Concrete injections, walkways, platforms & deck panels at viaduct area Duct bank, guardrails, rail work Charlestown Ave – night work Sunday-Thursday 9:00pm-5am
ROGERS STREET PARK CONTRACTOR: ARGUS Community Relations: Kristen Kelleher	Planting trees Loaming slope Hauling soil Saw cut Second St – curb & sidewalk work Pavers for walkways this week Rubber installed Monday 17 th
GLACKEN FIELD CONTRACTOR: ARGUS Community Relations: Kristen Kelleher	Working on 2 nd field Installed another dug out Formed water runnel and seats – concrete pours today Poured all pads for rubber mats at play equipment

	Fence posts Installed conduit Sod scheduled for Thursday – 1 st field
O'CONNELL LIBRARY PARK CONTRACTOR: ARGUS Community Relations: Kristen Kelleher	Electrical work Waiting on gifted items to be delivered
DANEHY PARK/UNIVERSIAL PLAYGROUND CONTRACTOR: QUIRK CONSTRUCTION Community Relations: Kate Riley	Hauling material Concrete work
FOUNDRY BUILDING CONTRACTOR: WT Rich Community Relations: Kate Riley	Rogers St – deliveries Concrete placement - Tuesday
BROADWAY @ GALILEO CONTRACTOR: Bond Brothers Community Relations: Kate Riley	Galileo – excavation, drainage and lighting- Daigle next week Broadway @ Galileo – demo of stormdrain ,duct bank conflict-Verizon Broadway (Between East & West service Rd) water main work @ West Service Rd Stage 1 bypass set-up and operating Night work – week of May 17 th and 24 th
TOBIN SCHOOL CONTRACTOR: WT RICH Community Relations: Kate Riley	NOT PRESENT July start date
CITY HALL	Sprinkler repairs Tuesday-Thursday – night work
CENTRAL SQUARE ELEVATOR PROJECT CONTRACTOR: BARLETTA	

CITY DEPARTMENTS

CAMBRIDGE ELECTRICAL DEPARTMENT	No work
CAMBRIDGE TRAFFIC DEPARTMENT	Pavement markings – Mass Ave & Broadway – Tuesday night
CAMBRIDGE WATER DEPARTMENT	Avon Hill – water main replacement (3 months)

UNIVERSITY PROJECTS

HARVARD UNIVERSITY	10 Linden Street (Apthorp House) – work on-site 45 Francis Ave (Swartz Hall/Divinity School) – deliveries/dumpster swaps 1557 Mass Ave (Lewis Hall) – deliveries/dumpster swaps 14 Divinity Ave (Divinity Hall) – deliveries/dumpster swaps 36 Holyoke Street (Malkin Athletic Center) – Winthrop St (Dunster-Holyoke) closed during work hrs 32/42 Church Street (former Border Café) – work to start early June 109 Irving Street (Harvard Law School) – no work 83 Brattle St – façade work Holyoke St – complete-staging removal next week Milling/Paving – Story St, Brattle St, Church St Quincy/DeWolfe Bike corridor – striping, grinding Tuesday night Randolph House- Mt Auburn House – start date of July
MIT	51 Vassar St – pile driving 59 Vassar St – no work, enabling work 77 Mass Ave – working on permits for sidewalk obstruction – façade repairs through July 70 Amherst St – manhole repairs (6 weeks) 77 Vassar St – steam line repair TBD

UTILITY COMPANIES

CAMBRIDGE NETWORK SOLUTIONS	No work
COMCAST CONTACT: Anthony Vataloro 617-279-7037 Anthony_Vataloro@comcast.com	NOT PRESENT Kennedy Rd – manhole repair 125 Monroe St – conduit install
EVERSOURCE ELECTRIC	Concord Ave rotary Water St (Parcel G) 500 Memorial Dr 1 JFK St 85 First St 22 Hurley St
EVERSOURCE GAS	Jay St - services Bristol St – services

	River St – services Blackstone St – services Putnam Ave @ River St Dana St @ Harvard – tie-in Stenson Court – services Windsor St @ Front St Cherry St - services 180 Brattle St – vault work Sibley Ct
MIRRA	202 Hampshire St – emergency repair
VERIZON CONTACT: MATT KING Matthew.i.king@one.verizon.com	Magazine St, Granite St, Upton, Hamilton, Banks, Waterhouse @ Garden 777 Memorial Dr
VICINITY STEAM	Front St Lansdowne St
PHEONIX COMMUNICATIONS	NOT PRESENT

PRIVATE DEVELOPMENT PROJECTS

CAMBRIDGE CROSSING CONTRACTOR: JMA	Parcel I – steel work Parcel E, F, G, H – interior work Parcel H – working on stairs Leighton St – sidewalk work East St – duct bank work Parcel U – temp. electric
111 FIRST STREET CONTRACTOR: TOCCI	Charles St – facade work, boom lifts Hurley St – boom lift First St
161 FIRST STREET CONTRACTOR: CONSIGLI	No work in right of way
220 BINNEY STREET (VOLPE) CONTRACTOR: TURNER CONSTRUCTION	Monroe St – duct bank Binney St – duct bank
325 BINNEY STREET CONTRACTOR: JM-A	Excavation Concrete deliveries Using gate at Fulkerson & Binney – Monday, Wednesday, Thursday
25 EIGHTH STREET CONTRACTOR: SHAWMUT	street shutdown for deliveries dumpster swaps

40 THORNDIKE STREET CONTRACTOR: JMA	No work
15 LAMBERT STREET CONTRACTOR:	NOT PRESENT
100 MAIN STREET CONTRACTOR:	Install pipe later in week
165 MAIN STREET CONTRACTOR:	No work
325 MAIN STREET CONTRACTOR: TURNER	Crane take-down on-site – starts next week
750 MAIN STREET CONTRACTOR: CONSIGLI	State St – crane Main/Osbourne – boom lifts Trucking for garage excavation
810 MAIN STREET CONTRACTOR:	NOT PRESENT
40 MARKET STREET CONTRACTOR: CALLAHAN	12 Boardman & 269 Broadway – scaffolding on sidewalk for building work – 1 month
1 JFK STREET CONTRACTOR: SHAWMUT	JFK St – sidewalk work, boom lifts
57 JFK STREET CONTRACTOR: NAUSET CONSTRUCTION	Working in alley
1791 MASS AVE CONTRACTOR: KEITH CONSTRUCTION	Sidewalk work, curb work
1991 MASS AVE CONTRACTOR: NAUSET CONSTRUCTION	Sidewalk and curb work, concrete later in week Light poles moved – Diane tracking
50 CHURCHILL AVE CONTRACTOR:	NOT PRESENT
50 CAMBRIDGEPARK DRIVE CONTRACTOR: HANOVER	No work
101 CAMBRIDGEPARK DRIVE CONTRACTOR: CONSIGLI	Trucking soil
125 CAMBRIDGEPARK DRIVE CONTRACTOR:	Mill/overlay – Tuesday/Wednesday