

CONSTRUCTION MEETING MINUTES

DATE: JUNE 14, 2021

CITY PROJECTS

CHAPTER 90 – CONTRACT 23A CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kristen Kelleher	Punch list Flexi pave in 2-3 weeks
CHAPTER 90 – CONTRACT 23B CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kristen Kelleher	Franklin St (Brookline-Lansdowne) – full depth, binder paving June 25 th Sixth St – punch list work
GORE STREET/RUFO ROAD CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kristen Kelleher	Gore St @ Fifth –water main, shutdown today Gore St (Seventh – Fifth) – water services CIPP lining – all week Verizon – Wednesday duct bank chipping and pole removals
INMAN SQUARE PROJECT CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kate Riley	Cambridge St (Fayette-Antrim) sewer work Full depth work in intersection, pave 6/21
MT AUBURN STREET @ FRESH POND PARKWAY INTERSECTION (DCR) CONTRACTOR: NEWPORT CONSTRUCTION	No updates Coordination on shutdown dates for MBTA buses
HARVARD SQ/KIOSK BUILDING CONTRACTOR: WES Community Relations: Kate Riley	Demo work & investigations
CIPP LINING CONTRACT CONTRACTOR: NATIONAL WATER MAIN Community Relations: Kate Riley	Sherman St – starting on second section
TV & CLEANING CONTRACT CONTRACTOR: NATIONAL WATER MAIN Community Relations: Kate Riley	No work
REMEDIAL CONTRACT CONTRACTOR: MATTUCHIO Community Relations: Kate Riley	Haskell St – sewer repair Seven Pines Ave – sewer repair Appian @ Brattle – catch basin Brattle @ Hawthorne – working w/CWD

	82 Pleasant St – catch basin repair
MISC PATCH CONTRACT CONTRACTOR: EJ PAVING Community Relations: Kristen Kelleher	No work
MISC SIDEWALK CONTRACT CONTRACTOR: DEROMA & SONS Community Relations: Kristen Kelleher	Bowdoin St (Martin – Linnaean) – brick sidewalks – even side
MIT SOMA PROJECT CONTRACTOR: TURNER Community Relations: Kate Riley	Wadsworth St – structural soil, June 21 st – binder paving Amherst St – chilled water and duct bank work Carleton – concrete pour
MONSIGNOR O'BRIEN HWY CONTRACTOR: MCCOURT Community Relations: Kate Riley	Cambridge St – 30" drain line MOB – north side – sidewalk work from Land Blvd – East St
CAMBRIDGE/WATERTOWN GREENWAY PROJECT CONTRACTOR: ONYX CORP. Community Relations: Kate Riley	Electrical work at Huron Ave bridge – pouring concrete pads Removal of stockpile soil Paving entrance to Water Treatment Plant Fall completion
GREEN LINE EXTENSION PROJECT CONTRACTOR: GLX CONTRACTORS Community Relations: Kate Riley	Right lane closure O'Brien Highway outbound (Monday-Saturday 7:00 am – 7:00 pm) Work on Lechmere platform, superstructure painting, concrete finishing, installation of downspouts, removal of overhangs
GREEN LINE TRANSFORMATION PROJECT CONTRACTOR: SPS NEW ENGLAND Community Relations: Kate Riley	Southbound lane closure on Museum Way – detour through Cambridge Crossing in place Work hours: 7:00 am – 7:00 pm, 7 days/week, Charlestown Ave – night work Sunday-Thursday 9:00pm-5am, working till 11:00pm most nights Concrete injections, walkways, platforms & deck panels at viaduct area, duct bank, guardrails, rail work, conduit testing
ROGERS STREET PARK CONTRACTOR: ARGUS Community Relations: Kristen Kelleher	Fence installation Tree installation Irrigation installation Second St – sidewalk pour Wednesday – Friday Sod install - Wednesday
GLACKEN FIELD CONTRACTOR: ARGUS Community Relations: Kristen Kelleher	Working on 2 nd field – graded last week, sod this week Installation of fencing and netting Working on playground
O'CONNELL LIBRARY PARK CONTRACTOR: ARGUS Community Relations: Kristen Kelleher	Electrical for lanterns Thursday/Friday Approval for parking lot and driveway

DANEHY PARK/UNIVERSIAL PLAYGROUND CONTRACTOR: QUIRK CONSTRUCTION Community Relations: Kate Riley	NOT PRESENT
FOUNDRY BUILDING CONTRACTOR: WT Rich Community Relations: Kate Riley	Rogers St – deliveries Bent St - Sewer service and drainage tie-in, Bent St closed at Third St
BROADWAY @ GALILEO CONTRACTOR: Bond Brothers Community Relations: Kate Riley	Galileo – road closed – drainage, curbing, fine grading, base & binder pave June 28th Broadway @ Galileo – 9a/b demo drain manhole 1A set mid-week, bypass stage 2- stormwater bypass June 18 th operational, SOE work on culvert crossing next week TMP revisions – working on this will email confirmation
TOBIN SCHOOL CONTRACTOR: WT RICH Community Relations: Kate Riley	NOT PRESENT July start date
CITY HALL	Overnight electrical work 11pm-7am
CENTRAL SQUARE ELEVATOR PROJECT CONTRACTOR: BARLETTA	

CITY DEPARTMENTS

CAMBRIDGE ELECTRICAL DEPARTMENT	Streetlight repairs city wide
CAMBRIDGE TRAFFIC DEPARTMENT	No work
CAMBRIDGE WATER DEPARTMENT	Avon Hill – water main replacement (3 months) 500 Memorial Dr – hydrant (Tuesday) Fifth St @ Winter – gate repair (water shutdown) Eliot Sq & Longfellow Pk – irrigation repairs 379 & 381 Cambridge St – service renewal

UNIVERSITY PROJECTS

HARVARD UNIVERSITY	45 Francis Ave (Swartz Hall/Divinity School) – no work 1557 Mass Ave (Lewis Hall) – no work
---------------------------	--

	14 Divinity Ave (Divinity Hall) – no work 32/42 Church Street (former Border Café) – work to start early June 7 th staging staircase on Palmer 109 Irving Street (Harvard Law School) – no work 83 Brattle St – no work 53 Bow Street (Randolph House) – site prep work, street closure, one-way street reversal
MIT	51 Vassar St – walkway adjustments 59 Vassar St – demo, trucking 77 Mass Ave – working on permits for sidewalk obstruction – façade repairs -done this week 70 Amherst St – manhole repairs (6 weeks) – done this week

UTILITY COMPANIES

CAMBRIDGE NETWORK SOLUTIONS	No work
COMCAST CONTACT: Anthony Vataloro 617-279-7037 Anthony_Vataloro@comcast.com	336 Hampshire St – manhole repair 365 Mt Auburn St – manhole repair 25 Eighth St (work on Thorndike St) – conduit Inman Sq – sidewalk vault
EVERSOURCE ELECTRIC	NOT PRESENT
EVERSOURCE GAS	Bristol St – services River St – services Allston St – main/ services Brattle St – working in sidewalk Acorn St - services Oak St – services Foster St - service
MIRRA	240 Hampshire St – vault work Cambridge @ Hampshire - manhole
VERIZON CONTACT: MATT KING Matthew.i.king@one.verizon.com	545 Concord Ave 181 Morgan Ave 314 Main St
VICINITY STEAM	Lansdowne St - pipe install Mass Ave – test pits 2 weeks
PHEONIX COMMUNICATIONS	No work

PRIVATE DEVELOPMENT PROJECTS

<p>CAMBRIDGE CROSSING CONTRACTOR: JMA</p>	<p>Parcel I – steel work Parcel E, F, G, H – interior work Parcel H – demo of elevator Leighton St – sidewalk work East St – sidewalk work & final pave Parcel U – utility monitoring on Morgan Ave, Leighton St – start excavation Morgan Ave – manhole work – MBTA service Water St - Verizon pole removals Cambridge St – meeting to discuss tree removals</p>
<p>111 FIRST STREET CONTRACTOR: TOCCI</p>	<p>Charles St – shutdown street landscaping & façade work First St – crane on Wednesday – balcony delivery Hurley St – sidewalk work in 2 weeks</p>
<p>161 FIRST STREET CONTRACTOR: CONSIGLI</p>	<p>Binney - Curb work, concrete sidewalk pour on Thursday</p>
<p>220 BINNEY STREET (VOLPE) CONTRACTOR: TURNER CONSTRUCTION</p>	<p>Binney St – duct bank, water work</p>
<p>325 BINNEY STREET CONTRACTOR: JM-A</p>	<p>NOT PRESENT</p>
<p>25 EIGHTH STREET CONTRACTOR: SHAWMUT</p>	<p>NOT PRESENT</p>
<p>40 THORNDIKE STREET CONTRACTOR: JMA</p>	<p>No work</p>
<p>15 LAMBERT STREET CONTRACTOR:</p>	<p>NOT PRESENT</p>
<p>100 MAIN STREET CONTRACTOR:</p>	<p>No work</p>
<p>165 MAIN STREET CONTRACTOR:</p>	<p>No work</p>
<p>325 MAIN STREET CONTRACTOR: TURNER</p>	<p>Saturday – overhead protection removal</p>

750 MAIN STREET CONTRACTOR: CONSIGLI	State St – delivery of elevator, priority detail Thursday
810 MAIN STREET CONTRACTOR:	NOT PRESENT
SQUIRRELWOOD PROJECT CONTRACTOR: CALLAHAN	12 Boardman & 269 Broadway – scaffolding on sidewalk for building work – 1 month 12 Boardman St – landscaping 17 Boardman – overhead protection & dumpster through Sept 7th
1 JFK STREET CONTRACTOR: SHAWMUT	JFK St – lane closure, deliveries Brattle St – lane closure, boom lift Eversource Elec – date this week for work??
57 JFK STREET CONTRACTOR: NAUSET CONSTRUCTION	Winthrop Alley – work continues
1791 MASS AVE CONTRACTOR: KEITH CONSTRUCTION	Sidewalk work, tree installations June 21 – mill & pave
1991 MASS AVE CONTRACTOR: NAUSET CONSTRUCTION	Mass Ave – sidewalk work Beech St – removing pavers, review with Arborist
50 CHURCHILL AVE CONTRACTOR:	NOT PRESENT
50 CAMBRIDGEPARK DRIVE CONTRACTOR: HANOVER	Off-site I/I work – Sargent St
101 CAMBRIDGEPARK DRIVE CONTRACTOR: CONSIGLI	Excavation / trucking
125 CAMBRIDGEPARK DRIVE CONTRACTOR:	NOT PRESENT Sidewalk work

SPECIAL EVENTS

Wednesday, June 16th	Cambridgeport School Graduation – Elm/Hampshire St – 11:00 am – 3:00 pm
-----------------------------	---