

# CONSTRUCTION MEETING MINUTES

DATE: September 25, 2023

## CITY PROJECTS

<b>CHAPTER 90-CONTRACT 24</b> CONTRACTOR: NEWPORT CONSTRUCTION <b>Community Relations: Kristen Kelleher</b>	Park Ave – curb and miscellaneous work Huron Ave – milling bike lane, paving end of week weather permitting Chestnut (Magazine to Pearl) – water main Walden- paving Wednesday
<b>GORE STREET/RUFO ROAD PROJECT</b> CONTRACTOR: NEWPORT CONSTRUCTION <b>Community Relations: Kristen Kelleher</b>	Third St - paving (Thursday- Friday)
<b>BELMONT STREET/HOLWORTHY STREET PROJECT</b> CONTRACTOR: NEWPORT CONSTRUCTION <b>Community Relations: Kristen Kelleher</b>	Jetting drain lines, saw cutting Setting curb next week
<b>HARVARD SQUARE PLAZA PROJECT</b> CONTRACTOR: NEWPORT CONSTRUCTION <b>Community Relations: Kristen Kelleher</b>	GZA to accompany Jacobs for night surveys in tunnel
<b>HARVARD SQ/KIOSK BUILDING</b> CONTRACTOR: WES	No work

<b>Community Relations: Kristen Kelleher</b>	
<b>INMAN SQUARE PROJECT</b> CONTRACTOR: NEWPORT CONSTRUCTION <b>Community Relations: Kristen Kelleher</b>	Line striping, fence install
<b>RIVER STREET STREETScape PROJECT</b> CONTRACTOR: P. GIOIOSO <b>Community Relations: Kristen Kelleher</b>	River @ Putnam – test pit River @ Franklin- drainage
<b>HARVARD STREET WATER MAIN PROJECT</b> CONTRACTOR: D'ALLESSANDRO <b>Community Relations: Kristen Kelleher</b>	<b>NOT PRESENT</b>
<b>WILLARD STREET DRAINAGE PROJECT</b> CONTRACTOR: D'ALLESSANDRO <b>Community Relations: Kristen Kelleher</b>	Exploration weather permitting
<b>BINNEY PARK</b> CONTRACTOR: ARGUS <b>Community Relations: Kristen Kelleher</b>	Drainage, hauling soils To schedule water line and sidewalk replacement
<b>MISC SIDEWALK CONTRACT</b> CONTRACTOR: DEROMA & SONS <b>Community Relations: Kristen Kelleher</b>	Hampshire @ Cardinal - sidewalk reconstruction Cambridge @ Cardinal - ramp reconstruction Cambridge @ Second - ramp reconstruction & poem
<b>MISC ROADWAY PAVING CONTRACT</b> CONTRACTOR: EJ PAVING	Antrim Green Marcella Albany

<b>Community Relations: Kristen Kelleher</b>	Third Pleasant Putnam Potter Thorndike Cambridge Mass Ave Berkshire Broadway Cardinal Medeiros Erie Cottage
<b>REMEDIAL CONTRACT</b> CONTRACTOR: MATTUCHIO <b>Community Relations: Kristen Kelleher</b>	Bristol – clean up Prospect @ Cambridge- sinkhole
<b>TV &amp; CLEANING CONTRACT</b> CONTRACTOR: INSTIUFORM <b>Community Relations: Kristen Kelleher</b>	No work
<b>MASSAVE4 PROJECT</b> CONTRACTOR: <b>Community Relations: Kristen Kelleher</b>	No work
<b>TOBIN SCHOOL PROJECT</b> CONTRACTOR: WT Rich	No work
<b>LECHMERE CANAL PARK IMPROVEMENTS</b> CONTRACTOR: BRIGHT VIEW	

## CITY DEPARTMENTS

<b>CAMBRIDGE ELECTRICAL DEPARTMENT</b>	Citywide street light repairs 441 Morgan Ave- fire alarm cable install
--	---

	325 Binney St- fire alarm cable install Broadway @ Ames- conduit repair(contractor) Main St (Binney- Ames)- two handhole repairs on sidewalk Cambridgeside Pl @ Lands Blvd- rod and rope fire alarm cable
<b>CAMBRIDGE TRAFFIC DEPARTMENT</b>	Hampshire (Inman to Broadway) – flex post install Tuesday, colored surface treatment Wednesday
<b>CAMBRIDGE WATER DEPARTMENT</b> Rich Holly 617-349-4770	Bates (Raymond- Avon Hill)- water main 4-5 weeks Huron- bacteria test Tuesday, service swaps Thursday-Friday

## UNIVERSITY PROJECTS

<b>HARVARD UNIVERSITY</b>	13-21 Bow St –deliveries & dumpsters, live loading with detail, remove demo material 60 Oxford St –crane pick Tuesday 9/19, one lane closing 10 Akron St – lift on sidewalk for façade repairs 472-474 Broadway – lift on sidewalk for façade repairs 8 Plympton St – façade repairs 65 Mt Auburn St – façade repairs - staging in public way Peabody Terr – roof replacement, dumpster in street 5-15 Fernald St – roof work, dumpster in street 12-18-22 Robertson – dumpster in street 33 Kirkland (Divinity @Kirkland)- replace domestic water piping till end of October, single lane traffic
<b>MIT</b>	Met Warehouse – deliveries, dumpster swaps 201 Amherst Alley – deliveries, dumpster swap Ames St – deliveries and dumpsters 51 Vassar St – no work, REMOVE SILT SACKS Vassar St – deliveries and dumpsters, work on-site (northbound lane closes) 3 Ames – no work, next week shut down for utility work with details Albany St- no work East Building- no work West Building – replacing steam line 301 Vassar- removal of tower crane Saturday-Sunday - closing Vassar to Aims, deliveries, pouring inside site

## UTILITY COMPANIES

<b>CAMBRIDGE NETWORK SOLUTIONS</b>	840 Memorial Drive- trench work Saturday weather permitting
<b>COMCAST</b> CONTACT: SHANE FLEWELLING 617-406-9645 <a href="mailto:Shane.Flewelling@comcast.com">Shane.Flewelling@comcast.com</a>	718 Cambridge - manhole repair Sidney @ Blanchard - manhole repair 412 Mt Auburn – cable and splicing  Please report any conduit that gets hit to Shane.
<b>CROWN CASTLE</b>	<b>NOT PRESENT</b>
<b>EVERSOURCE ELECTRIC</b>	1 Canal Park – install cable to new switch gear 524 Huron Ave – new service 22 Spring Street – 9/21 permit energizing 2nd feed to switch gear 267 Harvard Street – 9/23 replace faulted underground switch
<b>EVERSOURCE GAS</b>	Lincoln, Columbia, Windsor Broadway @ Inman Place Wendell Wilson, Orrin, Tierney- Thursday Alewife Station- night work
<b>MIRRA</b>	110 Mt Auburn – antennas upon utility permit approval
<b>VERIZON</b> CONTACT: MATT KING <a href="mailto:Matthew.i.king@one.verizon.com">Matthew.i.king@one.verizon.com</a>	94 Beacon – splice 1 Kendall Sq – splice 301 Vassar- replace cable weather permitting
<b>VICINITY STEAM</b>	Potter @ Fifth – manhole rebuild 101 Rodgers- boiler
<b>PHEONIX COMMUNICATIONS</b>	Edwin Blvd- DCR permit

## PRIVATE DEVELOPMENT PROJECTS

<b>O'BRIEN HIGHWAY/ CAMBRIDGE STREET/FIRST STREET</b> CONTRACTOR: MCCOURT	Cambridge St, Obrien, Museum Way- curbs, bike lanes, median, north side drainage
--	--

<b>CAMBRIDGE CROSSING</b> CONTRACTOR: JMA	Parcel U (Morgan @ Glassworks) – no work, project finished Divco Operations (paving of all roadways)- raising castings, paving Saturday
<b>40 THORNDIKE STREET</b> CONTRACTOR: JMA	No work
<b>BOSTON PROPERTIES MXD</b> CONTRACTOR: TURNER	No work
<b>60 FIRST STREET</b> CONTRACTOR: GILBANE CO.	<b>NOT PRESENT</b>
<b>161 FIRST STREET</b> CONTRACTOR: CONSIGLI	No work
<b>111 FIRST STREET</b> CONTRACTOR: TOCCI	<b>NOT PRESENT</b>
<b>585 KENDALL STREET</b> CONTRACTOR:	No work, hauling spoils
<b>301 BINNEY STREET</b> CONTRACTOR: PIDC	<b>NOT PRESENT</b> Waiting for control panel (mid October)
<b>41 LINSKEY WAY</b> CONTRACTOR:	No work
<b>1 ROGERS STREET</b> CONTRACTOR: COMMODORE BUILDERS	No work by Commodore Builders Permitting to Weiss Construction
<b>36 HAMPSHIRE STREET</b> CONTRACTOR: SEADAR	Portland St – closed all week for deliveries
<b>325 BINNEY STREET</b> CONTRACTOR: JM-A	Daily lane closures for sidewalk pole bases, landscaping Fulkerson- service tie-in Saturday
<b>200 MAIN STREET</b> CONTRACTOR: JM-A	No work
<b>600 MAIN STREET</b> CONTRACTOR:	Regular dumpsters and deliveries Line striping Tuesday upon Traffic approval
<b>750 MAIN STREET</b> CONTRACTOR: CONSIGLI	<b>NOT PRESENT</b>

<b>382-392 HARVARD ST</b> CONTRACTOR: NAUSET	No work
<b>57 JFK STREET</b> CONTRACTOR:	No work
<b>IQHQ PROJECT</b> CONTRACTOR: AE COM	No work Onsite trucking, tenting & excavation.
<b>402 RINDGE AVENUE</b> CONTRACTOR: GENESIS UTILITIES	No work
<b>1 JACKSON PLACE</b> CONTRACTOR: CONSIGLI	Rindge Ave- locate water main (shutdown Tuesday)
<b>101 SMITH PLACE</b> CONTRACTOR: ERLAND	No work
<b>101 CAMBRIDGE PARK DRIVE</b> CONTRACTOR: CONSIGLI	No work To schedule bike path paving (October)
<b>605 CONCORD AVE</b> CONTRACTOR: NAUSET	No work
<b>55 SPINELLI PLACE</b> CONTRACTOR: SEADAR	No work
<b>55 WHEELER STREET</b> CONTRACTOR:	No work

## SPECIAL EVENTS

Date	Event	Location	Time
<b>September 27</b>	Cambridge Science Festival: Meet Delilah, a North Atlantic Right Whale	Joan Lorentz Park	9:00 AM - 9:00 PM
<b>September 27</b>	Triangle Park Opening Celebration	200 First Street (inside Triangle Park)	11:00 AM - 1:00 PM
<b>September 29</b>	Friday Night Hype	Donnelly Field	4:00 PM - 9:00 PM

<b>September 29</b>	Mid-autumn festival community party	Timothy J. Toomey, Jr. Park	4:00 PM - 6:00 PM
<b>September 30</b>	Central Square Dumpling Festival	Sidney Street closed between Green and Pacific;	12:00 PM – 7:00 PM
<b>September 30</b>	Kidney Walk	North Point Park	7:00 AM – 3:00 PM
<b>September 30</b>	19th Annual Port Pride	Clement G. Morgan Park	8:00 AM - 4:00 PM
<b>September 30</b>	Cambridge Science Festival: Thorlabs Mobile Photonics Lab Experience	Joan Lorentz Park	9:00 AM - 5:00 PM
<b>September 30</b>	Finding of The True cross	Riverside Press Park	2:00 PM - 9:00 PM
<b>September 30</b>	Sennot Park Opening Celebration	Sennott Park	10:00 AM - 2:00 PM
<b>September 30</b>	Fawcett Street Mural Unveilings with Community Art Center	135 Fawcett Street – Fawcett St closed	9:00 AM – 4:00 PM
<b>September 30- October 1</b>	Port Pride Rain Date Hold	Clement G. Morgan Park	8:00 AM - 4:00 PM
<b>October 1</b>	Fall Classic 5K	University Park – Rolling Closures on the following street - Sidney St, Pacific St, Albany St, Mass Ave, Putnam Ave, Brookline St, Franklin St	9:00 AM – 11:00 AM
<b>October 1</b>	Smoke This Rib Fest	Street Closure - Cambridge Street Fulkerson to Fifth	7:00 AM – 6:00 PM
<b>October 1</b>	Bow Tie Community Bicycle Ride	Joan Lorentz Park	9:00 AM - 2:00 PM
<b>October 1</b>	Annual Block Party in the park	Paine Park	2:00 PM - 7:00 PM
<b>October 2</b>	MIT Cambridge Science Festival - Science Carnival	MIT Kendall Open Space Street closures on Carleton St.; Hayward St and Amherst St. and Main St.	5:00 AM – 6:00 PM
<b>October 8</b>	44th Annual Oktoberfest and HONK! Parade	Harvard Sq closed to traffic -JFK St from Mt. Auburn to crosswalk; Mass Ave from crosswalk to Garden Street	8:00 AM - 10:00 PM



		(inbound only); All of Church; Brattle from crosswalk to Appian Way; Mt Auburn from Eliot Triangle to JFK; Eliot Street from Brattle Street to Mt Auburn Street	
--	--	---	--