



Daily Tasks | Week of 5/2/22

*****Important Announcement*****

Continuing 5/2/22 @ 8am WTR will be turning off circuits that are unknown throughout the building. This task will continue until all circuits are identified. We are asking if you notice your power is off, please let the team know ASAP! Below are the names you should email or call. WTR will only turn on the circuits that are identified. We apologize for the potential inconvenience this will cause.

John Logiudice

Email: jlogiudice@cambridgema.gov

C: 617-571-3411

Dave Fraser

Email: dfraser@WTRich.com

C: 617-212-7917

Michelle Wright

Email: Mwright@WTRich.com

C: 617-862-851

- **Monday 5/2/22**
 - WTR Carpenter will continue taking the lead role on the safety & cleanliness.
 - Light Demo operations will continue throughout the day in attic.
 - Amanti- Cut and cap plumbing miscellaneous areas on 2 floor
 - United Civil- Prep slab in Archival Storage ground level.
 - SOS- Continue demo Assessors, Audit and Men's room.
 - L&L finish beam install.
- **Tuesday 5/3/22**
 - WTR Carpenter will continue taking the lead role on the safety & cleanliness.
 - Light Demo operations will continue throughout the day in attic.
 - Amanti-Start rough in New City Council Offices 2nd floor.
 - United Civil- Prep slab in Archival Storage ground level.
 - SOS- Continue demo Assessors, Audit and Men's room.
 - L&L finish beam install.
- **Wednesday 5/4/22**
 - WTR Carpenter will continue taking the lead role on the safety & cleanliness.
 - Light Demo operations will continue throughout the day in attic.
 - Amanti- Continue rough in New City Council Offices 2nd floor.
 - United Civil- Prep slab in Archival Storage ground level.
 - SOS- Continue demo Assessors, Audit and Men's room.
 - Folan – Infill brick at new openings.
 - US Drywall- Start faming and layout new City Council /Auditing 2nd floor
- **Thursday 5/5/22**
 - WTR Carpenter will continue taking the lead role on the safety & cleanliness.
 - Light Demo operations will continue throughout the day in attic.
 - Amanti- Continue rough in New City Council Offices 2nd floor.
 - United Civil- Prep slab in Archival Storage ground level.
 - SOS- Continue demo Assessors, Audit and Men's room.
 - US Drywall- Continue framing new City Council /Auditing 2nd



Daily Tasks | Week of 5/2/22

- **Friday 5/6/22**
 - WTR Carpenter will continue taking the lead role on the safety & cleanliness.
 - Amanti- Continue rough in New City Council Offices 2nd floor.
 - **United Civil- Place new slab in Archival Storage ground level.**
 - **Sidewalk Permit obtained. Sidewalk to be shutdown for Concrete Truck.**
 - SOS- Continue demo Assessors, Audit and Men's room.
 - L&L-Beam install bathroom area second floor
 - US Drywall- Continue framing new City Council /Auditing 2nd
- **Saturday 5/7/22**
 - NO WORK