



Daily Tasks | Week of 3/14/22

****Important Announcement****

Continuing 3/14/22 @ 8am WTR will be turning off circuits that are unknown throughout the building. This task will continue until all circuits are identified. We are asking if you notice your power is off, please let the team know ASAP! Below are the names you should email or call. WTR will only turn on the circuits that are identified. We apologize for the potential inconvenience this will cause.

John Logiudice

Email: jlogiudice@cambridgema.gov

C: 617-571-3411

Tony Maiato

Email: Tmaiato@WTRich.com

C: 774-328-5158

Michelle Wright

Email: Mwright@WTRich.com

C: 617-862-851

Monday 3/14/22

- WTR Carpenter will continue taking the lead role on the safety & cleanliness.
- Light Demo operations will continue throughout the day in attic.
- Brothers to continue finishes in Assessor's office.
- Amanti to continue working in the shaft from attic to ground level.
- M&A Preservation to continue base and trim in Assessor's office.
- A&A Window to start exterior windows in Assessor office.
- **Tuesday 3/15/22**
 - WTR Carpenter will continue taking the lead role on the safety & cleanliness.
 - Light Demo operations will continue throughout the day in attic.
 - Brothers to continue finishes in Assessor's office.
 - Amanti to continue working in the shaft from attic to ground level and attic
 - M&A Preservation to continue base and trim in Assessor's office.
 - A&A Window to continue exterior windows in Assessor office.
- **Wednesday 3/16/22**
 - WTR Carpenter will continue taking the lead role on the safety & cleanliness.
 - Light Demo operations will continue throughout the day in attic.
 - Brothers Electric to continue finishes in Assessor's office.
 - Amanti to continue working in the shaft from attic to ground level and attic.
 - M&A Preservation to continue base and trim in Assessor's office.
 - A&A Window to continue exterior windows in Assessor office
- **Thursday 3/17/22**
 - WTR Carpenter will continue taking the lead role on the safety & cleanliness.
 - Light Demo operations will continue throughout the day in attic.
 - Brothers Electric to continue finishes in Assessor's office.
 - Amanti to continue working in the shaft from attic to ground level and attic.
 - M&A Preservation to continue base and trim in Assessor's office.
 - A&A Window to continue exterior windows in Assessor office



Daily Tasks | Week of 3/14/22

- US Drywall to start framing in new exterior windows

Friday 3/18/22

- WTR Carpenter will continue taking the lead role on the safety & cleanliness.
- Light Demo operations will continue throughout the day in attic.
- Brothers Electric to continue finishes in Assessor's office.
- Amanti to continue working in shaft from attic to ground level and attic
- M&A Preservation to continue base and trim in Assessor's office.
- US Drywall to finish framing in exterior windows /start taping first coat.

- **Saturday 3/19/22**

Restoration work on 2nd Floor east and west corridor wainscoting 6am – 5pm

We received some comments from City Hall Staff (some of which were already planned for) regarding the recently turned over basement toilet rooms. Items that will be addressed are as follows:

- *Bathroom fixtures will be Hands free.*
- *Diaper changing tables will be added to both Men's and Woman's toilet rooms.*

Thank you! – WTR Team