# CONSTRUCTION MEETING MINUTES DATE: AUGUST 16, 2021

#### **CITY PROJECTS**

CHAPTER 90 - CONTRACT 23A	Flexi pave – next week
CONTRACTOR: NEWPORT CONSTRUCTION	
Community Relations: Kristen Kelleher	Eversource – cabinet at Huron Ave
CHARTER OO CONTRACT 22R	Franklin St (Brookline – Lansdowne) – curb/sidewalk work
CHAPTER 90 – CONTRACT 23B CONTRACTOR: NEWPORT CONSTRUCTION	Franklin St (Brookline – Lansdowne) – Curb/sidewalk work
Community Relations: Kristen Kelleher	
•	
GORE STREET/RUFO ROAD	Gore St – CIPP lining – 2 days
CONTRACTOR: NEWPORT CONSTRUCTION	Gore St (Fifth St – Sciarappa St) – water main work
Community Relations: Kristen Kelleher	Verizon – 1 pole remaining
MT AUBURN STREET @ FRESH	Curb/sidewalk & drainage work
POND PARKWAY INTERSECTION	Friday 8/20 2:00 am – Monday 8/23 am
(DCR)	
CONTRACTOR: NEWPORT CONSTRUCTION	
INMAN SQUARE PROJECT	Curb install in bike lane (Fayette – Antrim)
CONTRACTOR: NEWPORT CONSTRUCTION	Raising castings
Community Relations: Kate Riley	
HARVARD SQ/KIOSK BUILDING	Demo work – exterior
CONTRACTOR: WES	Paint removal
Community Relations: Kate Riley	Eversource Elec – new service
CIPP LINING CONTRACT	No work
CONTRACTOR: NATIONAL WATER MAIN	
Community Relations: Kate Riley	
TV & CLEANING CONTRACT	No work
CONTRACTOR: NATIONAL WATER MAIN	
Community Relations: Kate Riley	
REMEDIAL CONTRACT	Garden St
CONTRACTOR: MATTUCHIO	Cowperthwaite St – catch basin
Community Relations: Kate Riley	Otis St

	Thorndike St
	Putnam Ave - castings
	J
MISC PATCH CONTRACT	NO WORK THIS WEEK
CONTRACTOR: EJ PAVING	
Community Relations: Kristen Kelleher	Prescott St (Harvard St to Cambridge St) – Travel Lane (1900 yds)
	Maple Ave (Broadway to Cambridge St) – Travel Lane (1900 yds)
	Line St (Cambridge to Kirkland St) – Travel Lane (2800 yds)
	Arcadia St (Eustis St to Harris St) – Travel Lane (500 yds)
	Chester St (Mass Ave to Orchard St) – Travel Lane (850 yds)
	Milton St (Mass Ave to Orchard St) – Travel Lane (850 yds)
	Washburn Ave (Mass Ave to Somerville Line) – Travel Lane (1400 yds)
	Alberta Ter (Cedar St to Mass Ave) – Travel Lane (500 yds)
	Vandine St (Cardinal Medeiros Ave to Berkshire St) – Travel Lane (550 yds)
MISC SIDEWALK CONTRACT	No Work
CONTRACTOR: DEROMA & SONS	
Community Relations: Kristen Kelleher	
MIT SOMA PROJECT	Wadsworth St – curb work, rerouting pedestrians
CONTRACTOR: TURNER	
Community Relations: Kate Riley	
MONSIGNOR O'BRIEN HWY	Gore St Park – hardscape/landscape
CONTRACTOR: MCCOURT	Full depth paving at Cambridge St intersection
Community Relations: Kate Riley	
CAMBRIDGE/WATERTOWN	Water Treatment Plant – working on ramps, taking a lane
GREENWAY PROJECT	
CONTRACTOR: ONYX CORP.	Completion – end of October
Community Relations: Kate Riley	
GREEN LINE EXTENSION PROJECT	Right lane closure O'Brien Highway outbound (Monday-Saturday 7:00 am – 7:00 pm)
CONTRACTOR: GLX CONTRACTORS	Work on Lechmere platform- superstructure painting, concrete finishing, downspout installs,
Community Relations: Kate Riley	bent prep
GREEN LINE TRANSFORMATION	Continued work on the Lechmere viaduct (concrete repairs, install precast banding & railings,
PROJECT	deck panels, install conduit and cables at tunnel), handicap ramps, scaffolding, power for
CONTRACTOR: SPS NEW ENGLAND	signals, remove hangers
Community Relations: Kate Riley	Construction is two shifts Monday through Sunday 7:00 am to 5:00 pm and 8:00pm to 6am
	(Special Noise Variance and Sunday Work Permit in place).
	Day shift TMP: Museum Way westbound (towards M. O'Brien Hwy/Route 28) lane closure -
	traffic detoured through Cambridge Crossing to East Street to access M. O'Brien
	Highway/Route 28 7:00 am – 5:00 pm

	Night shift TMP: Outbound right lane closure on Charles River Dam Road/Route 28 8:00 pm -
	6:00 am
ROGERS STREET PARK	NOT PRESENT
	Fencing
CONTRACTOR: ARGUS	
Community Relations: Kristen Kelleher	Irrigation
CLACKEN FIELD	Asphalt paving NOT PRESENT
GLACKEN FIELD	
CONTRACTOR: ARGUS	Pavers & fencing - playground
Community Relations: Kristen Kelleher	Waiting on final update for Huron Ave
O'CONNELL LIBRARY PARK	NOT RPESENT
CONTRACTOR: ARGUS	Pavers & irrigation
Community Relations: Kristen Kelleher	
TRIANGLE PARK	Waiting on schedule
CONTRACTOR: ARGUS	
Community Relations: Kristen Kelleher	
DANEHY PARK/UNIVERSIAL	Concrete
PLAYGROUND	Curbs
CONTRACTOR: QUIRK CONSTRUCTION	Concrete slab work
Community Relations: Kate Riley	
FOUNDRY BUILDING	Third St – drainage work, catch basin, sidewalk & curb work, lane closure, starting week of
CONTRACTOR: WT Rich	August 30 <sup>th</sup> will move to east side
Community Relations: Kate Riley	
BROADWAY @ GALILEO	Galileo – road closed – east & west side: landscaping, plant soil placement, porous paving
CONTRACTOR: Bond Brothers	cycle track 8/20, castings adjusted
Community Relations: Kate Riley	Broadway – grouting culvert, cast in place section, excavation, Saturday – water main
	shutdown
TOBIN SCHOOL	No work
CONTRACTOR: WT RICH	Equipment delivery – end of week/next week
Community Relations: Kate Riley	
CITY HALL	Elevator inspection today
CENTRAL SQUARE ELEVATOR	
PROJECT	
CONTRACTOR: BARLETTA	
CONTINUED IN DAILER IN	

#### CITY DEPARTMENTS

CAMBRIDGE ELECTRICAL DEPARTMENT	Street light control system replacement
	Street light repairs citywide
CAMBRIDGE TRAFFIC DEPARTMENT	No Work
CAMBRIDGE WATER DEPARTMENT	Avon Hill St – services
	33 Walker St – hydrant
	Shephard @ Walker – hydrant
	11 Montgomery – hydrant
	117 Montgomery – hydrant

## **UNIVERSITY PROJECTS**

HARVARD UNIVERSITY	1557 Mass Ave (Lewis Hall) – no work 14 Divinity Ave (Divinity Hall) – no work 32/42 Church Street (former Border Café) – no work 109 Irving Street (Harvard Law School) – sidewalk pour at driveway 53 Bow Street (Randolph House) – Linden St – closed Tuesday/Wednesday for crane 48 Quincy Street (Gund House) – roof project
MIT	Steam inspections – on MIT property Met Warehouse – no work 51 Vassar St – storm/sewer work next week lane closure 59 Vassar St – no work 134 Mass Ave – no work

#### **UTILITY COMPANIES**

CAMBRIDGE NETWORK SOLUTIONS	No work
COMCAST	998 Mass Ave – manhole repair
CONTACT: Anthony Vataloro	187 Hampshire St – sidewalk panel repair
617-279-7037	
Anthony_Vataloro@comcast.com	
EVERSOURCE ELECTRIC	Allston St – switch replacement
	Alewife Brook Pkwy @ Concord Ave – cable install/transformers
	814 Main St

	Water St – pole work/transformers
	251 Water St
EVERSOURCE GAS	River St – services
	180 Brattle St – tie-in Tuesday
	Norfolk St - services
	Fifth St - services
	Seckell St – services
	Dana St @ Centre St - retirement
	Grey St - services
MIRRA	447 Concord Ave
	527 Putnam Ave
VERIZON	Morgan Ave
CONTACT: MATT KING	238 Main St
Matthew.i.king@one.verizon.com	409 Norfolk St
VICINITY STEAM	NOT PRESENT
PHEONIX COMMUNICATIONS	Lansdowne
	Albany
	Amherst
	Mass Ave
	Carleton

## PRIVATE DEVELOPMENT PROJECTS

CAMBRIDGE CROSSING	Parcel I – façade / superstructure
CONTRACTOR: JMA	Parcel E, F, G, H – interior work
	Parcel H – demo of elevator, tie in to Gilmore Bridge
	Parcel U – slurry walls
	441 Morgan Ave – slurry wall
111 FIRST STREET	No work
CONTRACTOR: TOCCI	
161 FIRST STREET	NOT PRESENT
CONTRACTOR: CONSIGLI	
220 BINNEY STREET (VOLPE)	deliveries
CONTRACTOR: TURNER CONSTRUCTION	
325 BINNEY STREET	Continue with excavation and foundation work – tractor trailers and concrete trucks on Fulkerson
CONTRACTOR: JM-A	St
	Binney St/ Fulkerson St gate will be used Wednesday

	Still planning on tower crane #1 set up on Fulkerson St Monday Aug 30, Tuesday Aug 31 <sup>st</sup> and Wednesday Sept 1 <sup>st</sup> . Fulkerson St will be shut down for the 3 days 24 hours per day
25 EIGHTH STREET CONTRACTOR: SHAWMUT	NOT PRESENT
40 THORNDIKE STREET	No work
CONTRACTOR: JMA	THE WORK
165 MAIN STREET	NOT PRESENT
CONTRACTOR:	THE THESE THE
200 MAIN STREET	NOT PRESENT
CONTRACTOR:	
325 MAIN STREET	Utilities
CONTRACTOR: TURNER	landscaping
600 MAIN STREET	soil
CONTRACTOR:	
750 MAIN STREET	State St – trucking/lane closure concrete/Crane set-up on August 28th
CONTRACTOR: CONSIGLI	Main St – lane closure concrete
810 MAIN STREET	NOT PRESENT
CONTRACTOR:	
SQUIRRELWOOD PROJECT	NOT PRESENT
CONTRACTOR: CALLAHAN	269 Broadway – overhead protection removed by 9/3
	12 Boardman St – overhead protection removed by 9/3
	17 Boardman St – overhead protection removed by mid-September
	261-263 Broadway – overhead protection removed 9/3 Market St – curb work
4 IEV STREET	NOT PRESENT
1 JFK STREET CONTRACTOR: SHAWMUT	INOT PRESENT
57 JFK STREET	Eliot St alley
CONTRACTOR: NAUSET CONSTRUCTION	
1991 MASS AVE	Beech St – working on brick sidewalks
CONTRACTOR: NAUSET CONSTRUCTION	Mass Ave – asphalt patch paving today
50 CAMBRIDGEPARK DRIVE	No work
CONTRACTOR: HANOVER	
101 CAMBRIDGEPARK DRIVE	NOT PRESENT
CONTRACTOR: CONSIGLI	

#### **SPECIAL EVENTS**

AUGUST 19	Summer Classic 5k – starting at 6:30 pm. Streets impacted: Sidney St, Franklin St, Brookline St, Valentine
	St, Pearl St, Putnam Ave, Henry St, Pacific St, Albany St (see attached map)
AUGUST 20	Park Sounds Concert (5:00 pm - 10:00 pm) - Winthrop Park, talking parking on JFK St (Winthrop St - Mt
	Auburn St)
AUGUST 23	Old Time Baseball Game – St. Peter's Field
AUGUST 27-29	2021 Greek Festival – Magazine St at the St Constantine & Helen Greek Orthodox Church
AUGUST 28	Ethiopian American Community Get Together – Danehy Park