CONSTRUCTION MEETING MINUTES DATE: APRIL 19, 2022

CITY PROJECTS

CHAPTER 90 – CONTRACT 23B	No work
CONTRACTOR: NEWPORT CONSTRUCTION	
Community Relations: Kristen Kelleher	
GORE STREET/RUFO ROAD	Gore St (Fifth St – Railroad Tracks) – curb work, pouring sidewalks Friday & Monday
CONTRACTOR: NEWPORT CONSTRUCTION	Verizon – utility poles
Community Relations: Kristen Kelleher	
INMAN SQUARE PROJECT	Cambridge St (Springfield St – Oak St) – drainage work
CONTRACTOR: NEWPORT CONSTRUCTION	Cambridge St (Fayette – Hampshire St) – sidewalk work
Community Relations: Kate Riley	Temporary striping site wide on Thursday
HARVARD SQ/KIOSK BUILDING	Remobilize 2 weeks
CONTRACTOR: WES	
Community Relations: Kate Riley	
TV & CLEANING CONTRACT	No work
CONTRACTOR: NATIONAL WATER MAIN	Next Monday crews return
Community Relations: Kate Riley	
REMEDIAL CONTRACT	Cambridge St – drainage work
CONTRACTOR: MATTUCHIO	Fresh Pond Lane – sewer and drain
Community Relations: Kate Riley	Cambridge St @ Second St - catch basin and castings
MISC PATCH CONTRACT	No work
CONTRACTOR: EJ PAVING	
Community Relations: Kristen Kelleher	
MISC SIDEWALK CONTRACT	Thursday – Russell Field batting cage
CONTRACTOR: DEROMA & SONS	
Community Relations: Kristen Kelleher	
MONSIGNOR O'BRIEN HWY	No work
CONTRACTOR: MCCOURT	Waiting on demo of bus terminal
Community Relations: Kate Riley	
CAMBRIDGE/WATERTOWN GREENWAY	NOT PRESENT
PROJECT	
CONTRACTOR: ONYX CORP.	

Community Relations: Kate Riley	
GREEN LINE EXTENSION PROJECT	O'Brien Hwy (Gilmore Bridge to East St) – test pits for lateral line
CONTRACTOR: GLX CONTRACTORS	Test pits scheduled for April 23-24 Saturday and Sunday 7:00 am – 3:00 pm on O'Brien
Community Relations: Kate Riley	Hwy
GLACKEN FIELD	Landscaping
CONTRACTOR: ARGUS	Irrigation
Community Relations: Kristen Kelleher	Waiting on porous pavement
	Completion Date: 2-3 weeks
TRIANGLE PARK	Drainage starting this week
CONTRACTOR: ARGUS	
Community Relations: Kristen Kelleher	
SENNOTT PARK	Loop path – layout & grading
CONTRACTOR: JNJ SACCA	Fencing – this week and next
Community Relations:	
FOUNDRY BUILDING	No work
CONTRACTOR: WT Rich	
Community Relations: Kate Riley	
TOBIN SCHOOL PROJECT	Hauling demo debris
CONTRACTOR:	
BROADWAY @ GALILEO	145 Broadway – light bases, curb, restoration drain, irrigation
CONTRACTOR: Bond Brothers	105 Broadway - piles complete at Ames, SOE, duct bank work, Verizon & Crown Castle
Community Relations: Kate Riley	duct bank
GREATER CAMBRIDGE ENERGY	Vassar St – test pits
PROJECT	Hampshire St – test pits upcoming
CONTRACTOR:	Memorial Dr – April 25 & 26, test pits
Community Relations:	

CITY DEPARTMENTS

CAMBRIDGE ELECTRICAL DEPARTMENT	NOT PRESENT
CAMBRIDGE TRAFFIC DEPARTMENT	No work
CAMBRIDGE WATER DEPARTMENT	Winslow St – services (2 - 3 weeks)
	Rafferty Park – irrigation
	City Parks – irrigation meters & backflows

UNIVERSITY PROJECTS

HARVARD UNIVERSITY	53 Bow St (Adams House) – drone work
	60 Oxford St – no work in the right of way
	58 Oxford St – no work in the right of way
	32 Church St – no work in the right of way
	8 Story St – window repairs
	Broadway Garage – restoration work
	Blackstone Plant – scaffolding – next Monday
MIT	201 Amherst St – no work in the right of way
	21 Ames St (Building 54) – no work in the right of way
	Memorial Drive (W17) – Amherst Alley paving this week
	51 Vassar St – steel erection, deliveries, slab next week
	410 Memorial Dr – Eversource Gas cut/cap

UTILITY COMPANIES

CAMBRIDGE NETWORK SOLUTIONS	NOT PRESENT
-----------------------------	-------------

COMCAST CONTACT: Anthony Vataloro	730 Main St – trenching on State St/Osbourne St
617-279-7037	
Anthony_Vataloro@comcast.com	
CROWN CASTLE	30 Brattle Sq
EVERSOURCE GAS	Brattle St (Riedesel – Sparks)
	Brattle St (Lexington Ave – Frash Pond Pkwy)
	Washington St- Bishop Allen Dr
	Athens St – services
	Seventh St – services & tie -in
MIRRA	NOT PRESENT
VERIZON	Broadway @ Main St – pulling cable
CONTACT: MATT KING	
Matthew.i.king@one.verizon.com	
VICINITY STEAM	NOT PRESENT
PHEONIX COMMUNICATIONS	Mass Ave, Albany St, Main St, Galileo
	Broadway @ Galileo – Friday night tie-in

PRIVATE DEVELOPMENT PROJECTS

CAMBRIDGE CROSSING	Parcel E,F,G,H,I – interior work and landscaping
CONTRACTOR: JMA	Dog Park (220 Childs St) – landscaping
	Parcel U – tower crane erection Friday - Saturday
	Morgan Ave – one-way for work
100 CAMBRIDGESIDE PLACE	First St – crane work, demob at end of April
CONTRACTOR: GILBANE CO.	
1055 CAMBRIDGE STREET	NOT PRESENT
CONTRACTOR:	
111 FIRST STREET	NOT PRESENT
CONTRACTOR: TOCCI	
161 FIRST STREET	Site fence set-up through summer
CONTRACTOR: CONSIGLI	
585 THIRD STREET	Third St – vac excavation on Third St
CONTRACTOR:	Binney St – test pits
320 CHARLES STREET	Crane on Saturday
CONTRACTOR: COMMODORE BUILDERS	

1 ROGERS STREET	No work
CONTRACTOR: COMMODORE BUILDERS	
40 THORNDIKE STREET	Tower crane onsite for panel removal
CONTRACTOR: JMA	Sidewalk closures
362 BROADWAY	sidewalks
CONTRACTOR:	
BOSTON PROPERTIES/MXD -	
BROADWAY & BINNEY	
CONTRACTOR:	
36 HAMPSHIRE STREET	NOT PRESENT
CONTRACTOR: SEADAR	
220 BINNEY STREET	NOT PRESENT
CONTRACTOR:	
325 BINNEY STREET	Fulkerson St – deliveries, lane closure for window install
CONTRACTOR: JM-A	Binney St – weekend closures
A CE NAME OFFICE	M: Ct. III
165 MAIN STREET	Main St – striping on Saturday
CONTRACTOR: JM-A	We device the Ct. ADA contribution and a limbt and a second
200 MAIN STREET	Wadsworth St – ADA warning panels, light pole removal
CONTRACTOR: JM-A	Bike racks and benches
325 MAIN STREET	bike racks and benches
CONTRACTOR: TURNER	Hauling soil, concrete work
600 MAIN STREET CONTRACTOR:	l lauling soil, concrete work
750 MAIN STREET	Windsor St – cut/cap by AA Will
CONTRACTOR: CONSIGLI	Windsor St - Edifcap by AA Win
810 MAIN STREET	NOT PRESENT
CONTRACTOR:	
301 VASSAR STREET	Pile operations; deliveries every other day through May
CONTRACTOR: JMA	
134 MASS AVE	NOT PRESENT
CONTRACTOR: SHAWMUT	
57 JFK STREET	NOT PRESENT
CONTRACTOR: NAUSET CONSTRUCTION	
101 SMITH PLACE	NOT PRESENT
CONTRACTOR: ERLAND	
50 CAMBRIDGEPARK DRIVE	NOT PRESENT

CONTRACTOR: HANOVER	Landscaping & pavers
101 CAMBRIDGEPARK DRIVE	NOT PRESENT
CONTRACTOR: CONSIGLI	Crane on CPD
MISC. GAS PROJECTS	Third St – relocation of gas line 4/18
CONTRACTOR: PIDC	Binney St –
	Fulkerson @ Charles - permitting

SPECIAL EVENTS

APRIL 20	Block Party – Pearl St (Mass Ave-Green St) 11:00 am – 6:00 pm
APRIL 20	Rally – City Hall 4:30 pm – 5:30 pm
APRIL 22	Good Friday Procession – Inman St, to Mass Ave, to bus depot at Western Ave 7:00 pm – 8:00 pm
APRIL 22	Green Rose Heritage Park – Earth Day Discussion 2:00 pm – 3:00 pm
APRIL 23	All Star Day – Reservoir Church Parking Lot 10:00 am – 1:00 pm
APRIL 23	Harvard Law School End of Year Event – Cambridge Common 5:00 pm – 8:00 pm
APRIL 24	Bionic 5k Race – Church St, Brattle St, Lakeview Ave, Worthington St, Lexington Ave 8:00 am – 2:00 pm