



CONCORD ESTIMATED CONSTRUCTION SCHEDULE

(Anticipated Schedule as of August 24, 2015)

SUBJECT TO CHANGE

CONSTRUCTION START DATE: FEBRUARY 2014

CONSTRUCTION COMPLETION DATE: AUGUST 5, 2016

Street	2015							2016	
	Jun	Jul	Aug	Sept	Oct	Nov	Dec	Winter 2016	Spring and Summer 2016
Alpine Street North (Field - Concord)								<div style="display: flex; align-items: center; justify-content: center;"> <div style="width: 100px; height: 100px; border: 1px solid gray; margin-right: 10px;"></div> <div style="writing-mode: vertical-rl; transform: rotate(180deg); font-size: 2em; font-weight: bold;">NO WORK</div> </div>	Final Paving and Plantings
Alpine Street South (Vassal - Concord)									Final Paving and Plantings
Baystate Road, Field Street (Baystate - Alpine)									Final Paving and Plantings
Chilton Street- North (Concord - Field)									Final Paving and Plantings
Chilton Street- South (Vassal - Concord)									Final Paving and Plantings
Concord Avenue (Walden - Fresh Pond Parkway)									Curbs, Sidewalk, Final Paving, Traffic Signals, Plantings
Concord Avenue (Huron-Walden)									Final Paving, Traffic Signals, Plantings
Copley Street									Final Paving and Plantings
Corporal Burns Road									Final Paving and Plantings
Fayerweather Street (Field - Walden)									Final Paving and Plantings
Fayerweather Street (Concord - Field)									Final Paving and Plantings
Fayerweather Street (Saville - Concord) and Saville St.									Final Paving and Plantings
Birch Street									Final Paving and Plantings
Fern Street									Including Fern St artwork
Field Street (Alpine - Fayerweather)									Final Paving and Plantings
Garden Street									
Hazel Street & Ivy Street									
Walden Street								Curbs, Sidewalk, Final Paving and Plantings	

- Eversource Gas Work
- Sewer, Dain, and Water work
- Private Inflow Removal
- Surface Improvements:
 - Grading, roadway, sidewalks, curbing
 - Traffic signals
 - Plantings and trees
 - Final paving, striping, signage

Updated: 8.24.15