

# MLK School

# Look Ahead Schedule

Look Ahead Schedule								
		SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SATURDAY
This Coming Week	DATE	1-Mar	2-Mar	3-Mar	4-Mar	5-Mar	6-Mar	7-Mar
			AVB & Masonry - US Gym	AVB & Masonry - US Gym	AVB & Masonry - US Gym	AVB & Masonry - US Gym	AVB & Masonry - US Gym	Work Tentative
			Metal Panel and Sub-Framing/Insulation Installation - Courtyard & LS South	Metal Panel and Sub-Framing/Insulation Installation - Courtyard & LS South	Metal Panel and Sub-Framing/Insulation Installation - Courtyard & LS South	Metal Panel and Sub-Framing/Insulation Installation - Courtyard & LS South	Metal Panel and Sub-Framing/Insulation Installation - Courtyard & LS South	
			MEP/FP Rough-In Ground Floor	MEP/FP Rough-In Ground Floor	MEP/FP Rough-In Ground Floor	MEP/FP Rough-In Ground Floor	MEP/FP Rough-In Ground Floor	
			GWB - First & Ground Floor	GWB - First & Ground Floor	GWB - First & Ground Floor	GWB - First & Ground Floor	GWB - First & Ground Floor	
Week 1	DATE	8-Mar	9-Mar	10-Mar	11-Mar	12-Mar	13-Mar	14-Mar
	TASKS		AVB & Masonry - US Gym	AVB & Masonry - US Gym	AVB & Masonry - US Gym	AVB & Masonry - US Gym	AVB & Masonry - US Gym	Work Tentative
			Metal Panel and Sub-Framing/Insulation Installation - Courtyard & LS South	Metal Panel and Sub-Framing/Insulation Installation - Courtyard & LS South	Metal Panel and Sub-Framing/Insulation Installation - Courtyard & LS South	Metal Panel and Sub-Framing/Insulation Installation - Courtyard & LS South	Metal Panel and Sub-Framing/Insulation Installation - Courtyard & LS South	
			MEP/FP Rough-In Ground Floor	MEP/FP Rough-In Ground Floor	MEP/FP Rough-In Ground Floor	MEP/FP Rough-In Ground Floor	MEP/FP Rough-In Ground Floor	
			Tile & Casework - Third Floor	Tile & Casework - Third Floor	Tile & Casework - Third Floor	Tile & Casework - Third Floor	Tile & Casework - Third Floor	
			Geothermal Drilling - Kinnaird Street	Geothermal Drilling - Kinnaird Street	Geothermal Drilling - Kinnaird Street	Geothermal Drilling - Kinnaird Street	Geothermal Drilling - Kinnaird Street	
			Prime & Paint - 1st Floor	Prime & Paint - 1st Floor	Prime & Paint - 1st Floor	Prime & Paint - 1st Floor	Prime & Paint - 1st Floor	
			GWB - Ground Floor	GWB - Ground Floor	GWB - Ground Floor	GWB - Ground Floor	GWB - Ground Floor	
Week 2	DATE	15-Mar	16-Mar	17-Mar	18-Mar	19-Mar	20-Mar	21-Mar
	TASKS		Masonry & Kalwall - US Gym	Masonry & Kalwall - US Gym	Masonry & Kalwall - US Gym	Masonry & Kalwall - US Gym	Masonry & Kalwall - US Gym	Work Tentative
			Metal Panel and Sub-Framing/Insulation Installation - Courtyard & LS South	Metal Panel and Sub-Framing/Insulation Installation - Courtyard & LS South	Metal Panel and Sub-Framing/Insulation Installation - Courtyard & LS South	Metal Panel and Sub-Framing/Insulation Installation - Courtyard & LS South	Metal Panel and Sub-Framing/Insulation Installation - Courtyard & LS South	
			MEP/FP Rough-In Ground Floor	MEP/FP Rough-In Ground Floor	MEP/FP Rough-In Ground Floor	MEP/FP Rough-In Ground Floor	MEP/FP Rough-In Ground Floor	
			Tile & Casework - Third Floor	Tile & Casework - Third Floor	Tile & Casework - Third Floor	Tile & Casework - Third Floor	Tile & Casework - Third Floor	
			Geothermal Drilling - Kinnaird Street	Geothermal Drilling - Kinnaird Street	Geothermal Drilling - Kinnaird Street	Geothermal Drilling - Kinnaird Street	Geothermal Drilling - Kinnaird Street	
			Prime & Paint - 1st Floor	Prime & Paint - 1st Floor	Prime & Paint - 1st Floor	Prime & Paint - 1st Floor	Prime & Paint - 1st Floor	
			GWB - Ground Floor	GWB - Ground Floor	GWB - Ground Floor	GWB - Ground Floor	GWB - Ground Floor	
Week 3	DATE	22-Mar	23-Mar	24-Mar	25-Mar	26-Mar	27-Mar	28-Mar
	TASKS		Kalwall - US Gym	Kalwall - US Gym	Kalwall - US Gym	Kalwall - US Gym	Kalwall - US Gym	Work Tentative
			Metal Panel and Sub-Framing/Insulation Installation -Pre-K	Metal Panel and Sub-Framing/Insulation Installation -Pre-K	Metal Panel and Sub-Framing/Insulation Installation -Pre-K	Metal Panel and Sub-Framing/Insulation Installation -Pre-K	Metal Panel and Sub-Framing/Insulation Installation -Pre-K	
			MEP/FP Rough-In Ground Floor	MEP/FP Rough-In Ground Floor	MEP/FP Rough-In Ground Floor	MEP/FP Rough-In Ground Floor	MEP/FP Rough-In Ground Floor	
			Tile & Casework - Third Floor	Tile & Casework - Third Floor	Tile & Casework - Third Floor	Tile & Casework - Third Floor	Tile & Casework - Third Floor	
			Geothermal Drilling - Kinnaird Street	Geothermal Drilling - Kinnaird Street	Geothermal Drilling - Kinnaird Street	Geothermal Drilling - Kinnaird Street	Geothermal Drilling - Kinnaird Street	
			Prime & Paint - Ground Floor	Prime & Paint - Ground Floor	Prime & Paint - Ground Floor	Prime & Paint - Ground Floor	Prime & Paint - Ground Floor	