

CONSTRUCTION MEETING MINUTES

DATE: AUGUST 5, 2019

CITY PROJECTS

CHAPTER 90 – CONTRACT 21 CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kate Riley	Porter & Harding – concrete sidewalk repairs this week
CHAPTER 90 – CONTRACT 22 CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kate Riley	Dudley St – concrete pours this week Parker/Healey – sidewalk work later this week or next week
CHAPTER 90 – CONTRACT 23A CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kate Riley	Concord Ave – working on the road – grader Tuesday-Thursday and binder paving Friday
HARVARD SQUARE/ELIOT STREET CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kate Riley	Work on hold for Eversource Gas and Electric work
CIPP LINING CONTRACT CONTRACTOR: NATIONAL WATER MAIN Community Relations: Kate Riley	No work
TV & CLEANING CONTRACT CONTRACTOR: NATIONAL WATER MAIN	Cedar St Rice St Rindge Ave Francis RC Kelly Cambridge @ Prospect
COTTAGE/LOPEZ DRAINAGE IMPROVEMENTS CONTRACTOR: P. GIOIOSO Community Relations: Kate Riley	Brookline St – paving Lopez – sewer and drain work
REMEDIAL CONTRACT CONTRACTOR: MATTUCHIO Community Relations: Kate Riley	Huron Ave – frames & covers 20 Mooney St – catch basin repair 38 Smith Place – catch basin repair 57 Magazine St – sewer repair
MISC PATCH CONTRACT CONTRACTOR: EJ PAVING	Paving beginning August 19 th Bigelow St (Mass Ave – Harvard)

<p>Community Relations: Kate Riley</p>	<p>Inman St @ Harvard St Irving St (Bryant – Scott) Farrar (Scott – Holden) Berkeley St (Garden – Phillips Place) Phillips Place Craigie (Berkeley – School) Brattle St (Willard – Longfellow) Stearns (Sherman – Newell) Fenno (Sherman – Dead End) Bellis Circle (parking lot side) Sherman St at RR tracks Coolidge Hill Rd Huron Ave (Grove to Fresh Pond Pkwy) Cushing (Huron Ave to School)</p>
<p>MISC. SIDEWALK CONTRACT CONTRACTOR: DEROMA AND SONS Community Relations: Kate Riley</p>	<p>23 Hollis St - brick drive replacement Harvard St @ Cherry St Brattle @ Fresh Pond Lane Plymouth St</p>
<p>KING OPEN SCHOOL/CAMBRIDGE STREET UPPER SCHOOL CONTRACTOR: WT RICH Community Relations: Kate Riley</p>	<p>Berkshire St and Willow St - Raised crosswalks Cambridge St – raised crosswalk Paving August 26</p>
<p>MIT SOMA PROJECT CONTRACTOR: TURNER CONSTRUCTION</p>	<p>NOT PRESENT Amherst St – sidewalk work Wadsworth St – overhead protection Concrete deliveries – M-F Soil hauling, dumpster swaps, deliveries - daily</p>
<p>CAMBRIDGE CROSSING ROADWAYS & INFRASTRUCTURE CONTRACTOR: DERENZO Community Relations: Kate Riley</p>	<p>Utility work at pump station</p>
<p>GORE STREET SEWER MAIN CONSTRUCTION CONTRACTOR: DERENZO Community Relations: Kate Riley</p>	<p>On - hold Eversource starting work this week</p>

MONSIGNOR O'BRIEN HWY CONTRACTOR: MCCOURT CONSTRUCTION Community Relations: Kate Riley	Water work in median
BINNEY STREET / CARDINAL MEDERIOS STORMDRAIN CONTRACTOR: MCCOURT	Water work on Cardinal Medeiros
CAMBRIDGE/WATERTOWN GREENWAY PROJECT CONTRACTOR: ONYX CORP.	No work
BEACON STREET PROJECT CONTRACTOR: NEWPORT CONSTRUCTION	Somerville line to Washington St – working on castings Paving Somerville line – Washington – 7:00 pm Saturday Washington St – Roseland – mid September paving
MBTA – CENTRAL SQ & HARVARD SQ ELEVATOR PROJECT CONTRACTOR: BARLETTA	NOT PRESENT Harvard: replacing bricks in front of station entrance – night work for elevator pit Central: continue to work inside the shaft inside station
PARKING LOT 6 STORMWATER TANK PROJECT CONTRACTOR: SKANSKA	Concrete pours Wednesday Mattuchio – Bishop Allen Dr & Columbia St – test pits
GREEN LINE EXTENSION PROJECT CONTRACTOR: GLX Contractors	Work between Water St and East St
GRAHAM & PARKS SCHOOL PLAYGROUND CONTRACTOR: JNJ SACCA	NOT PRESENT

CITY DEPARTMENTS

CAMBRIDGE ELECTRICAL DEPARTMENT	NOT PRESENT
CAMBRIDGE TRAFFIC DEPARTMENT	Crosswalks Monday night city wide
CAMBRIDGE WATER DEPARTMENT	Dodge St – water services Callendar St – water main

UNIVERSITY PROJECTS

HARVARD UNIVERSITY	<p><u>10 Holyoke Place (Lowell House)</u> – punch list work</p> <p><u>1350 Mass Ave (Smith Center)</u> – Deliveries and dumpster swaps; crane work Wednesday 1AM-7AM</p> <p><u>3 James St (Schlessinger Library)</u> – deliveries and dumpster swaps</p> <p><u>63 Mt Auburn St (Adams House)</u> – deliveries and dumpster swaps. This week crews will be working to cut and cap the water watermain and to perform work for the new water main that was installed. Water shutdown is scheduled for Wednesday, August 7 12AM-5AM.</p> <p><u>45 Francis Ave (Andover Hall)</u> – deliveries and dumpster swaps all week</p> <p><u>1557 Mass Ave (Lewis Hall)</u> – deliveries all week</p> <p><u>42 Quincy (Gund Hall)</u> – no work</p> <p><u>1465 Mass Ave (Harvard Hall)</u> –deliveries from Johnson Gate</p> <p><u>101 Dunster St</u> – no work</p> <p><u>485 Broadway</u> – no work</p> <p><u>57 Shephard St</u> – no work</p> <p><u>41 Appian Way</u> – Crews have plated the excavated area until the piping has arrived. Work is not scheduled to resume for another 1-2 weeks.</p>
MIT	<p><u>189 Vassar Street</u> – stormwater work, façade panel deliveries</p> <p><u>50 Albany Street</u> – Albany St closed (Main to Portland), east bound closed – deliveries</p>

	<p><u>20 Ames Street</u> – steam repairs – permitting – fencing week of August 14</p> <p><u>Ames @ Memorial Dr</u> – cycle track project</p> <p><u>33 Mass Ave</u> – roof restoration fed off Memorial Dr</p> <p><u>471 Memorial Drive</u> – sidewalk work, drain repair</p> <p><u>134 Mass Ave</u> – no work</p> <p><u>155 Memorial Dr</u> – Eversource Gas on MIT property</p> <p><u>Talbot St Outfall</u> – on-going</p> <p><u>50-70 Vassar St</u> – tank removal on MIT property 8/8</p>
--	--

UTILITY COMPANIES

<p>COMCAST Contact Person: Anthony Vataloro 617-279-7037 Anthony_vataloro@comcast.com</p>	<p>Broadway @ Elm – manhole repair Brattle Circle – sidewalk repair 259 Cambridge St – sidewalk repair</p>
<p>MIRRA</p>	<p>Franklin St Pearl St Green St</p>

<p>EVERSOURCE ELECTRIC</p> <p>Contacts: AnneMarie Walsh Annemarie.walsh@eversource.com Matthew Viens matthew.viens@eversource.com</p>	<p>144 Smith Place Lopez St 223 Concord Turnpike Albany St Brattle St Putnam Ave Erie St Main St 55 Broadway Webster Ave Eliot St</p>
<p>EVERSOURCE GAS</p> <p>Michael Needham – Manager, Gas Maintenance 339-987-7979 michael.needham@eversource.com</p> <p>Matthew Knowles – Manager, Gas Construction 339-987-7756 matthew.knowles@eversource.com</p> <p>Pierre Belizaire – Somerville Planning & Scheduling Supervisor 617-629-3257 or pierre.belizaire@eversource.com</p> <p>John Burke – Supervisor, Gas Operations john.v.burke@eversource.com</p> <p>Dean Moran – Supervisor, Damage Prevention 508-642-4929 or dean.moran@eversource.com</p> <p>Jeanie Zelinski – Somerville Office Clerk 617-629-3259</p>	<p>Ames St – main work Inman Sq - Antrim St Wadsworth St – cut/cap Columbia St Brookford St 50 Broadway Hancock St Eliot St Binney St Irving/Francis 799 Concord Ave – on-hold</p>
<p>VEOLIA</p>	<p>No work</p>
<p>VERIZON</p>	<p>NOT PRESENT</p>

CAMBRIDGE NETWORK SOLUTIONS	Albany St @ Mass Ave – working on Saturday 8/10 100 Main St – test pits
CROWN CASTLE	Winter Gore Third
PHEONIX COMMUNICATIONS	Bent St Albany St Mass Ave

PRIVATE DEVELOPMENT PROJECTS

CAMBRIDGE CROSSING – 250 NORTH STREET CONTRACTOR: JMA	Excavation on 4 lots Landscaping work in Common Building construction on 2 lots
CAMBRIDGE CROSSING – 250 DAWES STREET CONTRACTOR:	All foundation work
10 NORTHPOINT BLVD CONTRACTOR:	NOT PRESENT No work
CAMBRIDGE CROSSING SEWER PUMP STATION CONTRACTOR: SHAWMUT CONSTRUCTION	Gas line extension complete
50 ROGERS STREET CONTRACTOR: CONSIGLI	Rogers St – closed to traffic
FIRST STREET (SEWER SEPARATION WORK) CONTRACTOR: DERENZO	
111 FIRST STREET CONTRACTOR: TOCCI	Charles St - sewer
249 THIRD STREET CONTRACTOR: W.L. FRENCH	NOT PRESENT Installing catch basin in Rogers St, sidewalk work on Third St & Bent St Bent St – cut/cap early next week
220 BINNEY STREET (VOLPE)	NOT PRESENT

CONTRACTOR: TURNER CONSTRUCTION	
399 BINNEY STREET CONTRACTOR: RICHMOND GROUP/W.L. FRENCH	NOT PRESENT Sidewalk work on Binney St
15 LAMBERT STREET CONTRACTOR:	No work
305 WEBSTER AVENUE CONTRACTOR:	NOT PRESENT
I BROADWAY CONTRACTOR: JOHN MORIARTY & ASSOC	Sidewalk work – open next week
145 BROADWAY CONTRACTOR: TURNER	Landscaping/hardscape work Concrete delivery – Friday Drain manhole – east side of site
325 MAIN STREET CONTRACTOR:	Hauling demo
907 MAIN STREET CONTRACTOR: NAUSET CONSTRUCTION	Columbia – sidewalk closure
415 MASS AVE (MASS + MAIN) CONTRACTOR: JOHN MORIARTY & ASSOC	NOT PRESENT
40 MARKET STREET CONTRACTOR:	Deliveries on Broadway side – Tuesday-Friday
114 INMAN STREET CONTRACTOR:	NOT PRESENT
10 ESSEX STREET CONTRACTOR: NAUSET CONSTRUCTION	Sidewalk replacements Grinding street on Wednesday
10 SODEN STREET CONTRACTOR:	NOT PRESENT
1 JFK STREET CONTRACTOR: SHAWMUT CONSTRUCTION	NOT PRESENT
72 MT AUBURN STREET CONTRACTOR:	NOT PRESENT
1991 MASS AVE CONTRACTOR: NAUSET CONSTRUCTION	Beech St – utility work – lane closed
1791 MASS AVE CONTRACTOR: KEITH CONSTRUCTION	No work
1699 MASS AVE	MBTA duct bank – sewer work

CONTRACTOR: NAUSET CONSTRUCTION	
253 WALDEN STREET CONTRACTOR: ONYX CORP	Sherman St – milling & overlay August 19
77 NEW STREET CONTRACTOR: NAUSET CONSTRUCTION	Lifts on street – 1 lane closed this week
55 WHEELER STREET CONTRACTOR: WL FRENCH	NOT PRESENT No work
671 CONCORD AVENUE CONTRACTOR:	Stormwater system on-site Hauling soil
193 CONCORD TURNPIKE CONTRACTOR:	NOT PRESENT
211 CONCORD TURNPIKE CONTRACTOR: W.L. FRENCH	NOT PRESENT Curb installation on-site

SPECIAL EVENTS

AUGUST 6	NATIONAL NIGHT OUT – 5:00-8:00PM	RIVERSIDE PRESS PARK, BLACKSTONE ST CLOSED (RIVER-WESTERN) 2PM-8PM
AUGUST 6	HSBA – CELEBRATE SUMMER IN THE SQUARE – 11AM-2PM	DEGUGLIELMO PLAZA
AUGUST 10-11	STAPLES BACK TO SCHOOL PARTY – NOT APPROVED YET	WINTHROP STREET
AUGUST 10	HSBA – SUMMER CONCERT 11AM-4PM	WINTHROP PARK