CONSTRUCTION MEETING MINUTES DATE: APRIL 8, 2024

REMINDERS/ANNOUNCEMENTS

REMINDERS

WEEKLY UPDATES <u>MUST</u> BE SENT TO <u>DPWCONSTRUCTIONMEETING@CAMBRIDGEMA.GOV</u>
BY 8:30AM EACH MONDAY MORNING AHEAD OF THE MEETING

Construction Work Hours: Monday – Friday 7:00 am – 4:00 pm (or till 6:00 pm with DPW permission), Saturday Work Hours: 9:00 am start only – DPW staff are checking work sites.

PERMITS – reminder that a DPW permit is required for all crane, lift/boom lift and concrete trucks. If you have any questions please reach out to Brian McLane 617-349-4824 or bmclane@cambridgema.gov or Andrew Bock at 617.349.4051 or abock@cambridgema.gov.

No Parking Signs: should be in place at least 48 hours prior to starting work and removed once work is complete along with all hanging materials. Please fill out the sign completely with all information (contractor name, work dates & times, permit number). If work dates change, please hang a new sign (do not cross out dates or use duct tape) with corrected dates. Please take a picture of signs hung with date and time for your records.

PERMITS

DPW PERMITS

All permits should be submitted online. Please read permits for any special conditions and contact your assigned inspector for any information (inspector on name on permit or in portal)

Any questions regarding permits can be directed to Andrew Bock at 617.349.4051 or abock@cambridgema.gov or Brian McLane at 617-349-4824 or bmclane@cambridgema.gov

ELECTRICAL DIVISION UTILITY PERMIT

	A Utility Permit Application must be submitted to the Cambridge Electrical Division for any electrical and communications work in the City of Cambridge. If this work involves any excavation or trenching, an Excavation and Trench Permit must also be applied for at the Department of Public Works. • Please reach out to Marc Melo (mamelo@cambridgema.gov) if you have any questions. The permit is on their website https://www.cambridgema.gov/Departments/Electrical
POLICE DETAILS	Police details will need to be scheduled online https://details.cambridgepolice.org/ All details must be scheduled 24 hours in advance. If you do not have an account set-up please contact the detail office 617-349-3350 or policedetails@cambridgepolice.org Detail office closes @ NOON on Friday and reopens on Monday @ 5:30 a.m. CANCELLATIONS must be done by phone with a live person by calling the detail office 617-349-3350 or front desk @ 617-349-3301 (after hours). Voice mails and emails are not acceptable for CANCELLATIONS.
	If your job requires a priority police detail, please schedule the details online as usual and then send a written request by email to Melissa Miguel mmiguel@cambridgema.gov and copy Lena Frappier lfrappier@cambridgema.gov and Diane Stokes dstokes@cambridgema.gov BY 1PM ON THURSDAY . Include the project and contractor name, address or street and cross street, type of work, days needed, number of details requested. Priority details are a minimum of 7 hours and major work should be done Monday – Thursday.
	For questions, contact Melissa Miguel at 617-349-9351 or Diane Stokes (backup) at 617-349-9405.
NOISE VARIANCES	Variances are needed for work after 6:00pm, holidays and Sundays (outside hours allowed in ordinance) Special Noise Variances are issued by the License Commission with recommendations from Police, Traffic and Public Works
	Allow at least 3 weeks for review and approval of variance applications.
EVERSOURCE PAVING NOTIFICATION	https://www.cambridgema.gov/Departments/licensecommission Properly functioning gate boxes / shut-off valves are a significant safety and liability issue for all of us. Damaging utility infrastructure, including gas valves, is a violation of Dig Safe Regulations and subject to a \$1,000 to \$10,000 fine per incident. Announcing paving operations at Monday morning construction meetings is important but is not sufficient. Contractors must email Eversource Gas and Electric prior to paving and work with them to coordinate adjustments of valves and structures.
	Eversource Gas Construction Contractors must provide Eversource Gas one-month written / email notice of all planned paving to: 1 test for gas leaks and allow sufficient time to make the required repairs prior to paving.

	allow for the timely regulation/adjustment of all gate boxes, shut-off valves & castings. Please e-mail: Robert.Robbs@eversource.com and Jason.Wright@eversource.com	
	 Paving Operations Valves must be accessible and visible at all times. Paving over a gate box / shut-off valve is a serious safety hazard and under no case, can a contractor bury gate boxes / shut-off valves under paving. Contractors must notify Eversource if any gate boxes / shut-off valves were damaged during grinding or full depth construction. Eversource will raise the gate boxes / shut-off valves prior to each phase of paving. Contractor can make the final 1" to 2" adjustment to match the final grading. 	
	Eversource Electric Construction Contractors must provide Eversource Electric two-week written / email notice of all planned paving to: allow for the timely regulation/adjustment of all castings. if reclaiming roadways (deep grind & overlay top surface), please advise so vault tops and subsurface castings may be protected. Please e-mail: Matthew.Viens@eversource.com and Jason.Wright@eversource.com	
NATIONAL GRID PAVING NOTIFICATION	Please be sure that you contact National Grid for any gate boxes. They perform pre and post pave inspections. Please notify <u>6 weeks before</u> paving. Ryan Golden 781-605-4747.	
VERIZON	Requests for general information or new projects be initiated by calling the Verizon NYS/NE Engineering Center at 1-866-686-1195. Callers need to provide their name, contact phone number, and an explanation of what is needed. The request will be assigned to the 'next up' engineer on the Verizon team to assist.	

CITY PROJECTS

CHAPTER 90-CONTRACT 24 CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kristen Kelleher Carl Howard	Webster Ave (Hampshire to Lincoln) - drainage and preparations for full depth roadway reconstruction Huron Ave Park to Fresh pond Parkway - Monday MBTA pole removal (by others) Curb setting for bike separation island all week
GORE STREET CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kristen Kelleher	Complete- will remove from list

Carl Howard	
BELMONT STREET/HOLWORTHY STREET	Signage and pavement markings
PROJECT	
CONTRACTOR: NEWPORT CONSTRUCTION	
Community Relations: Kristen Kelleher	
Carl Howard	
HARVARD SQUARE PLAZA PROJECT	Request inspection next week
CONTRACTOR: NEWPORT CONSTRUCTION	
Community Relations: Kristen Kelleher	
Carl Howard	
INMAN SQUARE PROJECT	Tree walk
CONTRACTOR: NEWPORT CONSTRUCTION	
Community Relations: Kristen Kelleher	
Carl Howard	
HARVARD SQ/KIOSK BUILDING	No work in the public ROW
CONTRACTOR: WES	Sign in production – to discuss change order
Community Relations: Kristen Kelleher	
RIVER STREET STREETSCAPE PROJECT	Blackstone- Test pits
CONTRACTOR: P. GIOIOSO	Green- main line
Community Relations: Kristen Kelleher	Carl Baron Plaza
HARVARD STREET WATER MAIN	No work in the public ROW
CONTRACTOR: D'ALLESSANDRO	Upcoming Prospect St
Community Relations: Kristen Kelleher	
WILLARD STREET DRAINAGE PROJECT	NOT PRESENT
CONTRACTOR: D'ALLESSANDRO	Drainage
Community Relations: Kristen Kelleher	
BINNEY PARK	Plantings, irrigation, pouring, furnish
CONTRACTOR: ARGUS	
Community Relations: Kristen Kelleher	
PEABODY SCHOOL PLAYGROUND	No work in the public ROW
CONTRACTOR: ARGUS	Drainage system instillation
Community Relations: Kristen Kelleher	Concrete formwork and pouring
Kevin Beuttell	

MISC SIDEWALK CONTRACT	NOT PRESENT
CONTRACTOR: DEROMA & SONS	
Community Relations: Kristen Kelleher	
MISC ROADWAY PAVING CONTRACT	No work in the public ROW until July 1
CONTRACTOR: EJ PAVING	
Community Relations: Kristen Kelleher	
REMEDIAL CONTRACT	Main St just east of Windsor - Sewer main repair
CONTRACTOR: MATTUCHIO	Albany St between Main & Portland- Water main work
Community Relations: Kristen Kelleher	Danehy Park
Ted Bulger	Misc water patches, sink holes and emergency work throughout the city
TV & CLEANING CONTRACT	Whittemore Ave
CONTRACTOR: INSTIUFORM	Harrison Ave
Community Relations: Kristen Kelleher	Madison Ave
David Wright	Magoun St
	Moving to Oxford Street later in the week / early next week
TOBIN SCHOOL PROJECT	Regular deliveries, concrete trucks, cut blocks
CONTRACTOR: WT Rich	
Diego Corona	
LECHMERE CANAL PARK	NOT PRESENT
IMPROVEMENTS	
CONTRACTOR: BRIGHT VIEW	
SEWER & DRAIN LINING	NOT PRESENT
CONTRACTOR: NATIONAL WATER MAIN	
Community Relations: Kristen Kelleher	
Eric Breen	
I/I DRAINAGE PROJECT	Land Blvd Northbound- Test pits
CONTRACTOR: DW WHITE	
Billy White	
FIRST STREET GARAGE	Waiting on gas storage permit
CONTRACTOR: COSTELLO DISMANTALING	Demo plan for approval
Community Relations: Kristen Kelleher	Work tomorrow
Tom Berenz	

FIRE HEADQUATERS	No update
CONTRACTOR:	
Community Relations: Kristen Kelleher	

CITY DEPARTMENTS

CAMBRIDGE ELECTRICAL DIVISION	City wide street light repairs
Mark Melo 617-349-4925	36 Hampshire St rod and rope for new fire box
	Mass Ave between Putnam and Sellers pull in new fire alarm cable
CAMBRIDGE TRAFFIC DEPARTMENT	No work I the public ROW
Jonathan Brown	
CAMBRIDGE WATER DEPARTMENT	Alewife Brook between Murry Hill & Foch- water main 1-2 weeks
Rich Holly 617-349-4770	18 Bigelow- service renewal
	335 Windsor- service renewal
	Parks and grounds meters

UNIVERSITY PROJECTS

HARVARD UNIVERSITY Vinson Givons	48 Quincy- No work in the public ROW 60 Oxford- No work in the public ROW Bow St- No work in the public ROW 1033 Mass Ave- No work in the public ROW 44 Francis- No work in the public ROW, generator 8 Story- No work in the public ROW	
	10 Akron- No work in the public ROW	
MIT (Campus	3 Ames Street (Parallel Dorms)- Deliveries and dumpster swap	
Construction)	201 Amherst St (Music Building)- Deliveries and dumpster swap	
Joyand Charles	224 Albany St (Met Warehouse)- Deliveries and dumpster swap	
MIT (Campus	NOT PRESENT	
Planning)		

UTILITY COMPANIES

CAMBRIDGE NETWORK SOLUTIONS	Sidney & Green St- Splice work Monday and Tuesday Binney & Third St- Splice work Thursday
Sarah Howson	No excavation work this week
COMCAST Shane Flewelling 617-406-9645	147 Mt Auburn st permit 263536- Rotondi- broken vault cover in sidewalk repair 170 Brattle st permit 263535-Rotondi- broken vault in sidewalk repair
CROWN CASTLE Ana Semashka	No work in the public ROW
EVERSOURCE ELECTRIC Tracy McDevitt	NO UPDATE GIVEN OR RECEIVED
EVERSOURCE GAS Michael Kerwin	Garden St (between Linnean St & Shepard St) – Main Brewer St @ Ross St – Main Wheeler St @ Concord St – Main Aberdeen Ave (between Huron Ave & Mt Auburn St Northbound) – Main Fresh Pond Ln (between Brattle St & Fresh Pond Pkwy) – Services Rindge Ave (between Jefferson Pk & Jackson Pl) – Main Massachusetts Ave (between Dudley St & Rice St Southbound) – Main Cambridgepark Dr @ Alewife Brook Pkwy – Main Prince St (between Magazine St & Pleasant St) – Services Grozier Rd (between #51 & Huron Ave) - Services
MIKKA	87 Ellery- contract for Eversource
VERIZON Matt King Matthew.i.king@one.verizon.com	Galileo Galilei Way- fiber splicing 101 Rogers St- splicing
VICINITY STEAM	No work in the Public ROW
PHEONIX COMMUNICATIONS Fred York	62 Whittemore- splice 1000 Mass Ave- splice 116 Sherman- awaiting permit Mellen St- awaiting permit

PRIVATE DEVELOPMENT PROJECTS

O'BRIEN HIGHWAY/	O'Brien Hwy (Museum Way)- Underground Traffic signals & southside sidewalks
CAMBRIDGE STREET/FIRST	O'Brien Hwy (1st to Land Blvd) – install inverts
STREET	O'Brien Hwy & Cambridge St- mill and pavement scheduled 5/13
CONTRACTOR: MCCOURT	
Matthew Burnham	
CAMBRIDGE CROSSING	No work in the public ROW
(Parcel U/ 441 Morgan)	Finishing sidewalk and paving
CONTRACTOR: JMA	
Mike Carucci	
40 THORNDIKE STREET	No work in the public ROW
CONTRACTOR: JMA	
Holly Sutherland	
BOSTON PROPERTIES MXD	No work in the public ROW
CONTRACTOR: TURNER	
161 FIRST STREET	NOT PRESENT
CONTRACTOR: CONSIGLI	
585 KENDALL STREET	NOT PRESENT
CONTRACTOR: SUFFOLK	
1 ROGERS STREET	NOT PRESENT
CONTRACTOR: COMMODORE	
BUILDERS	
36 HAMPSHIRE STREET	NOT PRESENT
CONTRACTOR: SEADAR	
325 BINNEY STREET	NO UPDATE GIVEN OR RECEIVED
CONTRACTOR:	
Ryan Dixon	Full care are provided fraggers and a covere Certain days 1/07 and 1/07 and 1/07
325 BINNEY STREET	Fulkerson- raise frame and covers Saturday, 4/26- mill, 4/27- pave
CONTRACTOR: JM-A	Binney- 5/4 mill, 5/6-5/10 pave
Robbie Abbanat	Wadawarth Saturday
200 MAIN STREET	Wadsworth- Saturday
CONTRACTOR: JM-A Gianni Grimaldi	
	Adjust castings
600 MAIN STREET	

CONTRACTOR: CONSIGLI Josh Furmanick	4/20 pave
382-392 HARVARD ST CONTRACTOR: NAUSET James McWalter	No work in the public ROW
57 JFK STREET CONTRACTOR: NAUSET Charles Whiffen	No work in the public ROW
IQHQ PROJECT CONTRACTOR: AE COM Dave Croce	NOT PRESENT
402 RINDGE AVENUE CONTRACTOR: GENESIS UTILITIES	NOT PRESENT
1 JACKSON PLACE CONTRACTOR: DERENZO	NOT PRESENT
101 SMITH PLACE CONTRACTOR: W.L. FRENCH	No work in the public ROW
605 CONCORD AVE CONTRACTOR: NAUSET Michael Burke	Deliveries and dumpster Tank delivery with police detail Tuesday or Wednesday Next week excavation for DMH installation
55 WHEELER STREET CONTRACTOR:	Sidewalk Willard- milling & paving

SPECIAL EVENTS

Date	Event	Location	Guests	Time
Sunday, April 14	Global March for Sudan	ROUTE CHANGING DUE TO CONSTRUCTION @ Carl Barron	100	12 pm Start
		March from Carl Baron Plaza to Boston Common - Carl		
		Barron Plaza, Head northeast on Central Square/River St		
		toward Massachusetts Ave Turn right onto		
		Massachusetts Ave Pass by McDonalds (on the left in 0.2		
		mi) Turn left toward Columbia St/Main St Slight left		
		toward Columbia St/Main St Slight right onto Columbia		

		St/Main St Continue to follow Main St Slight left to stay on Main St Slight left to stay on Main St Turn right onto Broadway/Main St Continue to follow Main St Continue onto Memorial Dr Turn left toward Charles St Turn right onto Charles St Turn left onto Beacon St Turn right onto Charles St(Boston Common)		
Mondy, April 15	Patriots Day Ceremony	Cambridge Common next to the Lincoln Monument	100	8 am – 2 pm
Saturday, April 20	Diaspora 420 Double Up Block Party	Church St Closed from Palmer to Brattle St and Church Street Parking Lot will be closed from the event	800	12 pm- 7 pm
Sunday, April 21	Spring Classic	Start Location 64 - Route: Sidney St, Pacific St, Albany St, Massachusetts Ave, Putnam Ave, Brookline St, Franklin St	3000	8 am- 12 pm
Thursday, April 25	Public Tree Planting Party	Grand Junction Park (525)	60	4 pm- 6 pm
Saturday, April 27	River Street Infrastructure Improvements and Streetscapes Project event	Riverside Press Park	30	9 am-3 pm
Sunday, April 28	Bionic 1 Mile + 5K	Start/Finish and post-race celebration at 41 Church Street , using the ProPark parking lot The course includes Church St, Brattle St, Lakeview Ave, Worthington St, and Lexington Ave	1000	8 am-12 pm