

**DATE: APRIL 28, 2025**

## **CITY PROJECTS**

<b>CHAPTER 90-CONTRACT 24</b> CONTRACTOR: NEWPORT CONSTRUCTION Carl Howard	<b>Chestnut St (Pearl- Sidney)-</b> Curb / sidewalk crews all week. Road closures (residents have access) during work hours <b>Dodge St-</b> Curb / sidewalk and castings, final pave 5/7
<b>CHAPTER 90-CONTRACT 25</b> CONTRACTOR: NEWPORT CONSTRUCTION Carl Howard	<b>Montgomery St-</b> Curb / sidewalk even side all week <b>Maple (Cambridge- Broadway)-</b> curb and sidewalk <b>Dana-</b> Utility work to resume
<b>HARVARD SQUARE PLAZA PROJECT</b> CONTRACTOR: NEWPORT CONSTRUCTION Carl Howard	Demolition of existing site features and prep for concrete formwork
<b>MASS AVE4 PROJECT</b> CONTRACTOR: NEWPORT CONSTRUCTION Carl Howard/ Emily Boyle/ James Caputo	Construction signage, layout and Tree protection to start week of 5/1
<b>HARVARD SQ KIOSK</b> CONTRACTOR: WES Alison Dube	Punch list COO before 5/1
<b>RIVER STREET STREETScape PROJECT</b> CONTRACTOR: P. GIOIOSO Carlo Molinari/ Greg Matchett/ Derek Bellucci	Memorial @ River- Drain install Mass -Franklin- traffic signal and irrigation conduit install Laurel (north)- sidewalk removal and curb install
<b>MISC SIDEWALK CONTRACT</b> CONTRACTOR: DEROMA & SONS Jimmy Chan/ David Wright	<b>Waverly Street @ Reardon Street</b> Set curb, form and grade Concrete and Asphalt placement (weather dependent) <b>Waverly Street @ Talbot Street</b> Set curb, form and grade Concrete and Asphalt placement (weather dependent) <b>Waverly Street @ Chestnut Street</b> Excavate sidewalk and curb Set curb, form and grade Concrete and Asphalt placement (weather dependent) <b>Waverly Street @ Henry Street</b>

	Excavate sidewalk and curb Set curb, form and grade Concrete and Asphalt placement (weather dependent) <b>Albany Street @ Cross Street</b> Site prep Excavate sidewalk and curb Set curb; form and grade <b>Purrrington Street @ Pacific Street</b> Site prep Excavate sidewalk and curb Set curb; form and grade <b>Sidney Street @ Emily Street / Chestnut Street</b> Site prep Excavate sidewalk and curb Set curb; form and grade																					
<b>SIDEWALK MAINTENANCE</b> CONTRACTOR: DEROMA & SONS Jimmy Chan/ TJ Shea	Starting 5/5 city spot repairs																					
<b>MISC ROADWAY PAVING CONTRACT</b> CONTRACTOR: EJ PAVING Brian McLane/ Yaser Samerraei	Start 5/5 <table><tr><th>Round 1</th><th>To</th><th>From</th></tr><tr><td>Broadway</td><td>Columbia</td><td>Portland</td></tr><tr><td>Main</td><td>Sidney</td><td>Portland</td></tr><tr><td>Main</td><td>Albany</td><td>Tech Square</td></tr><tr><td>Magazine</td><td>Erie</td><td>Mem Drive</td></tr><tr><td>Waverly Street</td><td>Brookline</td><td>Sidney</td></tr><tr><td>Aberdeen (1/2 gas)</td><td>Huron</td><td>Mt. Auburn</td></tr></table>	Round 1	To	From	Broadway	Columbia	Portland	Main	Sidney	Portland	Main	Albany	Tech Square	Magazine	Erie	Mem Drive	Waverly Street	Brookline	Sidney	Aberdeen (1/2 gas)	Huron	Mt. Auburn
Round 1	To	From																				
Broadway	Columbia	Portland																				
Main	Sidney	Portland																				
Main	Albany	Tech Square																				
Magazine	Erie	Mem Drive																				
Waverly Street	Brookline	Sidney																				
Aberdeen (1/2 gas)	Huron	Mt. Auburn																				
<b>REMEDIAL CONTRACT</b> CONTRACTOR: MATTUCHIO Lenny Russell / Ted Bulger	201 Sidney St – sink hole 11 Gerry St – Drainage work and paving Brookline @ Franklin – sewer repair 2 & 22 Athens St - Catch Basin replacements 37 Concord Ave – Sinkhole 4 Bennett St – Catch basin repair 200 Cambridge Park Dr – Catch basin repair 57 Fenno – Sinkhole 380 Cambridge St – Paving																					

	Chester St – Paving Water Dept Patches – city wide
<b>SEWER &amp; DRAIN LINING</b> CONTRACTOR: NATIONAL WATER MAIN Eric Breen	No work in public ROW
<b>TV &amp; CLEANING CONTRACT</b> CONTRACTOR: INSITUFORM Kevin Marlowe	Wednesday- Friday Gore Elm
<b>FIRE HEADQUARTERS</b> CONTRACTOR: WT RICH Rob Mallett/ Jim Davey/ Greg Keegan	Quincy (Cambridge- Broadway)- lane closure for continued demo loadout, bike lanes and sidewalks will remain open Broadway- shift barriers for new retaining wall, will not affect traffic
<b>GOLD STAR COURT RENOVATION</b> CONTRACTOR: JAM CORPORATION Ryan Wambach/ Jane Demoulas	No work in the public ROW
<b>PEABODY SCHOOL PLAYGROUND</b> CONTRACTOR: ARGUS Peter Salem/ Dan Vallee	<b>NO EMAIL</b> Playground installation
<b>I/I DRAINAGE PROJECT</b> CONTRACTOR: DW WHITE Billy White / Jim O'Brien	<b>NOT PRESENT</b> Cambridgeside Pl @ Land Blvd (northbound)-Trench patch
<b>TOBIN SCHOOL PROJECT</b> CONTRACTOR: WT Rich Diego Corona/ Mark Brine	No work in the public ROW Trucking on Concord Ave
<b>ELIOT BRIDGE / MASSDOT</b> CONTRACTOR: Jennifer Letourneau	Binder and traffic shifts 4/28-29 Move to barge work
<b>Memorial Drive Phase 3 / DCR</b> CONTRACTOR: Jennifer Letourneau	No work in the public ROW Out to bid, June-July construction
<b>Magazine Beach 2.2 / DCR</b> CONTRACTOR: Metro Equipment Construction Jennifer Letourneau	Kick off meeting 4/29/2025, mobilization to follow <a href="#">Magazine Beach Improvements, Phase 2.2 Pre-Construction Meeting 4/29/2025   Mass.gov</a>

--	--

## CITY DEPARTMENTS

<b>CAMBRIDGE ELECTRICAL DIVISION</b> Mark Melo 617-349-4925/ Joe McCarthy	Area 9 and 10 replacing Street lighting Control System 290 Binney St rod and rope for new fire alarm cable City wide street light repairs Ames @ Amherst Street streetlight conduit repair Mass Ave (Gold Star -Meacham St) install fire alarm cable Concord (Walden St- the rotary)- rod and rope and install fire alarm cable Concord (Smith Place- Blanchard St)- rod and rope and install fire alarm cable
<b>CAMBRIDGE TRAFFIC DEPARTMENT</b>	<b>Pavement Marking Installation (night work)</b> Mass Ave- (Harvard – Central) Flagstaff Park
<b>CAMBRIDGE WATER DEPARTMENT</b> Rich Holly 617-349-4770	Mass Ave @ Haskell (for new Haskell St WM by JNJ Sacca)- shutdown 4/28 City Parks and Gardens device installations Cambridge Cemetery- leak repairs Haskell @ Peabody school- test pits Huron @ Aberdeen- Removing stumps on reservation to investigate a leak on 24" WM  <b>Level 2 Significant Drought Status</b> <b>NO LEAKS ON HYDRANT METERS</b>

## UNIVERSITY PROJECTS

<b>HARVARD UNIVERSITY</b> Vinson Givons	<b>Adams House (13-21 Bow Street)-</b> deliveries and dumpster swaps <b>William James Plaza (33 Kirkland)-</b> deliveries Undergrad Move Out – May 15-18 Class day - May 28 <sup>th</sup> Commencement – May 29 <sup>th</sup> Senior Move Out – May 30 <sup>th</sup>
--	---

<b>MIT (Campus Construction)</b> Joyand Charles	<b>3 Ames Street (Parallel Dorms)-</b> Deliveries and dumpster swap <b>Met Warehouse-</b> Deliveries and dumpster swaps Commencement: May 28 <sup>th</sup> - May 30 <sup>th</sup> Undergrade move out: May 22 <sup>nd</sup> Graduate move out: May 31 <sup>st</sup>
--	---

## UTILITY COMPANIES

<b>LIGHTPATH (CNS)</b> Sarah Howson, Herb Bertoni	Broadway St @ Galileo Way, Cambridge, MA – Underground cable splicing Bent St @ Fulkerson St, Cambridge, MA – Underground cable splicing
<b>COMCAST</b> Shane Flewelling 617-406-9645	No work in the public ROW Broadway- Ames trench repair possible
<b>CROWN CASTLE</b> Sarah Feely	<b>Aerial</b> 304 Vassar 1 Amherst Roberts Rd- Pole connections <b>Splicing</b> 1481 Cambridge St 422 Washington St 65 Line St 418 Broadway 15 Ware St
<b>EVERSOURCE ELECTRIC</b> Jason Wright	<b>Overhead</b> 22 Larch Rd – pole 26-28 Bigelow <b>Underground</b> 1573 Cambridge st 1200 Mass Ave Edmunds St- replace transformer 0 Jackson/ Rindge Ave 125 Cambridge Park Dr Pacific St
<b>EVERSOURCE GCEP</b> Jonny Williams- United Civil Jason Wright- Eversource	<b>3<sup>rd</sup> Street</b> -TMP Enabling Work completed and travel lanes shifted - <b>Correspondence: Cambridge Traffic to remove parking meters</b>

	<p>-Crew completing Dewatering Piping across 3<sup>rd</sup> Street</p> <p><b>Linskey Way</b></p> <p>-Install MH 4/28 (closed in the mid-section during setting)</p> <p><b>Ames Street</b></p> <p>-Enabling Work continues for Test Pitting and S.O.E. Sleeves around the MIT Building 64</p> <p>-Remaining 5 EA Light Poles on West Sidewalk are scheduled to removed 4/28-29 (coordinating with Mark Melo)</p>
<p><b>EVERSOURCE GAS</b></p> <p>Michael Kerwin / AJ Ortiz</p>	<p>Garden St @ Linnaean St – Main</p> <p>Massachusetts Ave @ Cameron Ave – Main (Night Shift 6pm-6am)</p> <p>May St &amp; Vineyard St (from Cushing St to Lawn St) - Services</p> <p>Shaler Ln (from Mt Auburn St to Doane St) - Services</p>
<p><b>MIRRA</b></p> <p>Tyler Nardone</p>	<p><b>NOT PRESENT</b></p> <p>Mellen St- Eversource</p>
<p><b>VERIZON</b></p> <p>Matt King</p> <p><a href="mailto:Matthew.i.king@one.verizon.com">Matthew.i.king@one.verizon.com</a></p>	<p>200 Cambridge Park Dr splicing</p> <p>733 Concord Ave splicing</p> <p>240 Sidney St, splicing</p>
<p><b>VICINITY STEAM</b></p>	<p>2nd St @ Binney St – removal of temporary boiler 4/29</p>
<p><b>PHOENIX COMMUNICATIONS</b></p> <p>Fred York</p>	<p>No work in public ROW</p>

## PRIVATE DEVELOPMENT PROJECTS

<p><b>MBTA MT AUBURN</b></p> <p>CONTRACTOR: NEWPORT</p> <p>Carl Howard</p>	<p>Mt. Auburn Cemetery (Aberdeen)- excavated Ductbank with sidewalk closure</p> <p>Duration 2 months, Daily single lane closure at Mt. Auburn Street</p>
<p><b>KENDALL COMMON/ Volpe</b></p> <p><b>(55 &amp; 75 BROADWAY)</b></p> <p>CONTRACTOR: JMA</p> <p>Holly Sutherland, Pat Onissemio, Pat Crosby, Tom Moules, Mark Winsor</p>	<p><b>BOND - Stormwater drainage work wrapping up, Third Street to restore striping</b></p> <p><b>55 Broadway (demo of Volpe):</b></p> <p>Lane shift on Potter St for existing Building #4 demo. Lane shift will stay in place for the duration of this demolition phase (~7-8 weeks).</p> <p>BrightView repairing paver's &amp; landscape in front of 90 Broadway this week.</p> <p>Regular deliveries to the project site.</p> <p>No other work in the Public ROW.</p>

	<b>75 Broadway (construction of new lab):</b> Temporary extension of 5th Street to Binney St for project truck traffic Regular deliveries to the jobsite No other work in Public ROW
<b>121 BROADWAY</b> CONTRACTOR: TURNER Zach Viegas/ Nick Pisanelli	Continued culvert work on Broadway (Broadway remains a 1-way road) Daily dumpsters and deliveries through Broadway at East Service Road Overhead protection install at West Service road and Broadway
<b>123 BROADWAY</b> CONTRACTOR: TURNER Zach Viegas	No work in the public ROW Daily dumpsters & dirt trucks entering & exiting Binney St
<b>BOSTON PROPERTIES MXD (290 Binney)</b> CONTRACTOR: TURNER Zach Viegas, Ben Paskal	No work in the public ROW Daily dumpsters & deliveries to the job site from Binney St at East Service Road Weekend work - Tower Crane removal on East Service Road (Friday 5/2 -Sunday 5/4). Trucking in and out of East Service Road on Binney St
<b>330 THIRD STREET</b> CONTRACTOR: SUFFOLK Larry Malloy	<b>NOT PRESENT/ NO EMAIL</b>
<b>200 MAIN STREET</b> CONTRACTOR: JM-A Mike Marinucci	Regular deliveries Main St- sewer tie in
<b>IQHQ PROJECT</b> CONTRACTOR: AECOM Danny Frias- IQHQ/ Mike Shanahan- AE	No work in the public ROW
<b>1 JACKSON PLACE</b> CONTRACTOR: DERENZO Adam Noel / Jeremy Sencabaugh	No work in the public ROW Rindge Ave- trucking continued
<b>605 CONCORD AVE</b> CONTRACTOR: NAUSET Michael Burke	Prepping bike lane asphalt and installing 4/29 Grind and overlay mid-June TCO early next week
<b>52 NEW STREET</b> CONTRACTOR: CALLAHAN Melanie Coe / Scott Martin	No work in the public ROW Deliveries and dumpster swaps

## SPECIAL EVENTS

Date	Event	Location	Guests	Time
<b>Saturday, May 3<sup>rd</sup></b>	Viva Central	State Street closed from Mass Ave to Village	2,000	3:00 PM - 10:00 PM
<b>Saturday, May 3<sup>rd</sup></b>	2nd Annual Rhythm N' Spice Hot Sauce Festival	Cambridge Foundry, 101 Rogers Street, including the Yard and area in front of the building to accommodate food trucks and food vendors	500	12:00 PM - 4:00 PM
<b>Saturday, May 3<sup>rd</sup></b>	CEOC 60th Anniversary Celebration	Street Closures: Inman Street, from Bishop Allen Drive to Mass Ave, Dottie Doyle Way between Inman and Bigelow Street	500	12:00 PM - 5:00 PM
<b>Sunday, May 4<sup>th</sup></b>	40th Annual MayFair	Street Closures: JFK Street from Mt Auburn Street to the Super Crosswalk; Brattle Street from Super Crosswalk to Appian Way; entire length of Church Street; Mass Ave from Super Crosswalk to Garden Street (inbound only); Mt Auburn Street from Eliot Street to JFK Street; Eliot Street from Brattle Street to Mt Auburn Street	80,000	8:00 AM - 8:00 PM
<b>Wednesday, May 14<sup>th</sup></b>	CRLS Black Student Union Cook-out	Russell Field Playground	200	4:00 PM - 8:00 PM
<b>Friday, May 16<sup>th</sup></b>	Allium Montessori Fun Run	Cambridge Common	40	3:00 PM - 5:00 PM
<b>Saturday, May 17<sup>th</sup></b>	People Party Music Festival	Church Street Parking Lot and entire length of Church Street Closed	2000	1:00 PM – 6:00 PM
<b>Saturday, May 17<sup>th</sup></b>	Port Arts Festival & Mural Masters Competition	Windsor Street closure between Harvard and Main Street	300	10:00 AM – 6:00 PM
<b>Saturday, May 17<sup>th</sup></b>	72nd Annual BBN Circus	Buckingham St., Parker St. and Craigie St	700	11:00 AM – 3:00 PM
<b>Sunday, May 18<sup>th</sup></b>	Inman Eats & Crafts	Inman Square - between Springfield St. and Prospect St.&nbsp;	3000	8:00 AM – 5:00 PM



<b>Monday, May 19<sup>th</sup></b>	DPW Touch a Truck Event	Joan Lorentz Park	30	9:00 AM - 12:00 PM
<b>Friday, May 23<sup>rd</sup> - Sunday, May 25<sup>th</sup></b>	Boston Calling Music Festival	Street Closures: JFK St from Memorial Dr to T-Station	45000	9:00 PM – 11:00 PM
<b>Sunday, May 25<sup>th</sup></b>	Boston's Run To Remember	Closures: Memorial Dr / Edwin Land Blvd (from Cambridgeside Place to JFK St.)	6000	7:00 AM – 10:00 AM
<b>Sunday, May 25<sup>th</sup></b>	Somerville Sports Club Holy Ghost Procession	Rolling Closures: Gore Street, Warren Street, Cambridge Street and Cardinal Medeiros Avenue	75	10:00 AM – 1:00 PM
<b>Monday, May 26<sup>th</sup></b>	Memorial Day 2025	Cambridge Common	100	8:00 AM - 4:00 PM
<b>Tuesday, May 27<sup>th</sup></b>	Rock and Roll Daycare Broadway Spring Tea	Sennot Park (Playground Area Only)	40	4:00 PM - 7:00 PM
<b>Friday, May 30<sup>th</sup></b>	Puma-palooza	Rindge Field	400	3:00 PM – 8:00 PM
<b>Saturday, May 31<sup>st</sup></b>	The Attic Vintage Block Party	Entire length of Arrow Street	200	11:00 AM – 5:00 PM
<b>Sunday, July 1<sup>st</sup></b>	Cambridge Side 5K	First St, Binney St, Cardinal Medeiros Ave, Hampshire St, Cambridge St	2200	7:00 AM – 11:00 AM