

# CONSTRUCTION MEETING MINUTES

DATE: March 30, 2026 (FIRST MEETING OF THE SEASON)

## ANNOUNCEMENTS

<b>UPDATES</b>	<ul style="list-style-type: none"><li>• Email updates prior to the meeting to <a href="mailto:DPWCONSTRUCTIONMEETING@CAMBRIDGEMA.GOV">DPWCONSTRUCTIONMEETING@CAMBRIDGEMA.GOV</a> for our entire team to see.</li><li>• Monday March 23<sup>rd</sup> General Construction moratorium lifted</li><li>• Monday May 6<sup>th</sup> Paving and Sidewalk moratorium will be lifted</li></ul>
----------------	--

## REMINDERS

<b>REMINDERS</b>	<p><b>WEEKLY UPDATES <u>MUST BE SENT TO</u> <a href="mailto:DPWCONSTRUCTIONMEETING@CAMBRIDGEMA.GOV">DPWCONSTRUCTIONMEETING@CAMBRIDGEMA.GOV</a> BY 8:30AM EACH MONDAY MORNING AHEAD OF THE MEETING</b></p> <p><b>Construction Work Hours:</b> Monday – Friday 7:00 am – 4:00 pm (or till 6:00 pm with DPW permission), Saturday Work Hours: 9:00 am start only – DPW staff are checking work sites.</p> <p><b>PERMITS</b> – reminder that a DPW permit is required for all crane, lift/boom lift and concrete trucks. If you have any questions please reach out to Brian McLane 617-349-4824 or <a href="mailto:bmclane@cambridgema.gov">bmclane@cambridgema.gov</a> or Andrew Bock at 617-349-4051 or <a href="mailto:abock@cambridgema.gov">abock@cambridgema.gov</a>.</p> <p><b>No Parking Signs:</b> should be in place at least 48 hours prior to starting work and <u>removed once work is complete along with all hanging materials</u>. Please fill out the sign completely with all information (contractor name, work dates &amp; times, permit number). If work dates change, please hang a new sign (<u>do not cross out dates or use duct tape</u>) with corrected dates. Please take a picture of signs hung with date and time for your records.</p>
<b>PERMITS</b>	<p><b><u>DPW PERMITS</u></b></p> <p>All permits should be submitted online. Please read permits for any special conditions and contact your assigned inspector for any information (inspector on name on permit or in portal)</p> <p>Any questions regarding permits can be directed to Andrew Bock at 617-349-4051 or <a href="mailto:abock@cambridgema.gov">abock@cambridgema.gov</a> or Brian McLane at 617-349-4824 or <a href="mailto:bmclane@cambridgema.gov">bmclane@cambridgema.gov</a></p> <p><b><u>ELECTRICAL DIVISION UTILITY PERMIT</u></b></p> <p>A Utility Permit Application must be submitted to the Cambridge Electrical Division for any electrical and communications work in the City of Cambridge. If this work involves any excavation or trenching, an Excavation and Trench Permit must also be applied for at the Department of Public Works.</p>

	<p>Please reach out to Marc Melo (<a href="mailto:mamelo@cambridgema.gov">mamelo@cambridgema.gov</a>) if you have any questions. The permit is on their website <a href="https://www.cambridgema.gov/Departments/Electrical">https://www.cambridgema.gov/Departments/Electrical</a></p> <p><b><u>WATER DEPARTMENT</u></b></p> <p>All Water Department permits should be coordinated with Innocent Lugumamu at 617-349-4137 or <a href="mailto:ilugumamu@cambridgema.gov">ilugumamu@cambridgema.gov</a> OR Ryan Connors at 617-349-4025 or <a href="mailto:rconnors@cambridgema.gov">rconnors@cambridgema.gov</a>. Water Department permits are not processed online at this time. Please make an appointment with the Water Engineering Department to obtain a permit.</p>
<p><b>POLICE DETAILS</b></p>	<p>Police details will need to be scheduled online <a href="https://details.cambridgepolice.org/">https://details.cambridgepolice.org/</a> All details must be scheduled 24 hours in advance. If you do not have an account set-up please contact the detail office 617-349-3350 or <a href="mailto:policedetails@cambridgepolice.org">policedetails@cambridgepolice.org</a> Detail office closes @ NOON on Friday and reopens on Monday @ 5:30 a.m. <b><u>CANCELLATIONS must be done by phone with a live person by calling the detail office 617-349-3350 or front desk @ 617-349-3301 (after hours). Voice mails and emails are not acceptable for CANCELLATIONS.</u></b></p> <p>If your job requires a priority police detail, please schedule the details online as usual and then send a written request by email to <a href="mailto:DPWCONSTRUCTIONMEETING@CAMBRIDGEMA.GOV">DPWCONSTRUCTIONMEETING@CAMBRIDGEMA.GOV</a> and copy Lena Frappier <a href="mailto:lfrappier@cambridgema.gov">lfrappier@cambridgema.gov</a> and Steve Lefebvre <a href="mailto:slefebvr@cambridgepolice.org">slefebvr@cambridgepolice.org</a> <b><u>BY 1PM ON THURSDAY</u></b>. Include the project and contractor name, address or street and cross street, type of work, days needed, number of details requested. Priority details are a minimum of 8 hours and major work should be done Monday – Thursday.</p>
<p><b>NOISE VARIANCES</b></p>	<p>Variances are needed for work after 6:00pm, holidays and Sundays (outside hours allowed in ordinance)</p> <p>Special Noise Variances are issued by the License Commission with recommendations from Police, Traffic and Public Works</p> <p>Allow at least 3 weeks for review and approval of variance applications.</p> <p><a href="https://www.cambridgema.gov/Departments/licensecommission">https://www.cambridgema.gov/Departments/licensecommission</a></p>
<p><b>EVERSOURCE PAVING NOTIFICATION</b></p>	<p>Properly functioning gate boxes / shut-off valves are a significant safety and liability issue for all of us. <b><i>Damaging utility infrastructure, including gas valves, is a violation of Dig Safe Regulations and subject to a \$1,000 to \$10,000 fine per incident.</i></b> Announcing paving operations at Monday morning construction meetings is important but is not sufficient. Contractors must email Eversource Gas and Electric prior to paving and work with them to coordinate adjustments of valves and structures.</p> <p><b>Eversource Gas</b></p> <p>Construction Contractors must provide <b>Eversource Gas one-month written/email notice</b> of all planned paving to:</p> <ul style="list-style-type: none"> <li>☐ test for gas leaks and allow sufficient time to make the required repairs prior to paving.</li> <li>☐ allow for the timely regulation/adjustment of all gate boxes, shut-off valves &amp; castings.</li> </ul> <p><b>Please e-mail: <a href="mailto:Richard.Dellisola@eversource.com">Richard.Dellisola@eversource.com</a> and <a href="mailto:Jared.Fallon@eversource.com">Jared.Fallon@eversource.com</a> and <a href="mailto:Jason.Wright@eversource.com">Jason.Wright@eversource.com</a></b></p>

	<p><b>Paving Operations</b></p> <ul style="list-style-type: none"> <li>☐ Valves must be accessible and visible at all times.</li> <li>☐ Paving over a gate box / shut-off valve is a serious safety hazard and under no case, can a contractor bury gate boxes / shut-off valves under paving.</li> <li>☐ Contractors must notify Eversource if any gate boxes / shut-off valves were damaged during grinding or full depth construction.</li> <li>☐ Eversource will raise the gate boxes / shut-off valves prior to each phase of paving. Contractors can make the final 1" to 2" adjustment to match the final grading.</li> </ul> <p><b>Eversource Electric</b></p> <p>Contractors must provide <b>Eversource Electric two-week written/email notice</b> of all planned paving to:</p> <ul style="list-style-type: none"> <li>☐ allow for the timely regulation/adjustment of all castings.</li> <li>☐ if reclaiming roadways (deep grind &amp; overlay top surface), please advise so vault tops and subsurface castings may be protected.</li> </ul> <p><b>Please e-mail :</b> <a href="mailto:Matthew.Viens@eversource.com">Matthew.Viens@eversource.com</a> and <a href="mailto:Jason.Wright@eversource.com">Jason.Wright@eversource.com</a></p>
<p><b>COMCAST</b></p>	<p>In case of an emergency that involves the Comcast Plant. Please use the phone number and e-mail contact information listed below, this is the Xfinity Operations Center (XOC) and it is operational 24/7. This will be your best and fastest way for Comcast to respond to emergency situations. Upon receiving information from the municipality, a local technician will respond to the site and report back to the XOC. You will also be able to track this for future reference.</p> <p><b>Comcast XOC:</b> 1-877-359-1821.  <b>E-Mail:</b> <a href="mailto:NED-XOC-BOSTON-HFC-Service-Desk@comcast.com">NED-XOC-BOSTON-HFC-Service-Desk@comcast.com</a></p> <p>When sending information pictures, cross streets and pole numbers will help identify the issues faster and therefore a faster response.</p>
<p><b>VERIZON</b></p>	<p>Requests for general information or new projects be initiated by calling the Verizon NYS/NE Engineering Center at 1-866-686-1195. Callers need to provide their name, contact phone number, and an explanation of what is needed. The request will be assigned to the 'next up' engineer on the Verizon team to assist.</p>

**CITY PROJECTS**

<p><b>CHAPTER 90-CONTRACT 24</b>  CONTRACTOR: NEWPORT CONSTRUCTION  Carl Howard</p>	<p>Misc signage (punch list) and preparations for remaining sidewalk repairs beginning next week  Pavement markings scheduled for week of 4/13 weather permitting</p>
---	---

<p><b>CHAPTER 90-CONTRACT 25</b>  CONTRACTOR: NEWPORT CONSTRUCTION  Carl Howard</p>	<p><b>Maple-</b> No Crews  <b>Dana</b> (Broadway to Cambridge)- Light activity (layout, minor mobilization) post parking Friday for next weeks start of curb / sidewalk. Curb / sidewalk work resumes next week.  <b>Sciarappa</b>  Drainage complete  Charles to Thorndike pressure and bacteria testing this week.  Gore to Cambridge- Pressure test, bacteria test passed this week, start services.</p>
<p><b>HARVARD SQUARE PLAZA PROJECT</b>  CONTRACTOR: NEWPORT CONSTRUCTION  Carl Howard</p>	<p>Light activity this week. Housekeeping, pumping water as needed.  Monday 4/6 mobilization to resume site work</p>
<p><b>MASS AVE4 PROJECT</b>  CONTRACTOR: NEWPORT CONSTRUCTION  Carl Howard/ Emily Boyle/ Ken Chartier</p>	<p>Misc housekeeping in the vicinity of Linnean , Exeter, Garfield as well as Wendel. Preparations for next weeks installation of direct inlet catch basins and drain manhole.</p>
<p><b>MISC ROADWAY PAVING CONTRACT</b>  CONTRACTOR: NEWPORT CONSTRUCTION  Carl Howard</p>	<p>No work this week. Milling to begin next week in Harvard Square  JFK - Eliot to Mass Ave  Mt Auburn - JFK to Dunster</p>
<p><b>RIVER STREET STREETScape PROJECT</b>  CONTRACTOR: P. GIOIOSO  Carlo Molinari/ Greg Matchett/ Derek Bellucci</p>	<p>Western @ Mass- sidewalk and cycle track excavation  Green @ Western - sidewalk and cycle track excavation  River (Green-Franklin)- South- curbing and sidewalk install  River (Auburn-William)- South- cycle track underdrain, street lighting conduit, structural soil and precast install  Cottage @ Pleasant- install street lighting conduit  Kinnaird@ River- install street lighting conduit  Carl Barron Plaza- benches and lighting installation  Putnam Ave towards Pleasant St- invert install  River (Memorial- Pleasant)- misc drain install modifications  Mass Bay Electric- Carl Barron Plaza lighting</p>
<p><b>MISC SIDEWALK CONTRACT</b>  CONTRACTOR: CASSIDY LANDSCAPING  TJ Shea</p>	<p>NO EMAIL  Broadway (Columbia- Quincy)- miscellaneous ramps</p>

<p><b>REMEDIAL CONTRACT</b>  CONTRACTOR: MATTUCHIO  Lenny Russell / Ted Bulger</p>	<p>28 Aberdeen Ave - sewer repair  31 Fayette St - sinkhole  51 Fayette St - sinkhole  JFK St - casting replacements Elliot St to Brattle St crosswalk  Mt Auburn St - casting replacements JFK to Dunster  Misc. HMA water patches</p>
<p><b>SEWER &amp; DRAIN LINING</b>  CONTRACTOR: NATIONAL WATER MAIN  Eric Breen</p>	<p><b>Monday Night</b>  -Porter Road to 1950 Mass Ave under sidewalk  -Somerville Ave(Target) to #1 White Street (Dunkin Donuts) Under Sidewalk  <b>Tuesday Night</b>  -Cambridge Street from Elm to Columbia  -Elm Street from Cambridge St to Webster Ave (City line)  <b>Wednesday Night</b>  -Ames Street between Main Street and Amherst St (MIT)(Eversource project)  <b>Thursday Night</b>  -Foster Street from Foster Place to Sparks Street  -Memorial Drive from Brewster St to Saint John's Church</p>
<p><b>TV &amp; CLEANING CONTRACT</b>  CONTRACTOR: NATIONAL WATER MAIN  Kevin Marlowe</p>	<p>No work in the public ROW</p>
<p><b>FY25 PIPE &amp; SIPHON MAINTENANCE</b>  CONTRACTOR: INSITUFORM  Yaser Samerraei</p>	<p>NOT PRESENT/ NO EMAIL</p>
<p><b>LINEAR PARK RECONSTRUCTION</b>  CONTRACTOR: D'ALLESSANDRO  Kyle Bettencourt</p>	<p>No work in the public ROW  excavation of existing pathway, installation of new subbase material, grading for new pathway, excavation of secondary pathways, and installation of new subbase material on secondary pathways  Using Harvey St as entrances</p>
<p><b>GOLD STAR MOTHERS</b>  CONTRACTOR:  Jennifer Letourneau/ Jane Demoulas</p>	<p>NO EMAIL  Adding until stock pile is removed  To meet for removal coordination</p>
<p><b>RAYMOND PARK</b>  CONTRACTOR: JJ PHELAN  Kevin Beuttell</p>	<p>NO EMAIL  Kevin to provide contract</p>

<b>221 MT AUBURN</b> CONTRACTOR: Garrett Gordon	NO EMAIL Finish trucking open Mt auburn 17 <sup>th</sup> Water cut and cap in-street
<b>FIRE HEADQUARTERS</b> CONTRACTOR: WT RICH Rob Mallett / Corey Demont/ Hunter Bahr	Cambridge St- single lane closure east bound - 2 lanes down to 1 before the intersection of Quincy
<b>ELIOT BRIDGE / MASSDOT</b> CONTRACTOR: NORTHERN CONSTRUCTION Jennifer Letourneau	South side exterior brick replacement and new concrete sidewalk installation All bikes and pedestrians use the north side (Cambridge Boat Club) Open to vehicles, two lanes in each direction
<b>Memorial Drive Phase 3 / DCR</b> (JFK- Eliot Bridge)- Lane Reduction CONTRACTOR: McCourt Jennifer Letourneau	One travel lane either direction to remain open (JFK- Hawthorn) Pedestrian detour in place at Hawthorn Street and Memorial Drive Install handholes and light pole bases; sidewalk fill for porous pavement Night work schedule pending
<b>Magazine Beach 2.2 / DCR</b> CONTRACTOR: Metro Equipment Construction Jennifer Letourneau	Sub: F & L Landscaping and AGM Marine Services Turbidity curtain and dock piles are installed and continuing to build deck Removed invasive plants along shoreline; prep for planting plan. No work in the public ROW

## CITY DEPARTMENTS

<b>CAMBRIDGE ELECTRICAL DIVISION</b> Mark Melo 617-349-4925/ Joe McCarthy	Mass Ave Arlington Line to Harvard Square – Conduit repair – misc.lights Magazine Street - Light Pole Replacement East Cambridge Area - Replacing lighting control system technology City wide street light repairs
<b>DEPARTMENT OF TRANSPORTATION</b> Mohamed Hammad/ Fernando Aguiluz	No work in the public ROW
<b>CAMBRIDGE WATER DEPARTMENT</b> Rich Holly 617-349-4770 David Regan, John Terrio, Ryan Connors	Monday 3/30- No work in the public way. Tuesday 4/1 Service Renewal 70 Walker St. Wednesday 4/2 Service Renewal 49 Walker St. Thursday 4/3 Hillside Ave Service Reconnect. Friday 4/4 Hillside Ave Service Reconnect. Friday 4/4 Cushing Servcie Renewal <b>JNJ Sacca</b>

Thurs 4/3- Tremont St tie for city garage to new Main.

## UNIVERSITY PROJECTS

<p><b>HARVARD UNIVERSITY</b> Shane O'Halloran / Holly Sutherland</p>	<p><b>33 Kirkland Street (William James Hall Plaza)</b>- Occasional concrete trucks on Divinity Ave <b>101 Dunster St (Eliot House)</b>- Sidewalk on Memorial Drive side within the site fence. Pedestrians are directed to use the opposite sidewalk on the river side. Increased truck traffic on Dunster for concrete pours and dumpster swaps with details <b>12 Palmer St</b>- Deliveries access Palmer St by way of Church St. Road is occasionally closed to thru vehicles and pedestrian traffic. Crane on Palmer Street Tuesday (3/31) to hoist elevator equipment to the roof. This operation will require a full road closure from 7:00 AM to 3:00 PM <b>1350 Mass Ave (Smith Campus Center)</b>- Applying for an after hours permit for two Saturday crane picks – one on Mt Auburn St on 4/18 and one on Dunster Street on 4/25. Crane pick on Dunster will close the road between Mt Auburn and Mass Ave</p>
<p><b>MIT</b> Doug Tuttle</p>	<p><b>224 Albany (Met Warehouse)</b>- asphalt work for the cycle track waiting for asphalt plant to open and moratorium to end, west driveway apron <b>50 Memorial Drive</b> -Inspection by lift on Saturday 4/4 from 7 am - 2 pm. Part of Memorial Drive may be narrowed to one lane as needed. State Police detail has been requested. -Inspection by lift on Monday 4/6 from 7 am - 12 pm at Wadsworth Street at the side of E52. Part of Wadsworth Street will be narrowed to one lane. A MIT Police detail has been requested. <b>32 Vassar</b>- crane on site for Saturday 4/4 from 6 am - 5 pm. The crane will be at the driveway between 32 &amp; 36 and then at the amphitheater most of the time, but will need to traverse Vassar Street to get to these locations. A MIT Police detail has been requested.</p>

## UTILITY COMPANIES

<p><b>LIGHTPATH (CNS)</b> Herb Bertoni, Sarah Howson</p>	<p>No work in the public ROW</p>
<p><b>COMCAST</b> Shane Flewelling 617-406-9645</p>	<p>260 River St (River St @ Fairmont St)- Rotondi- Working on replacing/lowering existing Comcast underground conduit due to River St Reconstruction project</p>

<p><b>CROWN CASTLE</b> Sarah Feely</p>	<p>Present with no update/ NO EMAIL</p>
<p><b>EVERSOURCE ELECTRIC</b> Jason Wright</p>	<p><b>Overhead (work and equipment)</b> 316 Pearl Street 0 Memorial Drive (DCR) 1144 Cambridge Street 315 Webster Avenue 171 Hancock Street 7 Crescent Street 61 Gore Street</p> <p><b>Underground (cable and splicing activities)</b> 121 Broadway 1<sup>st</sup> Street 1000 Rindge Avenue 6 Sacramento Street Tremont St – large multi-month bid project new MH's and ductbank 1035 Cambridge Street 44 JFK - urgent SNV top repairs Citywide Mirra crew regulating castings damaged from plows/ep cover swaps this week – at 267 Grove St today</p>
<p><b>EVERSOURCE GCEP</b> Jonny Williams- United Civil Jason Wright- Eversource</p>	<p><b>2nd Street</b> Excavation at Linskey/2<sup>nd</sup> Street Intersection - Trench Excavation will continue at Linskey/2<sup>nd</sup> Street Intersection, including removal of Concrete Encasement on Vicinity's Condensate Line and Utility Supports</p> <p><b>Broadway</b> 121 Broadway/West Service Road/145 Broadway- Perform Excavation and S.O.E. Installation Broadway at JMA/MITIMCO Work Zone- Conduit Proofing in Manholes, EVS Distribution – DB Installation</p> <p><b>Ames Street</b> Abatement Work of the MIT Steam Infrastructure will be wrapping up Excavation for Ductbank continues National Water Main Line Phase 01 of the 10" Sewer Main on Wed., 4.1.26 (Night)</p> <p><b>Vassar Street</b></p>

	<p>Continue Slot Trench Test Pits for corridor verification</p> <p><b>Memorial Drive</b> Continue Excavation, Conduit Installation and Backfilling/Restoration (Day &amp; Night) Manhole Installation</p> <p><b>Galileo Galilei Way</b> Continuing installation of the duct bank at the intersection of Galileo Galilei Way and Maine Street</p> <p><b>Binney Street</b> Installing new manhole roof at the West Service Road BPX construction site</p>
<p><b>EVERSOURCE GAS</b> Michael Kerwin, Jared Fallon, AJOrtiz</p>	Linnaean St (between Avon Hill St & Mass Ave) - Main
<p><b>EVERSOURCE PAVING</b> Thomas Sheehan</p>	Quincy St (Cambridge St -Kirkland St) - Stage granite curb for resetting next week. Close sidewalk to pedestrians while curb is staged and installed.
<p><b>MIRRA</b> Tyler Nardone, Jacob Zeuli</p>	NO EMAIL 480 Broadway
<p><b>VERIZON</b> Matt King Matthew.i.king@one.verizon.com</p>	Chestnut @ Pleasant- Damage Case Broadway @ Tremont- Rodding and roping conduits.
<p><b>VICINITY STEAM</b> Chad Joyce/ Robert Barrus</p>	225 Binney @ 6th Street - Condensate Line replacement for Biogen (2weeks) 2nd Street @ Rogers - Manhole S7 Casting & Cover Replacement (<1 week) 2nd Street @ Spring - Manhole S10 Casting & Cover Replacement (<1 week)
<p><b>PHOENIX COMMUNICATIONS</b> Fred York/ Spencer Austin</p>	Mt Auburn-Bow-Quincy-Cambridge-Rogers- Placing innerduct and fiber in their manhole system, Eversource

## PRIVATE DEVELOPMENT PROJECTS

<p><b>KENDALL COMMON/ Volpe (55 &amp; 75 BROADWAY)</b> CONTRACTOR: JMA</p>	<p><b>55 Broadway (demo of Volpe):</b> - Demo of building 1. -Regular deliveries to the project using 5<sup>th</sup> St extension &amp; Gate B. -No other work in Public ROW.</p>
--	---

<p>Pat Onissem, Pat Crosby, Tom Moules, Mark Winsor</p>	<p><b>75 Broadway (construction of new lab):</b></p> <ul style="list-style-type: none"> <li>- B1 Slab Placement's.</li> <li>-Regular deliveries (concrete trucks, rebar trailers, dirt trailers) to the project using 5<sup>th</sup> St. extension &amp; Gate B.</li> <li>-No other work in Public ROW.</li> </ul> <p><b>Infiltration &amp; Inflow (I&amp;I) on Broadway:</b></p> <ul style="list-style-type: none"> <li>- Broadway westbound closure</li> <li>-Coordinating with United Civil.</li> <li>-Installing water line, working West to East.</li> <li>-No other work in Public ROW.</li> </ul> <p>Crane scheduled end of April beginning of May</p>
<p><b>121 BROADWAY</b> CONTRACTOR: TURNER Zach Viegas/Ryan Dixon/ Michal Wiersbicki</p>	<p>NOT PRESENT / NO EMAIL</p>
<p><b>123 BROADWAY</b> CONTRACTOR: TURNER Zach Viegas/Ryan Dixon/ Michal Wiersbicki</p>	<p>NOT PRESENT / NO EMAIL</p>
<p><b>BOSTON PROPERTIES MXD</b> <b>(290 Binney)</b> CONTRACTOR: TURNER Zach Viegas/Ryan Dixon/ Michal Wiersbicki</p>	<p>NOT PRESENT / NO EMAIL</p>
<p><b>320 THIRD STREET/585 KENDALL</b> CONTRACTOR: SUFFOLK Darragh Lawlor, Victor Proops, Fernando Fiuza, Stephen Shinto</p>	<p>No work in the public right of way Ongoing concrete / misc. construction deliveries</p>
<p><b>IQHQ (WHITTEMORE AVE UTILITY)</b> CONTRACTOR: BOND Cody Atwood/ Brian McLaughlin/</p>	<p>Rindge Ave (341 Rindge- Alewife Brook PKWY)- north sidewalk closed</p>
<p><b>1 JACKSON PLACE</b> CONTRACTOR: DERENZO Dakari Cox/ Adam Noel / Jeremy Sencabaugh</p>	<p>No work in the public ROW</p>

<b>49 SIXTH STREET</b> CONTRACTOR: NAUSET Michael Burke/ Philip Bucciero	No work in the public ROW Deliveries
<b>52 NEW STREET</b> CONTRACTOR: CALLAHAN Melanie Coo / Jack Tata	TCO- in the process of closeout mill and overlay some sidewalk work Pedestrian crossing signage Striping

## SPECIAL EVENTS

Date	Event	Location	Guests	Time
<b>Monday April 6- Wednesday April 8</b>	Archdiocese of Boston 2026 Eucharistic Congress March	<b>April 6:</b> Rolling closures : Memorial Drive, Plympton Street, Mt. Auburn Street, DeWolfe Street. <b>April 7:</b> Bow Street, Mt. Auburn Street, Lee Street, Fayette Street, Cambridge Street <b>April 8:</b> Cambridge Street, Charles River Dam Road	150	8pm-10pm
<b>Saturday April 18</b>	Earth Day Celebration	Joan Lorentz Park	150	8am-4pm
<b>Saturday April 18</b>	Songkran Thai Market	Brattle Plaza and Brattle Street Closure from Eliot Street to Church Street.	1000	11am-7pm
<b>Monday April 20</b>	Patriots Day 2026	Cambridge Common - 1500 Mass Ave	100	8am-3pm
<b>Thursday April 23- Monday April 27</b>	Harvard Lampoon 150th Anniversary Celebration	Street closure: Bow Street between Plympton and Linden	350	4/24 thru 4/27
<b>Sunday April 26</b>	20th Walk for Change	Lechmere Canal Park	400	7am-5pm
<b>Sunday April 26</b>	Visitas Marchdown	Rolling Closures: 74 Mt Auburn Street, make a left onto Plympton Street, turn left onto Mass Ave, and enter Harvard Yard through the Johnson Gate.	60	5pm-6pm
<b>Wednesday April 29</b>	Sexual Assault Awareness Month Community Engagement Day	City Hall Lawn	75	8am-5pm