

CONSTRUCTION MEETING MINUTES

DATE: June 1, 2026

CITY PROJECTS

CHAPTER 90-CONTRACT 24 CONTRACTOR: NEWPORT CONSTRUCTION Carl Howard	Misc signage (punch list) and pavement markings primarily on Chestnut Button up thermos and sinage
CHAPTER 90-CONTRACT 25 CONTRACTOR: NEWPORT CONSTRUCTION Carl Howard	Dana (Broadway to Cambridge) - curb / brick sidewalk install (even side) Dana (Broadway to Harvard) - start stripping sidewalk (even side) Sciarappa (Charles- Thorndike) - water main install, to schedule curb and sidewalk
HARVARD SQUARE PLAZA PROJECT CONTRACTOR: NEWPORT CONSTRUCTION Carl Howard	Dewatering and adjusting forms, prep for pour
MASS AVE4 PROJECT CONTRACTOR: NEWPORT CONSTRUCTION Carl Howard/ Emily Boyle/ Taylor Hanks	No work in the public ROW Insituform to tv and clean ahead of lining
MISC ROADWAY PAVING CONTRACT CONTRACTOR: NEWPORT CONSTRUCTION Carl Howard	No work in the public ROW Next location is Broadway, Columbia to Fayette second week of June Milling next week, paving week after
RIVER STREET STREETScape PROJECT CONTRACTOR: P. GIOIOSO Carlo Molinari/ Greg Matchett/ Derek Bellucci	Western (Mass-Green)- install curbing and concrete sidewalk River northside (Auburn- Franklin) – Installation of lighting conduit, lighting foundations, irrigation crossings and planter soils Tubman Sq- Porous cycle track install with lighting conduit along River Carl Barron Plaza- mud slabs and curbing United Stone- paver installation in Island at River @ Western. Brick paver installation on Western @ Mass Bright View landscaping – Installation of trees at Tubman Square River (Kinnaird- Fairmont)- full depth excavation

<p>MISC SIDEWALK CONTRACT CONTRACTOR: CASSIDY LANDSCAPING Bernie Hadley, Yaser Samerraei, TJ Shea</p>	<p>Pouring 1045 Mass Cambridge @Ellsworth 1 Hampshire 292 Broadway 230 Broadway Demo</p>
	<p>Broadway @ Columbia Broadway @ Elm 1 Hampshire</p>
<p>REMEDIAL CONTRACT CONTRACTOR: MATTUCHIO Lenny Russell / Ted Bulger</p>	<p>Mass Ave at Vernon St – Slate Top Sewer Repair 333 Webster Ave – Continue With Site Work 129 Inman St-Catch Basin Relocation for Water Work Ericson St-Castings Replacement</p>
<p>SEWER & DRAIN LINING CONTRACTOR: NATIONAL WATER MAIN Eric Breen</p>	<p>No work in the public ROW</p>
<p>TV & CLEANING CONTRACT CONTRACTOR: NATIONAL WATER MAIN Kevin Marlowe</p>	<p>Walden St Cogswell Ave Norfolk St from Broadway to Hampshire Mass Ave assisting remedial repairs as needed</p>
<p>FY25 PIPE & SIPHON MAINTENANCE CONTRACTOR: INSITUFORM Yaser Samerraei/Mike Abcunas</p>	<p>Sewer main jetting May St, Lawn St, Lawn Pl Vineyard St</p>
<p>LINEAR PARK RECONSTRUCTION CONTRACTOR: D'ALLESSANDRO Kyle Bettencourt</p>	<p>No work on the public right of way Trucking entrances at Cameron Ave and end of Harvey Street</p>
<p>RAYMOND PARK CONTRACTOR: JJ PHELAN James Nishina/ Sam Skinner/ Kevin Beuttell</p>	<p>No work in the public ROW Working on base in playground area Prepping, form and pouring of concrete footings for playground structure</p>
<p>FIRE HEADQUARTERS CONTRACTOR: WT RICH Rob Mallett / Corey Demont/ Hunter Bahr</p>	<p>NOT PRESENT No work in the public ROW</p>

<p>ELIOT BRIDGE / MASSDOT CONTRACTOR: NORTHERN CONSTRUCTION Jennifer Letourneau</p>	<p>Bikes and Peds Use North Side South sidewalk removed; 1 month to patch holes, add rebar, and place concrete Exterior brick work on the north and south faces closest to Cambridge Continue to chip concrete on the spans over the water closest to Boston Pedestrian tunnels are open, Open to vehicles, two lanes in each direction</p>
<p>Memorial Drive Phase 3 / DCR (JFK- Eliot Bridge)- Lane Reduction CONTRACTOR: McCourt Jennifer Letourneau</p>	<p>Memorial Dr (JFK- Hawthorn) – one travel lane either direction Sidewalk @ JFK and JFK Park working west. Porous sidewalk installation Temporary crossing being installed at The Longview (984-986 Memorial Drive)</p>
<p>Magazine Beach 2.2 / DCR CONTRACTOR: Metro Equipment Construction Jennifer Letourneau</p>	<p>No work in public ROW Subcontractor continuing to build deck and overlook structures Prep for planting plan</p>

CITY DEPARTMENTS

<p>CAMBRIDGE ELECTRICAL DIVISION Mark Melo 617-349-4925/ Joe McCarthy</p>	<p>Lighting Control System - Sacramento Street area City Wide Street Light repairs</p>
<p>DEPARTMENT OF TRANSPORTATION Mohamed Hammad/Fernando Aguiluz</p>	<p>Citywide striping Thursday night</p>
<p>CAMBRIDGE WATER DEPARTMENT Rich Holly 617-349-4770 David Regan, John Terrio, Ryan Connors</p>	<p>Hydrant Meter readings due by the 20th Monday- Hydrant Repairs Tues- Sidney St @ Green St Hydrant Valve replacement Wed- Sidney St @ Green St hydrant replacement Thur- 400 Broadway hydrant replacement (PM) Fri- Mark outs JNJ Sacca- Inman cut and cap on Hampshire St, Inman St temporary by-pass</p>

UNIVERSITY PROJECTS

<p>HARVARD Shane O'Halloran / Holly Sutherland</p>	<p>NOT PRESENT 12 Palmer- No impacts in the ROW this week, A water shut off will be performed on Monday June 8th from 10pm-6am. A noise variance has been received, and all impacted buildings have been notified.</p>
<p>MIT Doug Tuttle</p>	<p>NOT PRESENT No work in the public ROW 134 Mass Ave(MET Warehouse)- Monday 6/1 through Tuesday 6/30, Shawmut will be completing the restoration of driveway apron, extended cycle track, and the loading zone. This will include final painting of the street markings. They will have police details.</p>

UTILITY COMPANIES

<p>ARIUM NETWORKS Erica Sweers, Lauren Berg, Gabe Weinstein</p>	<p>NOT PRESENT 1 Portland St- Excavation: HH restoration in sidewalk on Albany St, near Portland St intersection</p>
<p>COMCAST Shane Flewelling 617-406-9645 Emilio Guevara</p>	<p>No work in the public ROW</p>
<p>EVERSOURCE ELECTRIC Jason Wright</p>	<p>Overhead Wire/Conductor/Equipment</p> <ul style="list-style-type: none"> • 49-152 Whittemore Ave • 171 Hancock St • 1144 Cambridge St • Broadway @ Dana St • 94-96 5th St <p>Underground Work/Cable</p> <ul style="list-style-type: none"> • 90 Fresh Pond Parkway • 491 Broadway • 12 Palmer St • 121 Broadway • 2375 Mass Ave • Tremont St – large multi-month bid project new MH's and ductbank • Citywide Mirra crew regulating castings/ep cover swaps
<p>EVERSOURCE GCEP Jonny Williams- United Civil Jason Wright- Eversource</p>	<p>2nd Street/ Athenaeum -Underground Utility Work</p> <p>121 Broadway -Underground Utility Work</p> <p>Galileo Way -Underground Utility Work</p> <p>Memorial Drive -Underground Utility Work (Day & Night Shift)</p> <p>Ames Street -Underground Utility Work, Including S.O.E. Installation at Ames/Amherst Street -Sewer Lining on South End of Ames Street (Thursday, 6.4.26 @ Night)</p> <p>Vassar Street -Sewer Lining between Amesbury and Audrey Streets (Thursday, 6.4.26)</p>

	<p>Binney Street</p> <p>-West Service Road: GGC will test pitting and working on duct bank install in front of 300 Binney, working from Galileo intersection towards the BxP vault work zone.</p> <p>-Duct bank removal and installation of new duct bank along Route H, located within the median of Binney Street.</p> <p>Main Street</p> <p>-GGC will have a crew working on main street doing test pits and duct bank install over the next 2-3 weeks, working full days.</p>
<p>EVERSOURCE GAS</p> <p>Michael Kerwin, Jared Fallon, AJOrtiz</p>	<p>Linnaean St (between Avon Hill St & Mass Ave) – Main</p> <p>Western Ave (between Putnam Ave & Blackstone St) - Main</p>
<p>EVERSOURCE PAVING</p> <p>Thomas Sheehan</p>	<p>No work in the public ROW</p> <p>Starting in July</p>
<p>FIBER ASSET (ZAYO)</p> <p>Sarah Feely</p>	<p>No work in the public ROW</p>
<p>LIGHTPATH (CNS)</p> <p>Herb Bertoni, Sarah Howson</p>	<p>Bent St @ Fulkerson St- this Friday 6/5/26 fiber splicing in a L3 MH</p>
<p>MIRRA</p> <p>Jacob Zeuli</p>	<p>701 Concord- Thursday 6-4 Eversource replacing castings</p>
<p>PHOENIX COMMUNICATIONS</p> <p>Fred York/ Spencer Austin</p>	<p>No work in the Public ROW</p>
<p>VERIZON</p> <p>Matt King</p> <p>Matthew.i.king@one.verizon.com</p>	<p>Elm and Market- splicing</p> <p>29 Camp St- splice</p>
<p>VICINITY STEAM</p> <p>Chad Joyce/ Robert Barrus</p>	<p>No work in the public ROW</p>

PRIVATE DEVELOPMENT PROJECTS

<p>KENDALL COMMON/ Volpe</p> <p>(55 & 75 BROADWAY)</p> <p>CONTRACTOR: JMA</p> <p>Pat Onissem, Pat Crosby, Tom Moules, Mark Winsor</p>	<p>55 Broadway:</p> <ul style="list-style-type: none"> - Demo of building 1 - Regular deliveries to the project using 5th St extension & Gate B - No other work in public ROW <p>75 Broadway:</p> <ul style="list-style-type: none"> - Regular deliveries to the project using 5th St extension & Gate B
---	--

	<ul style="list-style-type: none"> - No other work in public ROW <p>Infiltration & Inflow (I&I) on Broadway:</p> <ul style="list-style-type: none"> - Broadway westbound closure <ul style="list-style-type: none"> o Water line work from west to east (half completed) o Culvert inspections - No other work in public ROW
<p>121 BROADWAY CONTRACTOR: TURNER Zach Viegas/Ryan Dixon/ Michal Wiersbicki/ Hannah George/ Randy Jean-Francois</p>	Daily dumpsters and deliveries enter & exit through Broadway at ESR.
<p>123 BROADWAY CONTRACTOR: TURNER Zach Viegas/Ryan Dixon/ Michal Wiersbicki/ Hannah George/ Randy Jean-Francois</p>	Daily dumpsters & dirt trucks entering WSR Broadway & exiting WSR Binney St
<p>BOSTON PROPERTIES MXD (290 Binney) CONTRACTOR: TURNER Zach Viegas/Ryan Dixon/ Michal Wiersbicki/ Hannah George/ Randy Jean-Francois</p>	Setting Eversource chambers on North side of site on Binney St Daily dumpsters & deliveries to the job site from Broadway on West Service Road
<p>320 THIRD STREET/585 KENDALL CONTRACTOR: SUFFOLK Darragh Lawlor, Victor Proops, Fernando Fiuza, Stephen Shinto</p>	NOT PRESENT Seq 5/6/7/8/9 – D3/8/9/12/4/15 – West Side of Third St / South of Munroe St. (2 Lane Traffic Maintained / Parking Meter Bagging) Ongoing concrete / spoil hauling / misc. construction deliveries
<p>IQHQ (JERRY'S POND) CONTRACTOR: SUMCO Cody Atwood/ Brian McLaughlin/ Mike Lundsted</p>	Rindge (North sidewalk Alewife - 341 Rindge)- closed Trucking activity from curb cut on Alewife Brook Parkway across the street from 824 Cambridgepark Drive on Monday, Wednesday, and Friday. State police detail will be present
<p>1 JACKSON PLACE CONTRACTOR: DERENZO Dakari Cox/ Adam Noel / Jeremy Sencabaugh</p>	No work in the public ROW Continued Trucking on Rindge Ave from Alewife

49 SIXTH STREET CONTRACTOR: NAUSET Michael Burke/ Philip Bucciero/ Rachelle Bourdreau	No work in the ROW this week. Will be scheduling new utility services for the project on Thorndike and 7 th St before end of June
75 FIRST STREET CONTRACTOR: NAUSET Michael Burke/ Philip Bucciero/ Rachelle Bourdreau	No work in the ROW this week. Will be scheduling T.M.P./Site fence set for next week.
60 ACORN PARK DRIVE CONTRACTOR: J. CALNAN Megan Kukal/ Joe Shafner/ Leo Keddy	NOT PRESENT No work in the public ROW Mon - none Tue- triaxle on site, 1 load of asphalt out. Tentative 1 Shea Concrete delivery Wed- none Thur - tentative triaxle on site. Soil out Fri - - tentative triaxle on site. Soil out

SPECIAL EVENTS

Date	Event	Location	Guests	Time
Saturday June 6	Dance for World Community Festival	Mass Ave (Remington to Quincy), 400 Harvard Street, & Parking lot at 1151 Mass Ave	10,000	6:00 AM - 10:00 PM
Saturday June 6	Cambridge Robotics Day	Deguglielmo Plaza; Brattle from Eliot to Church Street	1,000	12:00 PM - 5:00 PM
Saturday June 13	Hoops 'N' Health	Hoyt Field	700	9AM - 7PM
Saturday June 13	Cambridge United – Where the World Comes Together- Haiti vs. Scotland	Sidney St	500	4-9PM
Saturday June 13	Miren Por Mi Ventana Art Reception	First section of Linden Street by Mass Ave	50	5-7PM
Sunday June 14	Saint Anthony Feast	400 Cardinal Medeiros Ave to Plymouth to Berkshire to Cambridge and back to Church at 400 Cardinal Medeiros	200	10:00 AM - 1:00 PM
Sunday June 14	Elmendorf Grand Prix	Cambridge Street. Cross streets Fulkerson Street - 5th Street	8,000	12:00 PM - 4:00 PM
Sunday June 14	Boston Dragon Boat Festival	Memorial Drive from JFK Street to Western Ave.	50,000	All Day

Tuesday June 16	Cambridge United – Where the World Comes Together - TBD vs. Norway	1 Brattle Square	500	4-9PM
Wednesday June 17	Cambridge Taste 2026	University Park, 65 Sidney Street, Cambridge MA, 02139	1,000	5-8PM
Thursday June 18	Employee Juneteenth Celebration	Dottie Doyle Way Closed	200	7AM-3PM
Friday June 19 - Sunday June 21	Sts. Constantine and Helen Greek Orthodox Church Annual Greek Festival	Magazine Street (closed between Franklin St. and Auburn St.) Church parking lot	400	11AM-10PM
Friday June 19	Cambridge United – Where the World Comes Together - Scotland vs. Morocco	15 Springfield Street	500	4-9PM
Friday June 19	5th Annual Cambridge Juneteenth Celebration	Rolling Closures: A parade that will begin at the corner of Mass Ave and Pleasant St and end at Riverside Press Park Blackstone St. and River St.	500	9AM-3PM
Saturday June 20	Cambridge Pride	Dottie Doyle Way, City Hall Lawn, side walk in front of City Hall, Inman St. OR Bigelow St. If Bigelow St, parking lots behind City buildings on Bigelow St.	300	11AM-4PM
Saturday June 20	Select Market Vintage	Brattle Street from Eliot to Church. And Brattle Plaza	1,000	12-5PM
Sunday June 21	Challapalooza	Timothy J. Toomey Park with a street closure Rogers St between Second St and Third St	500	8AM-10PM
Sunday June 21	2026 B.A.A. 10k presented by Mass General Brigham Cancer Center	Road Closures- Longfellow Bridge (eastbound lanes) and Memorial Drive (both east and westbound lanes), and turn around just before the B.U. Bridge, and then turns right over the Mass Ave Bridge to head into Kenmore Square / Back Bay.	10,000	7-11AM
Friday June 26	City of Cambridge Dance Party	795 Mass Avenue	15,000	4-11PM
Sunday June 28	Summer Classic 5K	64 Sidney St	2,800	7AM - 12PM
Monday June 29	Cambridge United – Where the World Comes Together - Round of 32	Donnelly Field - 42 Marney Street	500	2-5PM

HARVARD UNIVERSITY IMPORTANT DATES:

Harvard Reunions	June 2 nd – June 7 th
Harvard Alumni Day	June 5 th