

CONSTRUCTION MEETING MINUTES

DATE: September 28, 2026

Email updates prior to the meeting to DPWCONSTRUCTIONMEETING@CAMBRIDGEMA.GOV

DATES	• Saturday October 31- Last day for top course paving • Tuesday November 3- State Elections NO WORK • Saturday November 7- Last day to place concrete in public ROW • Saturday November 21- Winter moratorium
DROUGHT STATUS	The Cambridge Water Department (CWD) is notifying the Cambridge community and high volume water users of an update to the region's water drought status. Recent rainfall has eased long-term dry conditions across the region, and the Commonwealth has downgraded Cambridge and the Northeast Region from a Level 2 – Significant Drought to a Level 1 – Mild Drought. Despite this improvement, Cambridge's primary water source, the Hobbs Brook Storage Reservoir, remains well below normal levels. Because of the severity and persistence of the drought that began in 2025, Hobbs Brook did not fully recharge in spring and remains significantly below normal. Normal to above-average rainfall during the remainder of September and October will be important to help maintain reservoir levels above the minimum operating level. If below-average rainfall conditions continue, the City may need to purchase supplemental water from the Massachusetts Water Resources Authority (MWRA) in the coming months to help ensure a reliable water supply for the Cambridge community. <u>Level 1 – Mild Drought Water Restrictions</u> Under City ordinance, required non-essential outdoor water-use restrictions remain in effect during a Level 1 – Mild Drought. • All non-essential outdoor water use is restricted to no more than one day per week, and must take place before 9:00 a.m. or after 5:00 p.m. • Watering of ornamentals and flower gardens using drip irrigation, a hand-held hose, or watering cans may be permitted.

	<u>Water Conservation Recommendations</u> CWD encourages residents, business owners, building managers, and private well users to continue conserving water. Strong adherence to these recommendations will help preserve existing reservoir supplies. Recommended conservation measures during a Level 1 – Mild Drought include: • Plant only local and drought-resistant species. • Repair indoor leaks, including leaking toilets, faucets, and showers. Indoor leaks can account for a significant portion of household water use. • Larger buildings and businesses should conduct water audits to identify leaks and other opportunities for water conservation. • Minimize lawn areas where possible. • Harvest rainwater for outdoor watering where permitted. The Cambridge Water Department appreciates the community's continued efforts to conserve water. While the regional drought status has improved, continued conservation and adequate rainfall will be important to maintaining a reliable water supply for Cambridge. Enforcement The Cambridge Water Department will monitor compliance with these restrictions. Violations may result in: • Written warnings • Fines and/or water service enforcement actions in accordance with City regulations Need More Information? For questions or reporting violations, contact the Cambridge Water Department @ 617-349-4770. For complete details on drought status, statewide requirements, and water-use restrictions, please visit the MassDEP Drought Information page: Drought Status Mass.gov
--	--

REMINDERS

REMINDERS	WEEKLY UPDATES <u>MUST</u> BE SENT TO DPWCONSTRUCTIONMEETING@CAMBRIDGEMA.GOV BY 8:30AM EACH MONDAY MORNING AHEAD OF THE MEETING Construction Work Hours: Monday – Friday 7:00 am – 4:00 pm (or till 6:00 pm with DPW permission), Saturday Work Hours: 9:00 am start only – DPW staff are checking work sites. PERMITS – reminder that a DPW permit is required for all crane, lift/boom lift and concrete trucks. If you have any questions please reach out to Brian McLane 617-349-4824 or bmclane@cambridgema.gov or Andrew Bock at 617-349-4051 or abock@cambridgema.gov.
------------------	--

	No Parking Signs: should be in place at least 48 hours prior to starting work and <u>removed once work is complete along with all hanging materials</u>. Please fill out the sign completely with all information (contractor name, work dates & times, permit number). If work dates change, please hang a new sign (<u>do not cross out dates or use duct tape</u>) with corrected dates. Please take a picture of signs hung with date and time for your records.
PERMITS	<u>DPW PERMITS</u> All permits should be submitted online. Please read permits for any special conditions and contact your assigned inspector for any information (inspector on name on permit or in portal) Any questions regarding permits can be directed to Andrew Bock at 617-349-4051 or abock@cambridgema.gov or Brian McLane at 617-349-4824 or bmclane@cambridgema.gov <u>ELECTRICAL DIVISION UTILITY PERMIT</u> A Utility Permit Application must be submitted to the Cambridge Electrical Division for any electrical and communications work in the City of Cambridge. If this work involves any excavation or trenching, an Excavation and Trench Permit must also be applied for at the Department of Public Works. Please reach out to Marc Melo (mamelo@cambridgema.gov) if you have any questions. The permit is on their website https://www.cambridgema.gov/Departments/Electrical <u>WATER DEPARTMENT</u> All Water Department permits should be coordinated with Innocent Lugumamu at 617-349-4137 or ilugumamu@cambridgema.gov OR Ryan Connors at 617-349-4025 or rconnors@cambridgema.gov. Water Department permits are not processed online at this time. Please make an appointment with the Water Engineering Department to obtain a permit.
POLICE DETAILS	Police details will need to be scheduled online https://details.cambridgepolice.org/ All details must be <u>scheduled 24 hours in advance</u>. If you do not have an account set-up please contact the detail office 617-349-3350 or policedetails@cambridgepolice.org Detail office closes @ NOON on Friday and reopens on Monday @ 5:30 a.m. <u>CANCELLATIONS must be done by phone with a live person by calling the detail office 617-349-3350 or front desk @ 617-349-3301 (after hours). Voice mails and emails are not acceptable for CANCELLATIONS.</u> If your job requires a priority police detail, please schedule the details online as usual and then email a request to DPWCONSTRUCTIONMEETING@CAMBRIDGEMA.GOV and PDDetailOffice@CambridgePolice.org <u>BY 1PM ON THURSDAY</u>. Include the project and contractor name, address or street and cross street, type of work, days needed, number of details requested. Priority details are a minimum of 8 hours and major work should be done Monday – Thursday.
NOISE VARIANCES	Variances are needed for work after 6:00pm, holidays and Sundays (outside hours allowed in ordinance) Special Noise Variances are issued by the License Commission with recommendations from Police, Traffic and Public Works

	Allow at least 3 weeks for review and approval of variance applications. https://www.cambridgema.gov/Departments/licensecommission
EVERSOURCE PAVING NOTIFICATION	Properly functioning gate boxes / shut-off valves are a significant safety and liability issue for all of us. <i>Damaging utility infrastructure, including gas valves, is a violation of Dig Safe Regulations and subject to a \$1,000 to \$10,000 fine per incident.</i> Announcing paving operations at Monday morning construction meetings is important but is not sufficient. Contractors must email Eversource Gas and Electric prior to paving and work with them to coordinate adjustments of valves and structures. Eversource Gas Construction Contractors must provide Eversource Gas one-month written/email notice of all planned paving to: • test for gas leaks and allow sufficient time to make the required repairs prior to paving. • allow for the timely regulation/adjustment of all gate boxes, shut-off valves & castings. Please e-mail: Richard.Dellisola@eversource.com and Jared.Fallon@eversource.com and Jason.Wright@eversource.com Paving Operations • Valves must be accessible and visible at all times. • Paving over a gate box / shut-off valve is a serious safety hazard and under no case, can a contractor bury gate boxes / shut-off valves under paving. • Contractors must notify Eversource if any gate boxes / shut-off valves were damaged during grinding or full depth construction. • Eversource will raise the gate boxes / shut-off valves prior to each phase of paving. Contractors can make the final 1" to 2" adjustment to match the final grading. Eversource Electric Contractors must provide Eversource Electric two-week written/email notice of all planned paving to: • allow for the timely regulation/adjustment of all castings. • if reclaiming roadways (deep grind & overlay top surface), please advise so vault tops and subsurface castings may be protected. Please e-mail : Matthew.Viens@eversource.com and Jason.Wright@eversource.com
COMCAST	In case of an emergency that involves the Comcast Plant. Please use the phone number and e-mail contact information listed below, this is the Xfinity Operations Center (XOC) and it is operational 24/7. This will be your best and fastest way for Comcast to respond to emergency situations. Upon receiving information from the municipality, a local technician will respond to the site and report back to the XOC. You will also be able to track this for future reference. Comcast XOC: 1-877-359-1821. E-Mail: NED-XOC-BOSTON-HFC-Service-Desk@comcast.com

	When sending information pictures, cross streets and pole numbers will help identify the issues faster and therefore a faster response.
VERIZON	Requests for general information or new projects be initiated by calling the Verizon NYS/NE Engineering Center at 1-866-686-1195. Callers need to provide their name, contact phone number, and an explanation of what is needed. The request will be assigned to the 'next up' engineer on the Verizon team to assist.

CITY PROJECTS

CHAPTER 90-CONTRACT 25 CONTRACTOR: NEWPORT CONSTRUCTION Carl Howard	Dana (Broadway- Cambridge)- misc punch list Dana (Broadway - Harvard)- Misc curb / sidewalk work Dana (Harvard- Mass & Centre Street) - Curb/Sidewalk oddside Centre St- Curb / sidewalk, start raised table @ Dana Sciarappa (Charles- Spring)- curb/ sidewalk even side Sciarappa (Monsignor O'Brien- Gore)- Water, tie-in overnight Wednesday																													
HARVARD SQUARE PLAZA PROJECT CONTRACTOR: NEWPORT CONSTRUCTION Carl Howard, Bill	BILL NOT PRESENT back fill seat side of the wall prep for detour / pave on Thursday (move barrier and prep/pave section inside fence to accommodate traffic) pave crosswalks Thursday																													
MASS AVE4 PROJECT CONTRACTOR: NEWPORT CONSTRUCTION Carl Howard/ Emily Boyle/ Taylor Hanks	No work this week. Catenary Pole removal scheduled to start in October Waiting on liner to me manufactured, Will provide two week notice ahead of lining.																													
MISC ROADWAY PAVING CONTRACT CONTRACTOR: NEWPORT CONSTRUCTION Carl Howard	<u>Final round of paving scheduled to start on 10/5</u> <table><tr><th><u>Street</u></th><th colspan="2"><u>Limits</u></th></tr><tr><td>May</td><td>Dead end</td><td>Lawn</td></tr><tr><td>Vineyard</td><td>May</td><td>Cushing</td></tr><tr><td>Cottage Park</td><td>Mass</td><td>Dead End</td></tr><tr><td>Beach</td><td>Prev. Pavement</td><td>Elm</td></tr><tr><td>Follen</td><td>Waterhouse</td><td>Waterhouse</td></tr><tr><td>Museum</td><td>Gorhamn</td><td>City Line</td></tr><tr><td>Hancock</td><td>Mass</td><td>Broadway</td></tr><tr><td>Rogers</td><td>First</td><td>Land BLVD</td></tr></table>			<u>Street</u>	<u>Limits</u>		May	Dead end	Lawn	Vineyard	May	Cushing	Cottage Park	Mass	Dead End	Beach	Prev. Pavement	Elm	Follen	Waterhouse	Waterhouse	Museum	Gorhamn	City Line	Hancock	Mass	Broadway	Rogers	First	Land BLVD
<u>Street</u>	<u>Limits</u>																													
May	Dead end	Lawn																												
Vineyard	May	Cushing																												
Cottage Park	Mass	Dead End																												
Beach	Prev. Pavement	Elm																												
Follen	Waterhouse	Waterhouse																												
Museum	Gorhamn	City Line																												
Hancock	Mass	Broadway																												
Rogers	First	Land BLVD																												

	<table><tr><td>Charles</td><td>Third</td><td>Second</td></tr><tr><td>Hurley</td><td>Third</td><td>Second</td></tr><tr><td>Third</td><td>Spring</td><td>Bent</td></tr><tr><td>Fifth</td><td>Hurley</td><td>Rogers</td></tr><tr><td>Seventh</td><td>Cambridge</td><td>Gore</td></tr><tr><td>Main</td><td>GG Way</td><td>Ames</td></tr><tr><td>Prospect (1/2)</td><td>Harvard</td><td>City Line</td></tr></table>	Charles	Third	Second	Hurley	Third	Second	Third	Spring	Bent	Fifth	Hurley	Rogers	Seventh	Cambridge	Gore	Main	GG Way	Ames	Prospect (1/2)	Harvard	City Line
Charles	Third	Second																				
Hurley	Third	Second																				
Third	Spring	Bent																				
Fifth	Hurley	Rogers																				
Seventh	Cambridge	Gore																				
Main	GG Way	Ames																				
Prospect (1/2)	Harvard	City Line																				
RIVER STREET STREETSCAPE PROJECT CONTRACTOR: P. GIOIOSO Carlo Molinari/ Greg Matchett/ Derek Bellucci	River (Jay-Howard)- curb and sidewalk north River (Fairmont-Putnam)- curb install River @ Howard - sidewalk utilities, tree pit soil Tubman Square- granite seat wall foundation Carl Barron Plaza- punch list, fence removal Bright View Landscaping – Irrigation at CBP Road Safe – final line stripping from Mass Ave to Franklin St Paving late October																					
THE PORT- STREETS PACKAGE 1 CONTRACTOR: P. GIOIOSO Greg Matchett/ Mike Ruta	Harvard (Prospect- Portland)- Test pits Pine (School- Washington)- 12" main drain																					
MISC SIDEWALK CONTRACT CONTRACTOR: CASSIDY LANDSCAPING Bernie Hadley, Yaser Samerraei, TJ Shea	Mass (Hollis- Haskell)- demo and pour Pouring Tuesday and Thursday 257 Charles 342 Hurley 22 Corporal Mcternan 131 Erie 339 Putnam 144 Pleasant 70 Prince 20 Whitney Magazine @Hamilton																					
REMEDIAL CONTRACT CONTRACTOR: MATTUCHIO Lenny Russell / Ted Bulger	Castings misc. locations for upcoming paving locations. Mass Ave @ Chauncey St- Sewer manhole repair Mass. Ave @ Prentiss St- Sewer repair 810 Memorial Drive- Complete restoration of water main installation Healy St- sewer repair																					

SEWER & DRAIN LINING CONTRACTOR: NATIONAL WATER MAIN Eric Breen	No work in the public ROW
TV & CLEANING CONTRACT CONTRACTOR: NATIONAL WATER MAIN Kevin Marlowe	Amesbury St Chestnut st (Pleasant to Pearl) Magazine Mass Ave to assist Mattuchio
FY25 PIPE & SIPHON MAINTENANCE CONTRACTOR: INSITUFORM Zachary Ronnow / Yaser Samerraei	No work in the public ROW
CHAPTER 90- CONTRACT 26A CONTRACTOR: D'ALLESSANDRO Kyle Bettencourt, Don Livramento	No work today due to weather Gray- starting with full depth operations Linnaean- water shut down scheduled for Thursday to tie in Gray street Kirkland - installing tree protection, silt sacks, erosion controls, signage, etc. Crew to then start drainage improvements
LINEAR PARK RECONSTRUCTION CONTRACTOR: D'ALLESSANDRO Kyle Bettencourt, Jake Kober	No work today due to weather completing bench installation, site furnishing, stabilized stone dust, brick paver areas Subcontractor on site unloading plants and installing plants Using Cameron and Harvey for daily deliveries
CLEMENT MORGAN PARK CONTRACTOR: JJ PHELAN Keith Little/ Joseph Phelan/ James Nishina	No work in the public ROW No crews on site
RAYMOND PARK CONTRACTOR: JJ PHELAN James Nishina/ Sam Skinner/ Kevin Beuttell	Install remaining sod Fine grade remaining pavement area Prep and form remaining concrete stairs Finish Tree, shrub and perennial planting Fence work
FIRE HEADQUARTERS CONTRACTOR: WT RICH Rob Mallett / Corey Demont/ Hunter Bahr	No work in the public ROW Paving mid-October
ELIOT BRIDGE / MASSDOT CONTRACTOR: NORTHERN CONSTRUCTION Jennifer Letourneau	Exterior brick continues to be repointed. Continue to chip concrete on the spans over the water. Cambridge-side arch is closed to boat traffic.

	Cambridge Side Pedestrian Tunnels will be closed for repairs. Open to vehicles, two lanes in each direction during the day. At night the eastbound lanes away from Cambridge will have deck repairs and westbound lanes paved. At night the eastbound lanes away from Cambridge will have deck repairs. The westbound lanes toward Cambridge were paved with the binder course.
MEMORIAL DRIVE PHASE 3 / DCR (JFK- Eliot Bridge)- Lane Reduction CONTRACTOR: McCourt Jennifer Letourneau	River Side is Closed to Bikes and Pedestrians One travel lane in either direction will remain open (JFK – Hawthorn) Bikes and Pedestrians to use North/East sidewalk (River Side is now an active construction zone) Excavating and shaping drainage swales. Mobilization to prep for Head of the Charles

CITY DEPARTMENTS

CAPITAL BUILDINGS Brendon Roy, Monique Oliveira	NO EMAIL No work in the public ROW
CAMBRIDGE ELECTRICAL DIVISION Mark Melo 617-349-4925/ Joe McCarthy	Cambridge (Columbia- Hunting)- rod and rope, Install fiber cable Webster Ave (Cambridge – Elm)- install overhead fiber cable Streetlight repairs citywide Sidney Street- streetlight pole inspections Port area and Harvard Square- Street Lighting control upgrades
DEPARTMENT OF TRANSPORTATION Mohamed Hammad/Fernando Aguiluz/ Jessica Horne	Tuesday night: Citywide striping Thursday daytime: Flex post installation on Garden St (Huron Ave – Walker) Broadway (Dana to Prescott) & city wide Thursday night: Striping on Mt. Auburn St (Lowell -Willard St) & citywide Trying to locate who patched Mass @ Landsdown for markings- Eversource?
CAMBRIDGE WATER DEPARTMENT Rich Holly 617-349-4770 David Regan, John Terrio, Ryan Connors	Hydrant Meter readings due by the 20th – make sure all devices are properly supported and not leaking– Meters will be removed if reads are not received Return meters not in use Monday - 10 Cornelius Way- reset stand pipe Tuesday - Broadway @ Prospect St- Valve repair Wednesday- 22 Linnaean st- prep for valve replacement Thursday- 22 Linnaean st replace valve Friday - Saw cut Chetwynd and drop pipe for new main

JNJ Sacca

Inman- remove temp by-pass and clean up
To forward list for outstanding hydrant reads

UNIVERSITY PROJECTS

HARVARD Shane O'Halloran / Holly Sutherland	No work in the public ROW
MIT Doug Tuttle	229 Vassar ST- Crews working on a deep medium temp hot water line have extended the pit into the sidewalk at the building's loading dock. Sidewalk is impacted but the cycle track is available. This work is wrapping. This should last for two more weeks

UTILITY COMPANIES

ARIUM NETWORKS Erica Sweers, Lauren Berg, Gabe Weinstein	28 Norfolk St, Radio swap, 9/30 - 10/1 132 Elm St, Radio swap, 10/1 - 10/2 54 Elm St, Radio swap, 10/1-10/2
COMCAST Shane Flewelling 617-406-9645 Emilio Guevara, Renaldo Pires	No work in the public ROW
EVERSOURCE ELECTRIC Jason Wright	Overhead Wire/Conductor/Equipment Prospect Street -Mill and pave -GREENE- Prospect (Cambridge- Harvard) -Tuesday: Mill southbound lane from Cambridge St. to St. Mary's St. - Wednesday: Mill southbound lane from St. Mary's St. to Harvard St. - Thursday: Pave southbound lane from Cambridge St. to St. Mary's St. - Friday: Pave southbound lane from Cambridge St. to St. Mary's St. 45 Dana St 11 Ivy St 53 Hampshire St 66 Kinnaird St Underground Work/Cable 19 Garden St 159 Mt Auburn St

	Grove St @ MHC2208 53 Hampshire St 810 Main St 1627 Mass Ave Tremont – multi-month project new MH's and duct bank -Norfolk @ Harvard (conduit) DOT- Rindge Ave striping?
EVERSOURCE GCEP Jonny Williams- United Civil Jason Wright- Eversource	2nd Street/ Linskey - No work currently scheduled Broadway -Underground Utility Work Linskey Way -Sidewalk restoration and tree installation Galileo Way -8" Water Main Relocation Ames Street -Underground Utility Work Vassar Street -Re-route test pits and sewer enabling work Memorial Drive -Underground Utility Work (Day & Night Shift) -Take Flow Meter Readings in Drain Manhole and then Remove (Day Shift) -Resurfacing (Milling) at Eastbound Lanes from Lane Split to Ames St. Intersection Approach (Night Shift) Waverly -No work is currently scheduled 300 Binney Street - 2 crews working on duct bank install in median
EVERSOURCE GAS Michael Kerwin, Jared Fallon, AJOrtiz, Michael Fraser	Linnaean St (between Garden St & Mass Ave) – Services Massachusetts Ave (between Allen St & Somerville Ave, Night 6pm-6am) – Main
EVERSOURCE PAVING Thomas Sheehan	No work in the public ROW
FIBER ASSET (ZAYO) Sarah Feely	No work in the public ROW
LIGHTPATH (CNS)	No work in the Public ROW

Herb Bertoni, Sarah Howson	
MIRRA Jacob Zeuli	No work in the public ROW
PHOENIX COMMUNICATIONS Fred York/ Carrie Johnson	72 Mt Auburn St- manhole splicing and testing mhC2164 permit pending
VERIZON Matt King Matthew.i.king@one.verizon.com	619 Memorial Dr @ Vassar St (near Boathouse)- Rod and roping Mass Ave @ Ellery St- Placing and splicing fiber cable
VICINITY STEAM Chad Joyce/ Robert Barrus	NO EMAIL / NOT PRESENT

PRIVATE DEVELOPMENT PROJECTS

KENDALL COMMON/ Volpe (55 & 75 BROADWAY) CONTRACTOR: JMA Pat Onissem, Pat Crosby, Tom Moules, Mark Winsor	55 Broadway: - Regular deliveries to the project using 5th St extension & Gate B - No other work in public ROW 75 Broadway: - Regular deliveries to the project using 5th St extension & Gate B - No other work in public ROW Infiltration & Inflow (I&I) on Broadway: - Broadway westbound closure - o Water line laterals/ coordination - o C3 & C2 sewer tie in - Broadway Eastbound work - o Sewer Main work (Saturday)- No impact to pedestrian's - No other work in Public ROW
121 BROADWAY CONTRACTOR: TURNER Zach Viegas/Ryan Dixon/ Hannah George/ Randy Jean-Francois	Daily dumpsters and deliveries enter & exit through Broadway at ESR.
123 BROADWAY CONTRACTOR: TURNER Zach Viegas/Ryan Dixon/ Hannah George/ Randy Jean-Francois	Daily dumpsters & dirt trucks entering WSR Broadway & exiting WSR Binney St Removing construction trailer between East Service Road and Kittie Knox Bike Path
BOSTON PROPERTIES MXD	Completing landscaping on North side of site on Binney St.

(290 Binney) CONTRACTOR: TURNER Zach Viegas/Ryan Dixon/ Hannah George/ Randy Jean-Francois	Deliveries to the job site from Broadway on West Service Road.
320 THIRD STREET/585 KENDALL CONTRACTOR: SUFFOLK Darragh Lawlor, Victor Proops, Fernando Fiuza, Stephen Shinto	Third St East Side – Road Reconstruction and Sidewalk Demo (Pedestrian Access Maintained on West Side, Northbound Traffic Lane Open on West Side). Target Binder of East Side 10/2/26. Detour Start (Munroe St / Fifth St / Potter) – No South Bound traffic (full lane closure) Ongoing concrete / spoil hauling / misc. construction deliveries
IQHQ (JERRY'S POND) CONTRACTOR: SUMCO Cody Atwood/ Brian McLaughlin/ Mike Lundsted	Rindge (North sidewalk Alewife - 341 Rindge)- closed Material deliveries to curb cut on Alewife Brook Parkway across the street from 824 Cambridgepark drive each day of the week
IQHQ (125 WHITEMORE AVE) CONTRACTOR: BOND Chrissy Gabriel, Stefan Surette, Cody Atwood	NOT PRESENT No work in the public ROW Waiting on utility pole removal with Eversource Stefan and Jason to correspond
1 JACKSON PLACE CONTRACTOR: CONSIGLI Dakari Cox/ Adam Noel / Jeremy Sencabaugh	No work in the public ROW Continued Trucking on Rindge Ave from Alewife 8 parking spaces on Rindge Avenue have been reserved and posted with signage through the City of Cambridge Kara- schedule to mobilize on SW- next week
49 SIXTH STREET CONTRACTOR: NAUSET Michael Burke/ Philip Bucciero/ Rachelle Bourdreau	No work in the ROW Question on flood gate to Kara
75 FIRST STREET CONTRACTOR: NAUSET Michael Burke/ Philip Bucciero/ Rachelle Bourdreau	No work in the ROW
60 ACORN PARK DRIVE CONTRACTOR: J. CALNAN Megan Kukal/Leo Keddy/ John	Sidewalk closure, signage with pedestrian traffic detour route Deliveries to site / haul soils off site Concrete truck mid week
99 BLANCHARD ROAD	No work in the public ROW

CONTRACTOR: DELLBROOK Cooper Daniels, Pat Bresnehan, Kevin Botti, Frank Gagne	
--	--

SPECIAL EVENTS

Date	Event	Location	Guests	Time
Saturday October 3	Disability Pride Day	Joan Lorentz Park	300	8AM-5PM
Saturday October 3	First Annual Cambridge Cat Tour and Meowfest	Cambridgeport loop then Dana Park	50	2-6PM
Saturday October 3	Disability Pride Day	Joan Lorentz Park	300	8AM-5PM
Sunday October 4	Fall Classic 5K Road Race	Starts at 64 Sidney St - Rolling closures on Sidney St, Massachusetts Ave, Albany St, Pacific St, Henry St, Brookline St, Putnam Ave, Pleasant St, River St, Williams St, Pearl St, Erie St, Franklin St	3,200	6-11AM
Sunday October 11	Oktoberfest - Harvard Square	JFK from Mt Auburn to crosswalk; Mass Ave from crosswalk to Garden Street (inbound only); all of Church Street; Brattle from crosswalk to Appian; Mt Auburn from Eliot Triangle to JFK; Eliot Street from Mt Auburn to Bennett Street	10,000	All day
Friday October 16 Sunday October 18	Head of the Charles Regatta	Memorial Dr, Mass Ave Bridge to Northeastern University Boathouse	75,000	All day
Saturday October 17	Arts In the Park	Sennott Park	500	All day
Saturday October 31	CambridgeSide 5K	First St, mostly on DCR Property - Memorial Dr, Land BLVD	3,000	7AM-1PM
Sunday November 1	Cambridge Half Marathon	First St, mostly on DCR Property - Memorial Dr	10,000	7AM-2PM