

# MLK School

## Look Ahead Schedule

Look Ahead Schedule								
		SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SATURDAY
This Coming Week	DATE	30-Nov	1-Dec	2-Dec	3-Dec	4-Dec	5-Dec	6-Dec
			Geothermal Drilling - Kinnaird St.	Geothermal Drilling - Kinnaird St.	Geothermal Drilling - Kinnaird St.	Geothermal Drilling - Kinnaird St.	Geothermal Drilling - Kinnaird St.	Work Tentative
			Interior Framing, HM Frame Installation	Interior Framing, HM Frame Installation	Interior Framing, HM Frame Installation	Interior Framing, HM Frame Installation	Interior Framing, HM Frame Installation	
			Spray Applied & Intumescent Fireproofing & Insulation	Spray Applied & Intumescent Fireproofing & Insulation	Spray Applied & Intumescent Fireproofing & Insulation	Spray Applied & Intumescent Fireproofing & Insulation	Spray Applied & Intumescent Fireproofing & Insulation	
			Throughout	Throughout	Throughout	Throughout	Throughout	
			GWB Installation - one side	GWB Installation - one side	GWB Installation - one side	GWB Installation - one side	GWB Installation - one side	
			LS Masonry - South Elev	LS Masonry - South Elev	LS Masonry - South Elev	LS Masonry - South Elev	LS Masonry - South Elev	
			Putnam Ave Canopy Roofing	Pre-K Roofing	Pre-K Roofing	Pre-K Roofing	Pre-K Roofing	
			Window, Curtainwall, and AVB Installation	Window, Curtainwall, and AVB Installation	Window, Curtainwall, and AVB Installation	Window, Curtainwall, and AVB Installation	Window, Curtainwall, and AVB Installation	
Week 1	DATE	7-Dec	8-Dec	9-Dec	10-Dec	11-Dec	12-Dec	13-Dec
	TASKS		Geothermal Drilling - Kinnaird St.	Geothermal Drilling - Kinnaird St.	Geothermal Drilling - Kinnaird St.	Geothermal Drilling - Kinnaird St.	Geothermal Drilling - Kinnaird St.	Work Tentative
			Interior Framing, HM Frame Installation	Interior Framing, HM Frame Installation	Interior Framing, HM Frame Installation	Interior Framing, HM Frame Installation	Interior Framing, HM Frame Installation	
			Spray Applied & Intumescent Fireproofing & Insulation	Spray Applied & Intumescent Fireproofing & Insulation	Spray Applied & Intumescent Fireproofing & Insulation	Spray Applied & Intumescent Fireproofing & Insulation	Spray Applied & Intumescent Fireproofing & Insulation	
			MEP/FP Rough-In Throughout	MEP/FP Rough-In Throughout	MEP/FP Rough-In Throughout	MEP/FP Rough-In Throughout	MEP/FP Rough-In Throughout	
			GWB Installation - one side	GWB Installation - one side	GWB Installation - one side	GWB Installation - one side	GWB Installation - one side	
			LS Masonry - South Elev	LS Masonry - South Elev	LS Masonry - South Elev	LS Masonry - South Elev	LS Masonry - South Elev	
			LS Gymnasium Roofing	LS Gymnasium Roofing	LS Gymnasium Roofing	LS Gymnasium Roofing	LS Gymnasium Roofing	
			Window, Curtainwall, Kalwall Roof and AVB Installation	Window, Curtainwall, Kalwall Roof and AVB Installation	Window, Curtainwall, Kalwall Roof and AVB Installation	Window, Curtainwall, Kalwall Roof and AVB Installation	Window, Curtainwall, Kalwall Roof and AVB Installation	
Week 2	DATE	14-Dec	15-Dec	16-Dec	17-Dec	18-Dec	19-Dec	20-Dec
	TASKS		Geothermal Drilling - Kinnaird St.	Geothermal Drilling - Kinnaird St.	Geothermal Drilling - Kinnaird St.	Geothermal Drilling - Kinnaird St.	Geothermal Drilling - Kinnaird St.	Work Tentative
			Curtainwall, Kalwall, Panel Sub-Framing Installation	Curtainwall, Kalwall, Panel Sub-Framing Installation	Curtainwall, Kalwall, Panel Sub-Framing Installation	Curtainwall, Kalwall, Panel Sub-Framing Installation	Curtainwall, Kalwall, Panel Sub-Framing Installation	
			Spray Applied & Intumescent Fireproofing & Insulation	Spray Applied & Intumescent Fireproofing & Insulation	Spray Applied & Intumescent Fireproofing & Insulation	Spray Applied & Intumescent Fireproofing & Insulation	Spray Applied & Intumescent Fireproofing & Insulation	
			MEP/FP Rough-In Throughout	MEP/FP Rough-In Throughout	MEP/FP Rough-In Throughout	MEP/FP Rough-In Throughout	MEP/FP Rough-In Throughout	
			GWB Installation - one side	GWB Installation - one side	GWB Installation - one side	GWB Installation - one side	GWB Installation - one side	
			LS Masonry - West Elev	LS Masonry - West Elev	LS Masonry - West Elev	LS Masonry - West Elev	LS Masonry - West Elev	
			Misc. Roofing Details	Misc. Roofing Details	Misc. Roofing Details	Misc. Roofing Details	Misc. Roofing Details	