

MLK School

Look Ahead Schedule

Look Ahead Schedule								
		SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SATURDAY
This Coming Week	DATE	27-Apr	28-Apr	29-Apr	30-Apr	1-May	2-May	3-May
	TASKS		Backfill Geothermal Hayes St. Area A, B, C Fnds - Excavation, Formwork, Backfill Off Site Soil Removal	Backfill Geothermal Hayes St. Area A, B, C Fnds - Excavation, Formwork, Backfill Off Site Soil Removal	Backfill Geothermal Hayes St. Area A, B, C Fnds - Excavation, Formwork, Backfill Off Site Soil Removal	Backfill Geothermal Hayes St. Area A, B, C Fnds - Excavation, Formwork, Backfill Off Site Soil Removal	Backfill Geothermal Hayes St. Area A, B, C Fnds - Excavation, Formwork, Backfill Off Site Soil Removal	Backfill Geothermal Hayes St. Area A, B, C Fnds - Excavation, Formwork, Backfill Off Site Soil Removal
Week 1	DATE	4-May	5-May	6-May	7-May	8-May	9-May	10-May
	TASKS		Backfill Geothermal Hayes St. Area A, B, C Fnds - Excavation, Formwork, Backfill Commence with Steel under Garage	Backfill Geothermal Hayes St. Area A, B, C Fnds - Excavation, Formwork, Backfill Commence with Steel under Garage	Backfill Geothermal Hayes St. Area A, B, C Fnds - Excavation, Formwork, Backfill Commence with Steel under Garage	Backfill Geothermal Hayes St. Area A, B, C Fnds - Excavation, Formwork, Backfill Commence with Steel under Garage	Backfill Geothermal Hayes St. Area A, B, C Fnds - Excavation, Formwork, Backfill Commence with Steel under Garage	Backfill Geothermal Hayes St. Area A, B, C Fnds - Excavation, Formwork, Backfill Commence with Steel under Garage
Week 2	DATE	11-May	12-May	13-May	14-May	15-May	16-May	17-May
	TASKS		Commence Geothermal Kinnaird St. Area A, B, C Fnds - Excavation, Formwork, Backfill Steel under Garage	Commence Geothermal Kinnaird St. Area A, B, C Fnds - Excavation, Formwork, Backfill Steel under Garage	Commence Geothermal Kinnaird St. Area A, B, C Fnds - Excavation, Formwork, Backfill Steel under Garage	Commence Geothermal Kinnaird St. Area A, B, C Fnds - Excavation, Formwork, Backfill Steel under Garage	Commence Geothermal Kinnaird St. Area A, B, C Fnds - Excavation, Formwork, Backfill Steel under Garage	Commence Geothermal Kinnaird St. Area A, B, C Fnds - Excavation, Formwork, Backfill Steel under Garage
Week 3	DATE	18-May	19-May	20-May	21-May	22-May	23-May	24-May
	TASKS		Geothermal Kinnaird St. Area B, C Fnds - Excavation, Formwork, Backfill Commence Bldg Steel Area 1 (Magee)	Geothermal Kinnaird St. Area B, C Fnds - Excavation, Formwork, Backfill Commence Bldg Steel Area 1 (Magee)	Geothermal Kinnaird St. Area B, C Fnds - Excavation, Formwork, Backfill Commence Bldg Steel Area 1 (Magee)	Geothermal Kinnaird St. Area B, C Fnds - Excavation, Formwork, Backfill Commence Bldg Steel Area 1 (Magee)	Geothermal Kinnaird St. Area B, C Fnds - Excavation, Formwork, Backfill Commence Bldg Steel Area 1 (Magee)	Geothermal Kinnaird St. Area B, C Fnds - Excavation, Formwork, Backfill Commence Bldg Steel Area 1 (Magee)