

# CONSTRUCTION MEETING MINUTES

**DATE: MAY 28, 2019**

## CITY PROJECTS

<b>CHAPTER 90 – CONTRACT 21</b> CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kate Riley	Thorndike St (Sixth St – Eighth St) – saw cutting this week, pouring sidewalks Friday
<b>CHAPTER 90 – CONTRACT 22</b> CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kate Riley	Line striping at Bond St @ Concord Ave Dudley St – saw cutting
<b>CHAPTER 90 – CONTRACT 23A</b> CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kate Riley	Huron Ave (Garden St - Raymond St) – water main work starting at Garden St
<b>HARVARD SQUARE/ELIOT STREET</b> CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kate Riley	No work this week
<b>CIPP LINING CONTRACT</b> CONTRACTOR: NATIONAL WATER MAIN Community Relations: Kate Riley	No work
<b>COTTAGE/LOPEZ DRAINAGE IMPROVEMENTS</b> CONTRACTOR: P. GIOIOSO Community Relations: Kate Riley	Test pits on Brookline, Cottage, Lopez Main line work next week
<b>REMEDIAL CONTRACT</b> CONTRACTOR: MATTUCHIO Community Relations: Kate Riley	121 Walden St Berkshire St @ Cambridge St
<b>MISC PATCH CONTRACT</b> CONTRACTOR: EJ PAVING Community Relations: Kate Riley	Thursday – water patches
<b>MISC. SIDEWALK CONTRACT</b> CONTRACTOR: DEROMA AND SONS Community Relations: Kate Riley	Starting next week on Huron Ave
<b>CITY HALL ANNEX – 344 BROADWAY</b> CONTRACTOR: Community Relations: Kate Riley	Work has begun in front plaza area

<p><b>KING OPEN SCHOOL/CAMBRIDGE STREET UPPER SCHOOL</b>  CONTRACTOR: WT RICH  Community Relations: Kate Riley</p>	<p>Sidewalk work on Berkshire St</p>
<p><b>MIT SOMA PROJECT</b>  CONTRACTOR: TURNER CONSTRUCTION</p>	<p>Amherst St – road reconstruction  Concrete work M, W, Th  Eversource Gas</p>
<p><b>CAMBRIDGE CROSSING ROADWAYS &amp; INFRASTRUCTURE</b>  CONTRACTOR: DERENZO  Community Relations: Kate Riley</p>	<p>Water/drain line at pump station</p>
<p><b>GORE STREET SEWER MAIN CONSTRUCTION</b>  CONTRACTOR: DERENZO  Community Relations: Kate Riley</p>	<p>Third St – manhole tie-in</p>
<p><b>MONSIGNOR O'BRIEN HWY</b>  CONTRACTOR: MCCOURT CONSTRUCTION  Community Relations: Kate Riley</p>	<p>Structures along south curb  Water main next week</p>
<p><b>BINNEY STREET / CARDINAL MEDERIOS STORMDRAIN</b>  CONTRACTOR: MCCOURT</p>	<p>Binney St – footings  Eversource duct bank – Cardinal Medeiros @ Binney</p>
<p><b>CAMBRIDGE/WATERTOWN GREENWAY PROJECT</b>  CONTRACTOR: ONYX CORP.</p>	<p>Landscape plantings  hydroseeding</p>
<p><b>BEACON STREET PROJECT</b>  CONTRACTOR: NEWPORT CONSTRUCTION</p>	<p>Sidewalk work at Whole Foods</p>
<p><b>MBTA – CENTRAL SQ &amp; HARVARD SQ ELEVATOR PROJECT</b>  CONTRACTOR: BARLETTA</p>	<p><b>NOT PRESENT</b></p>
<p><b>PARKING LOT 6 STORMWATER TANK PROJECT</b>  CONTRACTOR: SKANSKA</p>	<p>Bishop Allen Dr – force main  Essex St – illicit connections  Mass Ave @ Douglass - drainage</p>
<p><b>GREEN LINE EXTENSION PROJECT</b>  CONTRACTOR: GLX Contractors</p>	<p>Working in MBTA right of way Water St &amp; North First St  Setting up for drilling operations at East St</p>

## CITY DEPARTMENTS

<b>CAMBRIDGE ELECTRICAL DEPARTMENT</b>	<b>NOT PRESENT</b>
<b>CAMBRIDGE TRAFFIC DEPARTMENT</b>	Night markings this week Wednesday & Thursday various locations
<b>CAMBRIDGE WATER DEPARTMENT</b>	Grey Garden East – services

## UNIVERSITY PROJECTS

<b>HARVARD UNIVERSITY</b>	<p><b>COMMENCEMENT – MAY 30-31</b></p> <p><u>10 Holyoke Place (Lowell House)</u> – barriers removed; ramps at Holyoke &amp; Mill Sts after graduation</p> <p><u>Smith Center</u> – Wednesday 1am-6am – crane work June 10</p> <p><u>3 James St (Schlessinger Library)</u> – deliveries and dumpster swaps</p> <p><u>Adams House</u> – starts June 3</p> <p><u>12 Oxford Street</u> – postponed till further notice</p> <p><u>45 Francis Ave (Andover Hall)</u> – starts Monday, June 3</p> <p><u>1557 Mass Ave (Lewis Hall)</u> – Starts Monday, June 3</p> <p><u>42 Quincy (Gund Hall)</u> – water proofing</p> <p><u>1465 Mass Ave</u> – starts Monday, June 3 – deliveries from Johnson Gate</p>
<b>MIT</b>	<p><b>COMMENCEMENT – JUNE 7</b></p> <p><u>189 Vassar Street</u> – steel deliveries; drainage on Vassar St</p>

	<p><b>50 Albany Street</b> – Albany St closed (Main to Portland), west bound is open</p> <p><b>130 Vassar Street</b> – no work</p> <p><b>219 Vassar St</b> –</p> <p><b>Manhole replacement Project</b> – on-going campus wide</p>
--	---

## UTILITY COMPANIES

<p><b>COMCAST</b>  Contact Person: Anthony Vataloro  617-279-7037  <a href="mailto:Anthony_vataloro@comcast.com">Anthony_vataloro@comcast.com</a></p>	<p>25 River St – trench (Tuesday-Wednesday)  Wadsworth @ Main St – rebuild manhole on SOMA site</p>
<p><b>MIRRA</b></p>	<p>Saturday – 145 Broadway – work on-site</p>
<p><b>EVERSOURCE ELECTRIC</b>  Contacts:  AnneMarie Walsh  <a href="mailto:Annemarie.walsh@eversource.com">Annemarie.walsh@eversource.com</a>  Bill Zamparelli – 617-629-3265  <a href="mailto:william.zamparelli@eversource.com">william.zamparelli@eversource.com</a>  Matthew Viens  <a href="mailto:matthew.viens@eversource.com">matthew.viens@eversource.com</a></p>	<p>Sidney St  Waverly Path</p>
<p><b>EVERSOURCE GAS</b>  Michael Needham – Manager, Gas  Maintenance 339-987-7979  <a href="mailto:michael.needham@eversource.com">michael.needham@eversource.com</a>   Matthew Knowles – Manager, Gas  Construction 339-987-7756  <a href="mailto:matthew.knowles@eversource.com">matthew.knowles@eversource.com</a></p>	<p>Ames St – main work  Belmont St –working on services  Inman Sq – 2 new mains  Green St - services  Putnam Ave – tie-in's  Wadsworth St  Trowbridge Place</p>

<p>Pierre Belizaire – Somerville Planning &amp; Scheduling Supervisor 617-629-3257 or pierre.belizaire@eversource.com</p> <p>John Burke – Supervisor, Gas Operations john.v.burke@eversource.com</p> <p>Dean Moran – Supervisor, Damage Prevention 508-642-4929 or dean.moran@eversource.com</p> <p>Jeanie Zelinski – Somerville Office Clerk 617-629-3259</p>	
<p><b>VEOLIA</b></p>	<p>Second St @ Spring St – steam stack in manhole – work on-going for 2 weeks Land Blvd @ 1<sup>st</sup> St – excavation for condensate return line repair – 1 week</p>
<p><b>VERIZON</b></p>	<p>1 Alewife Brook Pkwy 85 Mass Ave 699 Mt Auburn St</p>
<p><b>CAMBRIDGE NETWORK SOLUTIONS</b></p>	<p>2 Canal Park – excavation starting 6/1 &amp; 6/8</p>
<p><b>CROWN CASTLE</b></p>	<p>Museum Way @ Monsignor O'Brien Hwy – night work Education Circle</p>
<p><b>PHEONIX COMMUNICATIONS</b></p>	<p>Bent St Fifth St Gore St</p>

## PRIVATE DEVELOPMENT PROJECTS

<p><b>CAMBRIDGE CROSSING – 250 NORTH STREET</b> CONTRACTOR: JMA</p>	<p>J/K – sidewalks W - steel</p>
---	--------------------------------------

<b>CAMBRIDGE CROSSING – 250 DAWES STREET</b> CONTRACTOR:	All foundation work
<b>10 NORTHPOINT BLVD</b> CONTRACTOR:	No work
<b>CAMBRIDGE CROSSING SEWER PUMP STATION</b> CONTRACTOR: SHAWMUT CONSTRUCTION	Utility work Surcharging area
<b>50 ROGERS STREET</b> CONTRACTOR: CONSIGLI	Street will remain closed Steel deliveries
<b>85 FIRST STREET</b> CONTRACTOR: GROOM CONSTRUCTION	<b>NOT PRESENT</b>
<b>107 FIRST STREET</b> CONTRACTOR:	<b>NOT PRESENT</b>
<b>FIRST STREET (SEWER SEPARATION WORK)</b> CONTRACTOR: DERENZO	Work to start on Binney St Monday 5/20
<b>249 THIRD STREET</b> CONTRACTOR: W.L. FRENCH	Water cut and cap on Bent St
<b>220 BINNEY STREET (VOLPE)</b> CONTRACTOR: TURNER CONSTRUCTION	<b>NOT PRESENT</b>
<b>399 BINNEY STREET</b> CONTRACTOR: RICHMOND GROUP/W.L. FRENCH	Sidewalk work
<b>15 LAMBERT STREET</b> CONTRACTOR:	Gore St – sanitary & drain work starting this week, complete by Thursday
<b>305 WEBSTER AVENUE</b> CONTRACTOR:	Deliveries
<b>1385 CAMBRIDGE STREET</b> CONTRACTOR:	<b>NOT PRESENT</b>
<b>I BROADWAY</b> CONTRACTOR: JOHN MORIARTY & ASSOC	<b>NOT PRESENT</b>
<b>145 BROADWAY</b> CONTRACTOR: TURNER	Overflow tie-in on Galileo
<b>139 MAIN STREET</b> CONTRACTOR: JOHN MORIARTY & ASSOC.	<b>NOT PRESENT</b>
<b>165 MAIN STREET</b> CONTRACTOR: JOHN MORIARTY & ASSOC	<b>NOT PRESENT</b>

<b>325 MAIN STREET</b> CONTRACTOR:	<b>NOT PRESENT</b>
<b>907 MAIN STREET</b> CONTRACTOR: NAUSET CONSTRUCTION	deliveries
<b>415 MASS AVE (MASS + MAIN)</b> CONTRACTOR: JOHN MORIARTY & ASSOC	Columbia St – closed at 9 am Sidewalks next Saturday
<b>10 ESSEX STREET</b> CONTRACTOR: NAUSET CONSTRUCTION	Essex St – lifts in street – 3 weeks Eversource – pulling cable
<b>300 PUTNAM AVENUE</b> CONTRACTOR:	<b>NOT PRESENT</b>
<b>1 JFK STREET</b> CONTRACTOR: SHAWMUT CONSTRUCTION	<b>NOT PRESENT</b>
<b>1991 MASS AVE</b> CONTRACTOR: NAUSET CONSTRUCTION	No work
<b>1868 MASS AVE</b> CONTRACTOR: YOUNG ENGINEERING	No work, Paving schedule – submit schedule next week
<b>1699 MASS AVE</b> CONTRACTOR: NAUSET CONSTRUCTION	Deliveries Water & fire services – permitting Electric service in sidewalk
<b>253 WALDEN STREET</b> CONTRACTOR: ONYX CORP	Landscaping Paving late this week Sherman St sidewalks
<b>77 NEW STREET</b> CONTRACTOR: NAUSET CONSTRUCTION	Deliveries - Friday
<b>297 CONCORD AVENUE</b> CONTRACTOR:	<b>NOT PRESENT</b>
<b>671 CONCORD AVENUE</b> CONTRACTOR:	Deliveries on Concord Ave
<b>40 ACORN PARK DRIVE</b> CONTRACTOR: JMA/DERENZO	<b>NOT PRESENT</b>
<b>193 CONCORD TURNPIKE</b> CONTRACTOR:	<b>NOT PRESENT</b>
<b>211 CONCORD TURNPIKE</b> CONTRACTOR: W.L. FRENCH	No work

**SPECIAL EVENTS**

<b>JUNE 1</b>	River Festival – Central Square	Mass Ave closed – Prospect St – Blanche St, Sidney St closed