

# MLK School

# Look Ahead Schedule

Look Ahead Schedule									
		SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SATURDAY	
This Coming Week	DATE	1-Feb	2-Feb	3-Feb	4-Feb	5-Feb	6-Feb	7-Feb	
			Masonry - US West & North	Masonry - US West & North	Masonry - US West & North	Masonry - US West & North	Masonry - US West & North	Work Tentative	
			Metal Panel Installation	Metal Panel Installation	Metal Panel Installation	Metal Panel Installation	Metal Panel Installation		
			MEP/FP Rough-In Throughout	MEP/FP Rough-In Throughout	MEP/FP Rough-In Throughout	MEP/FP Rough-In Throughout	MEP/FP Rough-In Throughout		
			GWB - 2nd & 1st Floor	GWB - 2nd & 1st Floor	GWB - 2nd & 1st Floor	GWB - 2nd & 1st Floor	GWB - 2nd & 1st Floor		
			Prime & Paint, and Ceiling Grid Install - 3rd Floor	Prime & Paint, and Ceiling Grid Install - 3rd Floor	Prime & Paint, and Ceiling Grid Install - 3rd Floor	Prime & Paint, and Ceiling Grid Install - 3rd Floor	Prime & Paint, and Ceiling Grid Install - 3rd Floor		
			Complete Window Installation	Complete Window Installation	Complete Window Installation	Complete Window Installation	Complete Window Installation		
Week 1	DATE	8-Feb	9-Feb	10-Feb	11-Feb	12-Feb	13-Feb	14-Feb	
	TASKS		Masonry - Courtyard & Pre-K	Masonry - Courtyard & Pre-K	Masonry - Courtyard & Pre-K	Masonry - Courtyard & Pre-K	Masonry - Courtyard & Pre-K	Work Tentative	
			Metal Panel and Sub-Framing/Insulation Installation	Metal Panel and Sub-Framing/Insulation Installation	Metal Panel and Sub-Framing/Insulation Installation	Metal Panel and Sub-Framing/Insulation Installation	Metal Panel and Sub-Framing/Insulation Installation		
			MEP/FP Rough-In Throughout	MEP/FP Rough-In Throughout	MEP/FP Rough-In Throughout	MEP/FP Rough-In Throughout	MEP/FP Rough-In Throughout		
			Prime & Paint - 2nd Floor	Prime & Paint - 2nd Floor	Prime & Paint - 2nd Floor	Prime & Paint - 2nd Floor	Prime & Paint - 2nd Floor		
			GWB - 2nd & 1st Floor	GWB - 2nd & 1st Floor	GWB - 2nd & 1st Floor	GWB - 2nd & 1st Floor	GWB - 2nd & 1st Floor		
			Week 2	DATE	15-Feb	16-Feb	17-Feb		18-Feb
TASKS		Holiday Tentative Work		Masonry - US Gym	Masonry - US Gym	Masonry - US Gym	Masonry - US Gym	Work Tentative	
				Metal Panel and Sub-Framing/Insulation Installation	Metal Panel and Sub-Framing/Insulation Installation	Metal Panel and Sub-Framing/Insulation Installation	Metal Panel and Sub-Framing/Insulation Installation		
				MEP/FP Rough-In Throughout	MEP/FP Rough-In Throughout	MEP/FP Rough-In Throughout	MEP/FP Rough-In Throughout		
				GWB - 1st Floor	GWB - 1st Floor	GWB - 1st Floor	GWB - 1st Floor		
Week 3	DATE	22-Feb		23-Feb	24-Feb	25-Feb	26-Feb	27-Feb	28-Feb
	TASKS			Masonry - US Gym	Masonry - US Gym	Masonry - US Gym	Masonry - US Gym	Masonry - US Gym	Work Tentative
			Metal Panel and Sub-Framing/Insulation Installation	Metal Panel and Sub-Framing/Insulation Installation	Metal Panel and Sub-Framing/Insulation Installation	Metal Panel and Sub-Framing/Insulation Installation	Metal Panel and Sub-Framing/Insulation Installation		
			MEP/FP Rough-In Throughout	MEP/FP Rough-In Throughout	MEP/FP Rough-In Throughout	MEP/FP Rough-In Throughout	MEP/FP Rough-In Throughout		
			GWB - Ground Floor	GWB - Ground Floor	GWB - Ground Floor	GWB - Ground Floor	GWB - Ground Floor		
			Kalwall Roof / Wall Panel Installation	Kalwall Roof / Wall Panel Installation	Kalwall Roof / Wall Panel Installation	Kalwall Roof / Wall Panel Installation	Kalwall Roof / Wall Panel Installation		
	DATE	1-Mar	2-Mar	3-Mar	4-Mar	5-Mar	6-Mar	7-Mar	
Week 4	TASKS		Masonry - North Elevations	Masonry - North Elevations	Masonry - North Elevations	Masonry - North Elevations	Masonry - North Elevations	Work Tentative	
			Metal Panel and Sub-Framing/Insulation Installation	Metal Panel and Sub-Framing/Insulation Installation	Metal Panel and Sub-Framing/Insulation Installation	Metal Panel and Sub-Framing/Insulation Installation	Metal Panel and Sub-Framing/Insulation Installation		
			MEP/FP Rough-In Throughout	MEP/FP Rough-In Throughout	MEP/FP Rough-In Throughout	MEP/FP Rough-In Throughout	MEP/FP Rough-In Throughout		
			GWB - Ground Floor	GWB - Ground Floor	GWB - Ground Floor	GWB - Ground Floor	GWB - Ground Floor		
			Kalwall Roof / Wall Panel Installation	Kalwall Roof / Wall Panel Installation	Kalwall Roof / Wall Panel Installation	Kalwall Roof / Wall Panel Installation	Kalwall Roof / Wall Panel Installation		