MLK School

					k Ahead Schedule					
		CUNDAY	MONDAY			THURSDAY	EDIDAY	CATURDAY		
	DATE	SUNDAY 29-Mar	MONDAY 30-Mar	TUESDAY 31-Mar	WEDNESDAY 1-Apr	THURSDAY 2-Apr	FRIDAY 3-Apr	SATURDAY 4-Apr		
	DATE	23-14101	US Gym - Masonry, Kalwall Panels, MEP Rough-In	-						
Coming Week			Metal Panel and Sub- Framing/Insulation Installation - Courtyard & LS South, Bldg 4 & 5	Metal Panel and Sub- Framing/Insulation Installation - Courtyard & LS South, Bldg 4 & 5	Metal Panel and Sub- Framing/Insulation Installation - Courtyard & LS South, Bldg 4 & 5	Metal Panel and Sub- Framing/Insulation Installation - Courtyard & LS South, Bldg 4 & 5	Metal Panel and Sub- Framing/Insulation Installation - Courtyard & LS South, Bldg 4 & 5			
ominç			MEP/FP: Rough-In Ground Floor, Finishes 3rd & 2nd Floor	MEP/FP: Rough-In Ground Floor, Finishes 3rd & 2nd Floor	MEP/FP: Rough-In Ground Floor, Finishes 3rd & 2nd Floor	MEP/FP: Rough-In Ground Floor, Finishes 3rd & 2nd Floor	MEP/FP: Rough-In Ground Floor, Finishes 3rd & 2nd Floor			
s C			GWB & Painting - 1st & Ground	Work Tentative						
This			Millwork - 2nd Floor	-						
			Kinnaird St Geothermal Drilling							
			-	Sitework Remob - General Site Cleanup & Grading						
			Working Extended Hours							
	DATE	5-Apr	6-Apr	7-Apr	8-Apr	9-Apr	10-Apr	11-Apr		
			US Gym - Staging Removal, MEP Rough-In, CMU, Painting	US Gym - Staging Removal, MEP Rough-In, CMU, Painting	US Gym - Staging Removal, MEP Rough-In, CMU, Painting	US Gym - Staging Removal, MEP Rough-In, CMU, Painting	US Gym - Staging Removal, MEP Rough-In, CMU, Painting	l		
1			& 5	Metal Panel and Sub- Framing/Insulation Installation - Bldg 4 & 5	& 5	& 5	& 5			
Week 1			MEP/FP: Rough-In Ground Floor, Finishes 3rd & 2nd Floor	MEP/FP: Rough-In Ground Floor, Finishes 3rd & 2nd Floor	MEP/FP: Rough-In Ground Floor, Finishes 3rd & 2nd Floor	MEP/FP: Rough-In Ground Floor, Finishes 3rd & 2nd Floor	MEP/FP: Rough-In Ground Floor, Finishes 3rd & 2nd Floor	Work Tentative		
					-		GWB & Painting - First & Ground Floor			
			Millwork - 1st Floor Res Flooring - 3rd Floor	Millwork - 1st Floor Res Flooring - 3rd Floor	Millwork - 1st Floor Res Flooring - 3rd Floor	Millwork - 1st Floor Res Flooring - 3rd Floor	Millwork - 1st Floor Res Flooring - 3rd Floor			
			Kinnaird St Geothermal Drilling Sitework - Putnam Ave							
			Working Extended Hours							
	DATE	12-Apr	13-Apr	14-Apr	15-Apr	16-Apr	17-Apr	18-Apr		
	TASKS		LS Gym - Temp Enclosure, Masonry, Kalwall, MEP Rough-In	LS Gym - Temp Enclosure, Masonry, Kalwall, MEP Rough-In	LS Gym - Temp Enclosure, Masonry, Kalwall, MEP Rough-In	LS Gym - Temp Enclosure, Masonry, Kalwall, MEP Rough-In	LS Gym - Temp Enclosure, Masonry, Kalwall, MEP Rough-In	Work Tentative		
2			Metal Panel and Sub- Framing/Insulation Installation - Bldg 4 & 5	Metal Panel and Sub- Framing/Insulation Installation - Bldg 4 & 5	Metal Panel and Sub- Framing/Insulation Installation - Bldg 4 & 5	Metal Panel and Sub- Framing/Insulation Installation - Bldg 4 & 5	Metal Panel and Sub- Framing/Insulation Installation - Bldg 4 & 5			
Week			MEP/FP: Rough-In Ground Floor, Finishes 3rd & 2nd Floor	MEP/FP: Rough-In Ground Floor, Finishes 3rd & 2nd Floor	MEP/FP: Rough-In Ground Floor, Finishes 3rd & 2nd Floor	MEP/FP: Rough-In Ground Floor, Finishes 3rd & 2nd Floor	MEP/FP: Rough-In Ground Floor, Finishes 3rd & 2nd Floor			
	TAONO		GWB & Painting - First & Ground Floor	GWB & Painting - First & Ground Floor	GWB & Painting - First & Ground Floor	GWB & Painting - First & Ground Floor	GWB & Painting - First & Ground Floor			
			Millwork - 1st Floor Res Flooring - 3rd & 2nd	Millwork - 1st Floor Res Flooring - 3rd & 2nd	Millwork - 1st Floor Res Flooring - 3rd & 2nd	Millwork - 1st Floor Res Flooring - 3rd & 2nd	Millwork - 1st Floor Res Flooring - 3rd & 2nd			
			Kinnaird St Geothermal Drilling							
			Sitework - Putnam Ave	-						
			Working Extended Hours							
	DATE	19-Apr	20-Apr	21-Apr	22-Apr	23-Apr	24-Apr	25-Apr		
	TASKS		Work Tentative	LS Gym - Masonry, Kalwall, MEP Rough-In	Work Tentative					
				Metal Panel and Sub- Framing/Insulation Installation - Bldg 4 & 5	Metal Panel and Sub- Framing/Insulation Installation - Bldg 4 & 5	Metal Panel and Sub- Framing/Insulation Installation - Bldg 4 & 5	Metal Panel and Sub- Framing/Insulation Installation - Bldg 4 & 5			
Week 3				MEP/FP: Rough-In Ground Floor, Finishes 3rd & 2nd Floor	MEP/FP: Rough-In Ground Floor, Finishes 3rd & 2nd Floor	MEP/FP: Rough-In Ground Floor, Finishes 3rd & 2nd Floor	MEP/FP: Rough-In Ground Floor, Finishes 3rd & 2nd Floor			
5				GWB & Painting - Ground Floor						
				Millwork - 1st Floor Res Flooring - 3rd & 2nd	Millwork - 1st Floor Res Flooring - 3rd & 2nd	Millwork - 1st Floor Res Flooring - 3rd & 2nd	Millwork - 1st Floor Res Flooring - 3rd & 2nd			
				Kinnaird St Geothermal Drilling						
				Kinnallu St Geothermai Dhiinnu	Kinnaliu St Geothennal Dhilliu					
					-	-	-			
				Sitework - Putnam Ave & Magee Working Extended Hours	Sitework - Putnam Ave & Magee Working Extended Hours	Sitework - Putnam Ave & Magee Working Extended Hours	Sitework - Putnam Ave & Magee Working Extended Hours			