

# CONSTRUCTION MEETING MINUTES

**DATE: SEPTEMBER 16, 2019**

## CITY PROJECTS

<b>CHAPTER 90 – CONTRACT 22</b> CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kate Riley	Dudley St – punch list work; brick sidewalk work later in the week
<b>CHAPTER 90 – CONTRACT 23A</b> CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kate Riley	Huron Ave – Garden – Raymond sidewalk work, also working at Tierney St today Tree pruning next week by Mayer Tree – Huron Ave, Contract 23A 7 23B and Inman Sq
<b>CHAPTER 90 – CONTRACT 23B</b> CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kate Riley	Sixth St – working on drainage near Hurley St Drainage work complete in 3 weeks; Sixth St – binder paving by winter
<b>HARVARD SQUARE/ELIOT STREET</b> CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kate Riley	Watermain crossing Eliot St @ Winthrop St Working with MBTA CAT pole support on Eliot St
<b>CIPP LINING CONTRACT</b> CONTRACTOR: NATIONAL WATER MAIN Community Relations: Kate Riley	Cambridge St-Inman Sq Oakland St Pleasant St
<b>TV &amp; CLEANING CONTRACT</b> CONTRACTOR: NATIONAL WATER MAIN	Webster Ave Union St Columbia St Charles St
<b>COTTAGE/LOPEZ DRAINAGE IMPROVEMENTS</b> CONTRACTOR: P. GIOIOSO Community Relations: Kate Riley	Lopez – drainage work/catch basins/ sewer & drain laterals Paving - TBD
<b>REMEDIAL CONTRACT</b> CONTRACTOR: MATTUCHIO Community Relations: Kate Riley	<b>NOT PRESENT</b> Market St Park Lee St Park Francis Ave – catch basin Soden St – manhole & catch basin

<b>MISC PATCH CONTRACT</b> CONTRACTOR: EJ PAVING Community Relations: Kate Riley	No work
<b>MISC. SIDEWALK CONTRACT</b> CONTRACTOR: DEROMA AND SONS Community Relations: Kate Riley	Waterman Road
<b>MIT SOMA PROJECT</b> CONTRACTOR: TURNER CONSTRUCTION	Amherst St – sidewalk work Soil hauling, dumpster swaps, deliveries- steel & rebar – daily Concrete – Tuesday-Thursday Wadsworth St – full depth
<b>CAMBRIDGE CROSSING ROADWAYS &amp; INFRASTRUCTURE</b> CONTRACTOR: DERENZO Community Relations: Kate Riley	Utility work at pump station
<b>GORE STREET SEWER MAIN CONSTRUCTION</b> CONTRACTOR: DERENZO Community Relations: Kate Riley	Final tie-in complete- complete this week Detour at 9 am
<b>MONSIGNOR O'BRIEN HWY</b> CONTRACTOR: MCCOURT CONSTRUCTION Community Relations: Kate Riley	Water work – no shut down this week Traffic conduit southbound on MOB
<b>BINNEY STREET / CARDINAL MEDERIOS STORMDRAIN</b> CONTRACTOR: MCCOURT	Water main work at Fulkerson St Drain shotcrete Eversource Gas - support
<b>CAMBRIDGE/WATERTOWN GREENWAY PROJECT</b> CONTRACTOR: ONYX CORP.	Remobilize to Watertown this week
<b>BEACON STREET PROJECT</b> CONTRACTOR: NEWPORT CONSTRUCTION	Punch list work 9/28 paving
<b>MBTA – CENTRAL SQ &amp; HARVARD SQ ELEVATOR PROJECT</b> CONTRACTOR: BARLETTA	<b>NOT PRESENT</b>
<b>PARKING LOT 6 STORMWATER TANK PROJECT</b> CONTRACTOR: SKANSKA	Bishop Allen Dr – tank walls and columns, receiving shaft work Mass Ave – force main work

<b>GREEN LINE EXTENSION PROJECT</b> CONTRACTOR: GLX Contractors	Working in the MBTA right of way from Water St to East St
<b>CLARENDON AVE PARK</b> CONTRACTOR: JNJ SACCA	All work on-site

## CITY DEPARTMENTS

<b>CAMBRIDGE ELECTRICAL DEPARTMENT</b>	No Work
<b>CAMBRIDGE TRAFFIC DEPARTMENT</b>	Markings Tuesday night Brattle @ Eliot – beacon install
<b>CAMBRIDGE WATER DEPARTMENT</b>	<b>NOT PRESENT</b>

## UNIVERSITY PROJECTS

<b>HARVARD UNIVERSITY</b>	<p><b><u>1350 Mass Ave (Smith Center)</u></b> – pedestrian overhead protection removal on Dunster St. Looking to complete this project by the end of the month.</p> <p><b><u>3 James St (Schlessinger Library)</u></b> – deliveries and dumpster swaps. Trying to return some of the parking spaces back to the City</p> <p><b><u>63 Mt Auburn St (Adams House)</u></b> – Deliveries and dumpster swaps</p> <p><b><u>45 Francis Ave (Andover Hall)</u></b> – deliveries and dumpster swaps all week</p> <p><b><u>1557 Mass Ave (Lewis Hall)</u></b> – deliveries and dumpster swaps all week</p> <p><b><u>1465 Mass Ave (Harvard Hall)</u></b> –deliveries from Johnson Gate, plan to work Saturdays for the foreseeable future.</p> <p><b><u>41 Appian Way</u></b> – Appian Way continues to be closed to vehicle traffic during work hours (Monday-Friday 7am-4pm)</p>
---------------------------	--

	<p><b>Houghton Library</b> – deliveries</p> <p><b>Story Street</b> – lift in street</p>
<b>MIT</b>	<p><b>NOT PRESENT</b></p> <p><b>189 Vassar Street</b> – stormwater work, placement of façade panels &amp; deliveries</p> <p><b>50 Albany Street</b> – Albany St closed (Main to Portland), east bound closed – deliveries – reopen December 2019</p> <p><b>20 Ames Street</b> – steam repairs – street one way River to Main St</p>

## UTILITY COMPANIES

<p><b>COMCAST</b></p> <p>Contact Person: Anthony Vataloro 617-279-7037 <a href="mailto:Anthony_vataloro@comcast.com">Anthony_vataloro@comcast.com</a></p>	<p><b>NOT PRESENT</b></p> <p>460 Putnam Ave – manhole repair 750 Main St – test pit Windsor @ State</p>
<p><b>MIRRA</b></p>	<p>Pearl St Magazine St</p>
<p><b>EVERSOURCE ELECTRIC</b></p> <p>Contacts: AnneMarie Walsh <a href="mailto:Annemarie.walsh@eversource.com">Annemarie.walsh@eversource.com</a> Matthew Viens <a href="mailto:matthew.viens@eversource.com">matthew.viens@eversource.com</a></p>	<p>Walden St Wadsworth St 17-19 Forest St 50-60 Albany St 306 Prospect St Cottage St I Kendall Putnam Ave Sidney/Erie 750 Main St – temp. Pole Thursday-Friday St. Mary's Rd – update on pole issue??</p>

<p><b>EVERSOURCE GAS</b>  Michael Needham – Manager, Gas Maintenance 339-987-7979  michael.needham@eversource.com</p> <p>Matthew Knowles – Manager, Gas Construction 339-987-7756  matthew.knowles@eversource.com</p> <p>Pierre Belizaire – Somerville Planning &amp; Scheduling Supervisor 617-629-3257 or pierre.belizaire@eversource.com</p> <p>John Burke – Supervisor, Gas Operations john.v.burke@eversource.com</p> <p>Dean Moran – Supervisor, Damage Prevention 508-642-4929 or dean.moran@eversource.com</p> <p>Jeanie Zelinski – Somerville Office Clerk 617-629-3259</p>	<p>Inman Sq /Cambridge St  Hancock St – services  Ames @ Amherst  Ames @ Main  Main @ Dock  Berkeley St  799 Concord Ave  Larchwood – need drawings</p>
<p><b>VEOLIA</b></p>	<p>No work</p>
<p><b>VERIZON</b></p>	<p>I Hampshire St  45 Francis Ave  Tierney @ Huron  30 Brattle St  727 Mass Ave</p>
<p><b>CAMBRIDGE NETWORK SOLUTIONS</b></p>	<p>No work</p>
<p><b>CROWN CASTLE</b></p>	<p>No work</p>
<p><b>PHEONIX COMMUNICATIONS</b></p>	<p>Third St @ Bent St</p>

## PRIVATE DEVELOPMENT PROJECTS

<b>CAMBRIDGE CROSSING – 250 NORTH STREET</b> CONTRACTOR: JMA	Excavation on 4 lots Landscaping work in Common Building construction on 2 lots
<b>CAMBRIDGE CROSSING – 250 DAWES STREET</b> CONTRACTOR:	All foundation work
<b>CAMBRIDGE CROSSING SEWER PUMP STATION</b> CONTRACTOR: SHAWMUT CONSTRUCTION	Placing precast structure this week
<b>I I EDUCATION CIRCLE</b> CONTRACTOR:	<b>NOT PRESENT</b>
<b>50 ROGERS STREET</b> CONTRACTOR: CONSIGLI	<b>NOT PRESENT</b> No work
<b>FIRST STREET (SEWER SEPARATION WORK)</b> CONTRACTOR: DERENZO	
<b>I I I FIRST STREET</b> CONTRACTOR: TOCCI	Hauling soil Concrete pours – footings Installing monitoring points Charles St & utilities
<b>249 THIRD STREET</b> CONTRACTOR: W.L. FRENCH	<b>NOT PRESENT</b> Mill & overlay Third St & Bent St – waiting on permit if not next week
<b>220 BINNEY STREET (VOLPE)</b> CONTRACTOR: TURNER CONSTRUCTION	<b>NOT PRESENT</b> Soil hauling
<b>399 BINNEY STREET</b> CONTRACTOR: RICHMOND GROUP/W.L. FRENCH	<b>NOT PRESENT</b> Sidewalk work
<b>15 LAMBERT STREET</b> CONTRACTOR:	No work
<b>305 WEBSTER AVENUE</b> CONTRACTOR:	Test pits for watermain install
<b>I BROADWAY</b> CONTRACTOR: JOHN MORIARTY & ASSOC	165 Main St – sidewalks DOT lights??
<b>145 BROADWAY</b> CONTRACTOR: TURNER	Traffic markings Concrete pour for sidewalk Set-up meeting for site walk

<b>325 MAIN STREET</b> CONTRACTOR:	Concrete pour, basement foundation work
<b>907 MAIN STREET</b> CONTRACTOR: NAUSET CONSTRUCTION	Closed sidewalk to remove staging
<b>750 MAIN STREET</b> CONTRACTOR:	Pedestrian protection set-up on Main St
<b>415 MASS AVE (MASS + MAIN)</b> CONTRACTOR: JOHN MORIARTY & ASSOC	No work
<b>40 MARKET STREET</b> CONTRACTOR:	Market St – excavation for drain/sewer work
<b>114 INMAN STREET</b> CONTRACTOR:	<b>NOT PRESENT</b>
<b>10 ESSEX STREET</b> CONTRACTOR: NAUSET CONSTRUCTION	No work
<b>10 SODEN STREET</b> CONTRACTOR:	<b>NOT PRESENT</b>
<b>1 JFK STREET</b> CONTRACTOR: SHAWMUT CONSTRUCTION	<b>NOT PRESENT</b>
<b>1991 MASS AVE</b> CONTRACTOR: NAUSET CONSTRUCTION	Mass Ave – noise variance for water work
<b>1791 MASS AVE</b> CONTRACTOR: KEITH CONSTRUCTION	Soil hauling
<b>1699 MASS AVE</b> CONTRACTOR: NAUSET CONSTRUCTION	Sidewalk work
<b>77 NEW STREET</b> CONTRACTOR: NAUSET CONSTRUCTION	SB lane – boom lift
<b>55 WHEELER STREET</b> CONTRACTOR: WL FRENCH	<b>NOT PRESENT</b> No work
<b>671 CONCORD AVENUE</b> CONTRACTOR:	deliveries
<b>193 CONCORD TURNPIKE</b> CONTRACTOR:	<b>NOT PRESENT</b>
<b>211 CONCORD TURNPIKE</b> CONTRACTOR: W.L. FRENCH	<b>NOT PRESENT</b> All work on-site

## SPECIAL EVENTS

<b>SEPTEMBER 16</b>	ANDREW YANG RALLY	CAMBRIDGE COMMON – 6PM-8PM
<b>SEPTEMBER 19</b>	BIOGEN CORE ENGAGEMENT TEAM FIELD DAY	SENNOT PARK 9AM-6PM
<b>SEPTEMBER 20</b>	PARKing DAY	VARIOUS LOCATIONS
<b>SEPTEMBER 21</b>	PORT PRIDE DAY	COLUMBIA ST CLOSED (BISHOP ALLEN DR – WASHINGTON ST)
<b>SEPTEMBER 21</b>	HARVARD GRADUATE'S FALL WELCOME BACK TO SCHOOL	WINTHROP ST CLOSED 11AM-6PM
<b>SEPTEMBER 21</b>	SERBFEST	41 ALEWIFE BROOK PKWY – ON PRIVATE PROPERTY
<b>SEPTEMBER 22</b>	FALL CLASSIC 5K	SIDNEY ST, PILGRIM ST, FRANKLIN ST, PACIFIC ST, ALBANY ST, MASS AVE, PUTNAM AVE, BROOKLINE ST, FRANKLIN ST – ROLLING CLOSURES 8AM-11AM
<b>SEPTEMBER 22</b>	DUMPLING FESTIVAL	PROSPECT ST @ BISHOP ALLEN DR IN PARKING LOT
<b>SEPTEMBER 23</b>	PATTY'S 5K AND 85 <sup>TH</sup> ANNIVERSARY BLOCK PARTY	WALDEN STREET (GARDEN-SHERMAN) WILL BE CLOSED ROLLING CLOSURES FOR RACE: WALDEN ST, RAYMOND ST, HURON AVE, SHERMAN ST, RINDGE AVE, CEDAR ST, HARVEY ST, THROUGH FIELD, SHERMAN ST, WALDEN ST
<b>OCTOBER 6</b>	SMOKE THIS RIB FEST	CAMBRIDGE ST CLOSED (FULKERSON-SIXTH)