

CONSTRUCTION MEETING MINUTES

DATE: MAY 23, 2022

CITY PROJECTS

| | |
|---|---|
| CHAPTER 90 – CONTRACT 23B CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kristen Kelleher | No work |
| GORE STREET/RUFO ROAD CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kristen Kelleher | Gore St (Fifth St - Sciarappa St) & (Sixth St – Seventh St) – 2 crews - curb work, pavers |
| INMAN SQUARE PROJECT CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: Kate Riley | Vellucci Plaza – placing granite Cambridge St & Hampshire St – bike lane paving Springfield St @ Cambridge St – drainage |
| HARVARD SQ/KIOSK BUILDING CONTRACTOR: WES Community Relations: Kate Riley | Painting Structural modifications Prep for upcoming roof work |
| HARVARD SQUARE PLAZA PROJECT CONTRACTOR: NEWPORT CONSTRUCTION Community Relations: | Work to start after July 4th |
| TV & CLEANING CONTRACT CONTRACTOR: NATIONAL WATER MAIN Community Relations: Kate Riley | Sparks St Dana St Chatham St |
| REMEDIAL CONTRACT CONTRACTOR: MATTUCHIO Community Relations: Kate Riley | Cambridge St – drainage work Ashton Place Mass Ave @ Cameron Ave- repair Clarke St Binney St – Wednesday test pits in lot |
| MISC PATCH CONTRACT CONTRACTOR: EJ PAVING Community Relations: Kristen Kelleher | No work |
| MISC SIDEWALK CONTRACT CONTRACTOR: DEROMA & SONS Community Relations: Kristen Kelleher | Cedar @ Rice Cedar @ Harvey Rindge Ave @ Comeau Field Rice St @ Rindge Ave Beech St @ Orchard St |

| | |
|--|--|
| | Pemberton St @ Yerxa Rd |
| MONSIGNOR O'BRIEN HWY CONTRACTOR: MCCOURT Community Relations: Kate Riley | Lechmere Station demo work this week, site prep & testing material |
| CAMBRIDGE/WATERTOWN GREENWAY PROJECT CONTRACTOR: ONYX CORP. Community Relations: Kate Riley | Guard Rail on Fresh Pond Pkwy – waiting on schedule |
| GREEN LINE EXTENSION PROJECT CONTRACTOR: GLX CONTRACTORS Community Relations: Kate Riley | Drain laterals – GLX working on design, work to begin June 4-5 and will continue for 2-3 weekends |
| GLACKEN FIELD CONTRACTOR: ARGUS Community Relations: Kristen Kelleher | Landscaping, plantings porous pavement Tuesday |
| TRIANGLE PARK CONTRACTOR: ARGUS Community Relations: Kristen Kelleher | Drainage work Soils placement Forming & pouring concrete for timber platform |
| SENNOTT PARK CONTRACTOR: JNJ SACCA Community Relations: | Basketball grading Playground – asphalt & rubber base Concrete pour of pads |
| FOUNDRY BUILDING CONTRACTOR: WT Rich Community Relations: Kate Riley | Deliveries off Fifth St |
| TOBIN SCHOOL PROJECT CONTRACTOR: | Hauling demo debris Soil removal |
| CITY HALL | deliveries |
| BROADWAY @ GALILEO CONTRACTOR: Bond Brothers Community Relations: Kate Riley | 145 Broadway – restoration, curb work, castings, work on islands, landscaping & irrigation 105 Broadway – slab work, rebar, drain lateral |
| GREATER CAMBRIDGE ENERGY PROJECT CONTRACTOR: Community Relations: | NOT PRESENT Binney St (Cardinal Mederios – railroad tracks) – test pits Prospect St (Harvard St & Broadway) |

CITY DEPARTMENTS

| | |
|--|---|
| CAMBRIDGE ELECTRICAL DEPARTMENT | Street light repairs – citywide Aberdeen Ave – street light repairs |
| CAMBRIDGE TRAFFIC DEPARTMENT | Harvey St – crosswalk markings – night work Concord Ave area – crosswalk markings, long lines – night work |
| CAMBRIDGE WATER DEPARTMENT | Hydrant replacements – 237 Garden St (Bristol Arms) Lawrence St @ Magazine St 51 Mooney St – service Rogers St @ Second St – leak repair 106 Inman St – leak repair |

UNIVERSITY PROJECTS

| | |
|---------------------------|---|
| HARVARD UNIVERSITY | 53 Bow St (Adams House) – deliveries & dumpster swaps 60 Oxford St – sewer work 58 Oxford St – no work in the right of way 32 Church St – no work in the right of way 8 Story St – window repairs Broadway Garage – restoration work Blackstone Plant – scaffolding – Western Ave sidewalk closed |
| MIT | 51 Vassar St – steel erection, deliveries, concrete Friday 301 Vassar St – deliveries, pile driving, No work Thursday & Friday 201 Amherst Alley – foundation work, steel in August |

UTILITY COMPANIES

| | |
|---|---|
| CAMBRIDGE NETWORK SOLUTIONS | NOT PRESENT No work |
| COMCAST CONTACT: Anthony Vataloro 617-279-7037 Anthony_Vataloro@comcast.com | 361 Mt Auburn St – conduit repair Mt Auburn St @ Eliot St – manhole repair 587 Mt Auburn St – sidewalk repair |
| CROWN CASTLE | No work |

| | |
|--|--|
| EVERSOURCE ELECTRIC | 150 Water St/North First St 200 Main St 671 Concord Ave |
| EVERSOURCE GAS | Brattle St (Kennedy Rd – Fayerweather St) Seventh St – services Reed St – services, main |
| MIRRA | 19 Florence St |
| VERIZON CONTACT: MATT KING Matthew.i.king@one.verizon.com | 83 Inman St – trench work Shephard St – fiber install |
| VICINITY STEAM | NOT PRESENT |
| PHEONIX COMMUNICATIONS | Splice work: Albany St Columbia St Broadway |

PRIVATE DEVELOPMENT PROJECTS

| | |
|---|---|
| CAMBRIDGE CROSSING CONTRACTOR: JMA | Parcel E,F,G,H,I – interior work and landscaping Dog Park (220 Childs St) – punch list landscaping Parcel U – installing steel Parcel Q2 – surcharge work Morgan Ave – one-way for work |
| 60 FIRST STREET CONTRACTOR: GILBANE CO. | Utility work – off-hours, waiting on permitting Wednesday – pm tie-in water |
| 1055 CAMBRIDGE STREET CONTRACTOR: | NOT PRESENT |
| 111 FIRST STREET CONTRACTOR: TOCCI | NOT PRESENT |

| | |
|---|--|
| 161 FIRST STREET CONTRACTOR: CONSIGLI | Soil hauling |
| 585 THIRD STREET CONTRACTOR: | Third St – test pits Binney St – trench at Sixth St – install pipe |
| 320 CHARLES STREET CONTRACTOR: COMMODORE BUILDERS | NOT PRESENT No work |
| 1 ROGERS STREET CONTRACTOR: COMMODORE BUILDERS | NOT PRESENT No work |
| 40 THORNDIKE STREET CONTRACTOR: JMA | Tower crane onsite for panel removal Sidewalk closures |
| BOSTON PROPERTIES/MXD – BROADWAY & BINNEY CONTRACTOR: | Drop-off for daycare finished, please advise when they can use it Sixth St connector bike path - paving |
| 36 HAMPSHIRE STREET CONTRACTOR: SEADAR | NOT PRESENT |
| 220 BINNEY STREET CONTRACTOR: | Binney gate, Potter St gate – deliveries |
| 325 BINNEY STREET CONTRACTOR: JM-A | Binney St – north lane closure test-pits Fulkerson St – crane work, window install lane closure – Thursday/Friday Tower crane removal – June 10-12 |
| 165 MAIN STREET CONTRACTOR: JM-A | No work |
| 200 MAIN STREET CONTRACTOR: JM-A | Main St – landscape work |
| 325 MAIN STREET CONTRACTOR: TURNER | Main St – sidewalk open, looking to get irrigation turned on |
| 600 MAIN STREET CONTRACTOR: | Backfilling, trucking Concrete – Thursday & Friday |
| 750 MAIN STREET CONTRACTOR: CONSIGLI | No work |
| 810 MAIN STREET CONTRACTOR: | NOT PRESENT |
| 134 MASS AVE CONTRACTOR: SHAWMUT | NOT PRESENT |
| 57 JFK STREET CONTRACTOR: NAUSET CONSTRUCTION | No work |

