

# CONSTRUCTION MEETING MINUTES

DATE: APRIL 22, 2024

## REMINDERS/ANNOUNCEMENTS

<b>REMINDERS</b>	<p><b>WEEKLY UPDATES MUST BE SENT TO <a href="mailto:DPWCONSTRUCTIONMEETING@CAMBRIDGEMA.GOV">DPWCONSTRUCTIONMEETING@CAMBRIDGEMA.GOV</a> BY 8:30AM EACH MONDAY MORNING AHEAD OF THE MEETING</b></p> <p><b>Construction Work Hours:</b> Monday – Friday 7:00 am – 4:00 pm (or till 6:00 pm with DPW permission), Saturday Work Hours: 9:00 am start only – DPW staff are checking work sites.</p> <p><b>PERMITS</b> – reminder that a DPW permit is required for all crane, lift/boom lift and concrete trucks. If you have any questions please reach out to Brian McLane 617-349-4824 or <a href="mailto:bmclane@cambridgema.gov">bmclane@cambridgema.gov</a> or Andrew Bock at 617.349.4051 or <a href="mailto:abock@cambridgema.gov">abock@cambridgema.gov</a>.</p> <p><b>No Parking Signs:</b> should be in place at least 48 hours prior to starting work and <u>removed once work is complete along with all hanging materials</u>. Please fill out the sign completely with all information (contractor name, work dates &amp; times, permit number). If work dates change, please hang a new sign (<u>do not cross out dates or use duct tape</u>) with corrected dates. Please take a picture of signs hung with date and time for your records.</p>
<b>PERMITS</b>	<p><b><u>DPW PERMITS</u></b></p> <p>All permits should be submitted online. Please read permits for any special conditions and contact your assigned inspector for any information (inspector on name on permit or in portal) Any questions regarding permits can be directed to Andrew Bock at 617.349.4051 or <a href="mailto:abock@cambridgema.gov">abock@cambridgema.gov</a> or Brian McLane at 617-349-4824 or <a href="mailto:bmclane@cambridgema.gov">bmclane@cambridgema.gov</a></p> <p><b><u>ELECTRICAL DIVISION UTILITY PERMIT</u></b></p>

	<p><b>A Utility Permit Application must be submitted to the Cambridge Electrical Division for any electrical and communications work in the City of Cambridge. If this work involves any excavation or trenching, an Excavation and Trench Permit must also be applied for at the Department of Public Works.</b></p> <ul style="list-style-type: none"> <li>• Please reach out to Marc Melo (<a href="mailto:mamelo@cambridgema.gov">mamelo@cambridgema.gov</a>) if you have any questions. The permit is on their website <a href="https://www.cambridgema.gov/Departments/Electrical">https://www.cambridgema.gov/Departments/Electrical</a></li> </ul>
<p><b>POLICE DETAILS</b></p>	<p>Police details will need to be scheduled online <a href="https://details.cambridgepolice.org/">https://details.cambridgepolice.org/</a> All details must be scheduled 24 hours in advance. If you do not have an account set-up please contact the detail office 617-349-3350 or <a href="mailto:policedetails@cambridgepolice.org">policedetails@cambridgepolice.org</a> Detail office closes @ NOON on Friday and reopens on Monday @ 5:30 a.m. <b><u>CANCELLATIONS must be done by phone with a live person by calling the detail office 617-349-3350 or front desk @ 617-349-3301 (after hours). Voice mails and emails are not acceptable for CANCELLATIONS.</u></b></p> <p>If your job requires a priority police detail, please schedule the details online as usual and then send a written request by email to Melissa Miguel <a href="mailto:mmiguel@cambridgema.gov">mmiguel@cambridgema.gov</a> and copy Lena Frappier <a href="mailto:lfrappier@cambridgema.gov">lfrappier@cambridgema.gov</a> and Diane Stokes <a href="mailto:dstokes@cambridgema.gov">dstokes@cambridgema.gov</a> <b><u>BY 1PM ON THURSDAY.</u></b> Include the project and contractor name, address or street and cross street, type of work, days needed, number of details requested. Priority details are a minimum of 7 hours and major work should be done Monday – Thursday.</p> <p>For questions, contact Melissa Miguel at 617-349-9351 or Diane Stokes (backup) at 617-349-9405.</p>
<p><b>NOISE VARIANCES</b></p>	<p>Variances are needed for work after 6:00pm, holidays and Sundays (outside hours allowed in ordinance)</p> <p>Special Noise Variances are issued by the License Commission with recommendations from Police, Traffic and Public Works</p> <p>Allow at least 3 weeks for review and approval of variance applications.</p> <p><a href="https://www.cambridgema.gov/Departments/licensecommission">https://www.cambridgema.gov/Departments/licensecommission</a></p>
<p><b>EVERSOURCE PAVING NOTIFICATION</b></p>	<p>Properly functioning gate boxes / shut-off valves are a significant safety and liability issue for all of us. <b><i>Damaging utility infrastructure, including gas valves, is a violation of Dig Safe Regulations and subject to a \$1,000 to \$10,000 fine per incident.</i></b> Announcing paving operations at Monday morning construction meetings is important but is not sufficient. Contractors must email Eversource Gas and Electric prior to paving and work with them to coordinate adjustments of valves and structures.</p> <p><b>Eversource Gas</b></p> <p>Construction Contractors must provide <b>Eversource Gas one-month written / email notice</b> of all planned paving to:</p> <ul style="list-style-type: none"> <li><input type="checkbox"/> test for gas leaks and allow sufficient time to make the required repairs prior to paving.</li> </ul>

- allow for the timely regulation/adjustment of all gate boxes, shut-off valves & castings.

**Please e-mail: [Robert.Robbs@eversource.com](mailto:Robert.Robbs@eversource.com) and [Jason.Wright@eversource.com](mailto:Jason.Wright@eversource.com)**

**Paving Operations**

- Valves must be accessible and visible at all times.
- Paving over a gate box / shut-off valve is a serious safety hazard and under no case, can a contractor bury gate boxes / shut-off valves under paving.
- Contractors must notify Eversource if any gate boxes / shut-off valves were damaged during grinding or full depth construction.
- Eversource will raise the gate boxes / shut-off valves prior to each phase of paving. Contractors can make the final 1" to 2" adjustment to match the final grading.

**Eversource Electric**

Construction Contractors must provide **Eversource Electric two-week written / email notice** of all planned paving to:

- allow for the timely regulation/adjustment of all castings.
- if reclaiming roadways (deep grind & overlay top surface), please advise so vault tops and subsurface castings may be protected.

**Please e-mail : [Matthew.Viens@eversource.com](mailto:Matthew.Viens@eversource.com) and [Jason.Wright@eversource.com](mailto:Jason.Wright@eversource.com)**

**NATIONAL  
GRID PAVING  
NOTIFICATION**

Please be sure that you contact National Grid for any gate boxes. They perform pre and post pave inspections. Please notify **6 weeks before** paving. Ryan Golden 781-605-4747.

**VERIZON**

Requests for general information or new projects be initiated by calling the Verizon NYS/NE Engineering Center at 1-866-686-1195. Callers need to provide their name, contact phone number, and an explanation of what is needed. The request will be assigned to the 'next up' engineer on the Verizon team to assist.

# CITY PROJECTS

<p><b>CHAPTER 90-CONTRACT 24</b>          CONTRACTOR: NEWPORT CONSTRUCTION  <b>Community Relations: Kristen Kelleher</b>          Carl Howard</p>	<p>Huron(Aberdeen to Fresh Pond Parkway )- Curb, loam, possible conduit work 4/27 @ Aberdeen          Webster (Hampshire - Lincoln) - Full Depth Roadway construction, grade next week and paving Friday 4/26, requested 3 details for paving</p>
<p><b>BELMONT STREET/HOLWORTHY STREET PROJECT</b>          CONTRACTOR: NEWPORT CONSTRUCTION  <b>Community Relations: Kristen Kelleher</b>          Carl Howard</p>	<p>Pavement markings</p>
<p><b>HARVARD SQUARE PLAZA PROJECT</b>          CONTRACTOR: NEWPORT CONSTRUCTION  <b>Community Relations: Kristen Kelleher</b>          Carl Howard</p>	<p>MBTA Red Line Station inspections ( off revenue hours)</p>
<p><b>INMAN SQUARE PROJECT</b>          CONTRACTOR: NEWPORT CONSTRUCTION  <b>Community Relations: Kristen Kelleher</b>          Carl Howard</p>	<p>Pavement Markings</p>
<p><b>HARVARD SQ/KIOSK BUILDING</b>          CONTRACTOR: WES  <b>Community Relations: Kristen Kelleher</b>          Alison Dube</p>	<p>No work in the public ROW          To schedule paving this week</p>
<p><b>RIVER STREET STREETScape PROJECT</b>          CONTRACTOR: P. GIOIOSO  <b>Community Relations: Kristen Kelleher</b>          Carlo Molinari</p>	<p>Magazine St &amp; Franklin St- water main and service work– water shutdown Tue 4/23          Carl Barron Plaza- excavation for and installation of foundations          Western Ave / River St between Green St and Mass Ave- drainage work</p>
<p><b>HARVARD STREET WATER MAIN</b>          CONTRACTOR: D'ALLESSANDRO  <b>Community Relations: Kristen Kelleher</b>          Timothy Parlato</p>	<p>No work this week in the public ROW          D'Allessandro currently has plates in the roadway on Prospect St @ Harvard St intersection. Waiting for Eversource to schedule work.</p>

<p><b>WILLARD STREET DRAINAGE PROJECT</b>  CONTRACTOR: D'ALLESSANDRO  <b>Community Relations: Kristen Kelleher</b>  Timothy Parlato</p>	<p>Brattle @ Willard- installing mainline drain  Willard @ Mt. Auburn- installing sewer main</p>
<p><b>BINNEY PARK</b>  CONTRACTOR: ARGUS  <b>Community Relations: Kristen Kelleher</b>  Peter Salem</p>	<p>Continue to prep and pour sidewalks  Landscapers are installing plants  Irrigation sub installing irrigation</p>
<p><b>PEABODY SCHOOL PLAYGROUND</b>  CONTRACTOR: ARGUS  <b>Community Relations: Kristen Kelleher</b>  Peter Salem</p>	<p>Finish up drainage work  Tuesday pour the concrete stairs  Continue sub grading areas for site improvements</p>
<p><b>MISC SIDEWALK CONTRACT</b>  CONTRACTOR: DEROMA &amp; SONS  <b>Community Relations: Kristen Kelleher</b>  Yaser Samerraei</p>	<p><b>NOT PRESENT</b></p>
<p><b>MISC ROADWAY PAVING CONTRACT</b>  CONTRACTOR: EJ PAVING  <b>Community Relations: Kristen Kelleher</b>  Biran McLane</p>	<p>No work in the public ROW until July 1</p>
<p><b>REMEDIAL CONTRACT</b>  CONTRACTOR: MATTUCHIO  <b>Community Relations: Kristen Kelleher</b>  Ted Bulger / Lenny Russell</p>	<p>750 Main St – sewer repair  Albany St – Catch basin replacement between Portland St &amp; Main St  Paving water department patches – multiple locations  St Peter's Field  48 Highland Ave – sink hole Misc water patches, sink holes and emergency work throughout the city</p>
<p><b>TV &amp; CLEANING CONTRACT</b>  CONTRACTOR: INSTIUFORM  <b>Community Relations: Kristen Kelleher</b>  David Wright</p>	<p>Oxford Street  Raymond /Whittier / Vincent Streets  Worcester / Suffolk / Washington Streets</p>
<p><b>TOBIN SCHOOL PROJECT</b>  CONTRACTOR: WT Rich  Diego Corona</p>	<p>No work in the public ROW</p>

<p><b>LECHMERE CANAL PARK IMPROVEMENTS</b>  CONTRACTOR: BRIGHT VIEW  Bryce Hawes- Whiting-Turner</p>	<p>No work in the public ROW  All work will be done within the construction fence.  -Paving the lower canal binder and top course  -Forming and pouring in the last of the trench drain  -Pouring sidewalk panels underneath the bridge  -Forming the ramps on either side of the new stairs  -Miscellaneous masonry work</p>
<p><b>SEWER &amp; DRAIN LINING</b>  CONTRACTOR: NATIONAL WATER MAIN  <b>Community Relations: Kristen Kelleher</b>  Eric Breen</p>	<p><b>NOT PRESENT</b></p>
<p><b>I/I DRAINAGE PROJECT</b>  CONTRACTOR: DW WHITE  Billy White</p>	<p><b>NOT PRESENT</b></p>
<p><b>FIRST STREET GARAGE</b>  CONTRACTOR: COSTELLO DISMANTLING  <b>Community Relations: Kristen Kelleher</b>  Tom Berenz</p>	<p>No work in the public ROW   Work is substantially complete. There is an estimated two week review period, so we will be remobilizing back to the site after approval for load-out and disposal of materials.</p>
<p><b>FIRE HEADQUATERS (491 Broadway)</b>  CONTRACTOR: WT Rich  <b>Community Relations: Kristen Kelleher</b>  Rob Mallett</p>	<p>No work in the public ROW</p>

**CITY DEPARTMENTS**

<p><b>CAMBRIDGE ELECTRICAL DIVISION</b>  Mark Melo 617-349-4925</p>	<p>Area 9 and 10 replacing Street lighting Control System  Cambridge Street (Harding- First St)- install missing light poles and fixtures.  Magazine @ Perry St - Install light pole  Magazine near Granite St - Install light pole  36 Hampshire Street - Install light pole  City wide street light repairs</p>
<p><b>CAMBRIDGE TRAFFIC DEPARTMENT</b></p>	<p>Mt Auburn St project - two-way bike facility from Aberdeen Ave to Homer Ave  Pavement markings scheduled for Tuesday and Thursday nights</p>

Jonathan Brown	Traffic signal work during the day on Thursday and Friday
<b>CAMBRIDGE WATER DEPARTMENT</b> Rich Holly 617-349-4770	28 Coolidge Rd on Coolidge Ave – service renewal 51 Mt Pleasant St – service renewal 18 Bigelow St – service renewal  Meter and backflow installations in City Parks and Gardens

## UNIVERSITY PROJECTS

<b>HARVARD UNIVERSITY</b> Vinson Givons	48 Quincy- A fence is being installed in front of Gund Hall on the Quincy Street side. This will reroute pedestrian traffic closer to the building. 60 Oxford- No work in the public ROW Bow St- No work in the public ROW 1033 Mass Ave- No work in the public ROW 44 Francis- No work in the public ROW, generator 8 Story- No work in the public ROW 10 Akron- No work in the public ROW  13 Appian Way- sewer service repair completed, backfilling and paving 4/22 per D'Allessandro update
<b>MIT (Campus Construction)</b> Joyand Charles	3 Ames Street (Parallel Dorms)- Deliveries and dumpster swap 201 Amherst St (Music Building)- Deliveries and dumpster swap 224 Albany St (Met Warehouse)- Deliveries and dumpster swap  Amherst Alley and Audrey Street- survey of electric and telecom manholes from 4/22- 5/17, applicable police details and signage will be present
<b>MIT (Campus Planning/ 301 Vassar)</b> Peter Dynan- JM-A	No work in the public ROW <b>Bldg A</b> Removal of hoist and hoist platform, Dumpster swaps, Deliveries to the west loading dock, Masonry -north elevation, Waterproofing/Metal Panel framing – south elevation <b>Center Plaza Area</b>

	<p>Dumpster swap, Soils removal, Typical deliveries, CW installation</p> <p><b>Bldg B</b></p> <p>Scaffold installation/Masonry – south elevation, Metal Panel installation-north elevation, Roofing – 11th flr &amp; 6th flr</p>
--	--

## UTILITY COMPANIES

<p><b>CAMBRIDGE NETWORK SOLUTIONS</b></p> <p>Sarah Howson</p>	<p>Rogers St- UG splicing 4/22</p> <p>Bent @ Fulkerson- splicing 4/24</p> <p>105 Broadway- placing UG fiber, mostly on private property (Broad) 4/25-4/26</p>
<p><b>COMCAST</b></p> <p>Shane Flewelling</p> <p>617-406-9645</p>	<p>275 Prospect St Cambridge Ma- Rotondi- Pour concrete sidewalk panel- Permit 256027</p> <p>6 Camelia Ave Cambridge, Ma- Rotondi- Pour concrete sidewalk panel- Permit 250517</p> <p>17 Concord Ave Cambridge, MA- Rotondi- Pour concrete sidewalk panel- Permit 255000</p> <p>5 Ash St Cambridge Ma- Rotondi- Rotondi- Vault repair in sidewalk- Permit 265681</p> <p>600 Main St Cambridge Ma-Rotondi- Reset manhole to grade for street paving- Permit 265715</p>
<p><b>CROWN CASTLE</b></p> <p>Ana Semashka</p>	<p>Cambridge @ Third- manhole repair- waiting on permit</p>
<p><b>EVERSOURCE ELECTRIC</b></p> <p>Jason Wright / Tracy McDevitt</p>	<p><b>Underground</b></p> <p>872 Mass Ave – UG work</p> <p>Broadway @ Prospect – UG work (Thurs midnight to 6a)</p> <p>Mass Ave @ Waterhouse – UG work</p> <p>194 Harvard St – UG cable work</p> <p>413 Broadway – UG service work</p> <p><b>Overhead</b></p> <p>164 Blanchard St. – replace utility poles</p> <p>22 Hancock St. – replace utility poles</p> <p><b>Conduit</b></p> <p>Albany St at Portland St</p> <p>Little Binney</p>



	<p>O'Brien Hwy Manhole conduit repairs (MassDot permit)  Main St ductbank chip/restore for city sewer repair has been working on and off as needed</p>
<p><b>EVERSOURCE GAS</b>  Michael Kerwin  Aj Ortiz</p>	<p>Brewer St @ Ross St – Main  Wheeler St @ Concord St – Main  Aberdeen Ave (between Huron Ave &amp; Mt Auburn St Northbound) – Main  Fresh Pond Ln (between Brattle St &amp; Fresh Pond Pkwy) – Services  Massachusetts Ave (between Dudley St &amp; Rice St Southbound) – Main  Cambridgepark Dr @ Alewifebrook Pkwy – Main  Prince St (between Magazine St &amp; Pleasant St) – Services  Grozier Rd (between #51 &amp; Huron Ave) – Services  Camp St @ Fair Oaks St – Main  Lincoln St (between Webster Ave &amp; Willow St) - Main</p>
<p><b>EVERSOURCE GAS MILLING &amp; PAVING</b>  Thomas Sheehan</p>	<p>Round 1 – 3-4 days milling, final pave Thursday/Friday</p> <ol style="list-style-type: none"> <li>1) Old Dee Rd</li> <li>2) Worthington St</li> <li>3) Vassal Ln</li> <li>4) Holly Ave</li> <li>5) Orrin St</li> <li>6) Tierney St</li> <li>7) Winslow St</li> <li>8) Van Norden St</li> <li>9) Exeter Pk</li> <li>10) Sacramento St</li> <li>11) Wendell St</li> <li>12) Mellen St</li> <li>13) West St</li> <li>14) West Pl</li> <li>15) Inman Pl</li> <li>16) Broadway Terr</li> </ol> <p>All Streets will be posted and lettered for notification to residents and the public.  If you have any questions please give me a call at 339-987-7364</p>

<b>MIRRA</b>	No work in the public ROW
<b>VERIZON</b> Matt King <a href="mailto:Matthew.i.king@one.verizon.com">Matthew.i.king@one.verizon.com</a>	8 Brattle St- splice 180 Bent St- splice trimout
<b>VICINITY STEAM</b>	No work in the Public ROW
<b>PHEONIX COMMUNICATIONS</b> Fred York	116 Sherman- civil permit#264217 4 Mellen- civil permit#264220 503 Concord Ave- DCR permit#cp-01566

## PRIVATE DEVELOPMENT PROJECTS

<b>O'BRIEN HIGHWAY/ CAMBRIDGE STREET/FIRST STREET</b> CONTRACTOR: MCCOURT Matthew Burnham	O'Brien Hwy (Museum Way)- Underground Traffic signals & southside sidewalks O'Brien Hwy (1 <sup>st</sup> to Land Blvd) – raise castings to final pave grades O'Brien Hwy & Cambridge St- mill and pavement scheduled 5/13
<b>CAMBRIDGE CROSSING (Parcel U)</b> CONTRACTOR: JMA Mike Carucci	On site paving and sidewalk
<b>CAMBRIDGE CROSSING (441 Morgan)</b> CONTRACTOR: Allied Paving Holly Sutherland	Water St- Allied placing patch Jacobs and Child- prep work for paving
<b>40 THORNDIKE STREET</b> CONTRACTOR: JMA Holly Sutherland	Spring St- closed 4/24-4/26 for crane to remove mast climbers from the building weather dependent- street sweep scheduled for when work is complete Second and Spring- paving scheduled for late April/early May Third St- sidewalk being placed inside of fencing Pocket Park off Second St- no work in the public ROW
<b>BOSTON PROPERTIES MXD</b> CONTRACTOR: TURNER Caissie Niles	No work in the public ROW
<b>161 FIRST STREET</b>	Rogers St- Eversource on transformer in alley behind building

<b>CONTRACTOR: CONSIGLI</b> Anthony Fodera	
<b>585 KENDALL STREET</b> CONTRACTOR: SUFFOLK Larry Malloy	No work in the public ROW Placing concrete weather permitting everyday Rebar deliveries everyday
<b>36 HAMPSHIRE STREET</b> CONTRACTOR: SEADAR	No work in the public ROW
<b>300 BINNEY STREET</b> CONTRACTOR: TURNER Ryan Dixon	<b>NOT PRESENT</b>
<b>325 BINNEY STREET</b> CONTRACTOR: JM-A Robbie Abbanat	Binney- Wednesday 4/24 - 5/27: AA Will to mobilize. Wednesday to begin going after remaining contract work (Installing new curb, demoing existing sidewalk/bike lane, installing new light poles, pouring new sidewalk/bike lane) Fulkerson St- Saturday 4/27: Paving loading dock on jobsite and milling. (length of jobsite) Street will be closed for milling. Trucks will be going in and out of jobsite for asphalt placement in loading dock area.
<b>200 MAIN STREET</b> CONTRACTOR: JM-A Gianni Grimaldi Chris Chorillo	No Work in the public ROW
<b>600 MAIN STREET</b> CONTRACTOR: CONSIGLI Josh Furmanick	<b>NOT PRESENT</b>
<b>382-392 HARVARD ST</b> CONTRACTOR: NAUSET James McWalter Michael Burke	No work in the public ROW
<b>57 JFK STREET</b> CONTRACTOR: NAUSET Charles Whiffen	No work in the public ROW
<b>IQHQ PROJECT</b> CONTRACTOR: AE COM Danny Frias- IQHQ Mike Shanahan- AE COM	Removing barriers 4/24

<b>402 RINDGE AVENUE</b> CONTRACTOR: GENESIS UTILITIES	Rindge Ave- sidewalk closed for pour
<b>1 JACKSON PLACE</b> CONTRACTOR: DERENZO Adam Noel	No work in the public ROW Continued trucking on and off site
<b>101 SMITH PLACE</b> CONTRACTOR: W.L. FRENCH Kevin Noyes Tim Lynch- Erland	Punch List, soil treatment, concrete placement, irrigation, stone dust Lobby stone ad credenza rework
<b>605 CONCORD AVE</b> CONTRACTOR: NAUSET Michael Burke	Deliveries and dumpster
<b>55 WHEELER STREET</b> CONTRACTOR: Kevin Botti	Sidewalk install Thursday Pave next week
<b>41 LINSKEY/ 90 BINNEY</b> CONTRACTOR: CONSIGLI Anthony Fodera	No work in the public ROW
<b>301 VASSAR STREET</b>	No work in the public ROW
<b>300 BINNEY STREET</b>	No work in the public ROW Deliveries on site

## SPECIAL EVENTS

Date	Event	Location	Guests	Time
<b>Thursday, April 25</b>	Public Tree Planting Party	Grand Junction Park (525)	60	4 pm- 6 pm
<b>Saturday, April 27</b>	Harvard Arts First Parade	Harvard Band Parade Route: Holyoke Street, Mill Street, Plympton St, Mass Av to 1350 Mass Ave and after a short performance go across Mass Ave to Harvard Yard through Wadsworth Gate	50	11am-1pm
<b>Sunday, April 28</b>	River Street Infrastructure Improvements and	Riverside Press Park	30	9 am-3 pm

	Streetscapes Project event			
<b>Sunday, April 28</b>	Bionic 1 Mile + 5K	Start/Finish and post-race celebration at 41 Church Street , using the ProPark parking lot.- The course includes Church St, Brattle St, Lakeview Ave, Worthington St, and Lexington Ave	1000	8 am-12 pm
<b>Saturday, May 4</b>	Viva Central	State Street closed from Mass Ave to Village St	2000	All Day
<b>Saturday, May 4</b>	Rhythm & Spice Fest	Rogers St closed in front of the Foundry between 3rd and 5th	800	7am-6pm
<b>Sunday, May 5</b>	39th Annual MayFair	All of Harvard Sq will be affected	80000	6am-10pm
<b>Sunday, May 5</b>	Santo Cristo Feast	Event Procession: Start at 400 Cardinal Medeiros Ave to Plymouth St to Berkshire St to Cambridge St and then back onto Cardinal Medeiros	500	Afternoon