



## Daily Tasks | Week of 5/23/22

### **\*\*Important Announcement\*\***

*Continuing 5/23/22 @ 8am WTR will be turning off circuits that are unknown throughout the building. This task will continue until all circuits are identified. We are asking if you notice your power is off, please let the team know ASAP! Below are the names you should email or call. WTR will only turn on the circuits that are identified. We apologize for the potential inconvenience this will cause.*

John Logiudice

Email: [jlogiudice@cambridgema.gov](mailto:jlogiudice@cambridgema.gov)

C: 617-571-3411

Dave Fraser

Email: [dfraser@WTRich.com](mailto:dfraser@WTRich.com)

C: 617-212-7917

Michelle Wright

Email: [Mwright@WTRich.com](mailto:Mwright@WTRich.com)

C: 617-862-851

### Monday 5/23/22

- WTR Carpenter will continue taking the lead role on the safety & cleanliness.
- Light Demo operations will continue throughout the day in attic.
- Amanti- Water & Drainpipe in new bathrooms & City Manager Conference room first floor. / Continue duct work. **Work to occur from 5AM to 8:30AM, cleaned daily**
- Brothers Electric- Rough-in 2<sup>nd</sup> floor phase 5.
- O'Brian- Start data 2<sup>nd</sup> floor phase 5.
- Rustic- Reconfiguring sprinkler lines Archive room ground level.
- Folan- Start infill windows in Archive room ground level.
- US Drywall- - Frame Archive room ground level.

### • Tuesday 5/24/22

- WTR Carpenter will continue taking the lead role on the safety & cleanliness.
- Light Demo operations will continue throughout the day in attic.
- Amanti- Water & Drainpipe in new bathrooms & City Manager Conference room first floor. / Continue duct work. **Work to occur from 5AM to 8:30AM, cleaned daily**
- Brothers Electric- Rough-in 2<sup>nd</sup> floor phase 5.
- O'Brian- Continue data 2<sup>nd</sup> floor phase 5.
- Folan- Continue infill windows in Archive room ground level.
- US Drywall- Finish up blocking 2<sup>nd</sup> floor phase 5.

### • Wednesday 5/25/22

- WTR Carpenter will continue taking the lead role on the safety & cleanliness.
- Light Demo operations will continue throughout the day in attic.
- Amanti- Water & Drainpipe in new bathrooms & City Manager Conference room first floor. / Continue duct work. **Work to occur from 5AM to 8:30AM, cleaned daily**
- Mobil- Start insulating piping 2<sup>nd</sup> floor phase 5



## Daily Tasks | Week of 5/23/22

- Brothers Electric- Rough-in 2<sup>nd</sup> floor phase 5
- O'Brian- Continue data 2<sup>nd</sup> floor phase 5.
- Rustic- **NIGHT WORK AFTER 5PM**. Reconfiguring fire protection on 2<sup>nd</sup> floor.
- Folan- Continue infill windows in Archive room ground level.

- **Thursday 5/26/22**

- WTR Carpenter will continue taking the lead role on the safety & cleanliness.
- Light Demo operations will continue throughout the day in attic.
- Amanti- Water & Drainpipe in new bathrooms & City Manager Conference room first floor. / Continue duct work. **Work to occur from 5AM to 8:30AM, cleaned daily**
- Mobil- Continue insulating piping 2<sup>nd</sup> floor phase 5
- Brothers Electric- Rough-in 2<sup>nd</sup> floor phase 5
- O'Brian- Continue data 2<sup>nd</sup> floor phase 5
- Folan- Continue window infill in Archive room ground level

- **Friday 5/27/22**

**\*\*ELEVATOR SHUT DOWN\*\* 6AM to 2PM.**

- WTR Carpenter will continue taking the lead role on the safety & cleanliness.
- Amanti- Water & Drainpipe in new bathrooms & City Manager Conference room first floor. / Continue duct work. **Work to occur from 5AM to 8:30AM, cleaned daily**
- Mobil- Start insulating duct
- Brothers Electric- Rough-in phase 5
- O'Brian- Continue data
- Folan- Finishing up infilling windows in Archive room ground level.

- **Saturday 5/28/22**

NO WORK