

PRENTISS STREET
SEWER SEPARATION AND SURFACE IMPROVEMENTS PROJECT
SCHEDULE AS OF FEBRUARY 10, 2010

	2010											2011				
Description	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEPT	OCT	NOV	DEC	JAN	FEB	MAR	APR	May
Oxford St. From Prentiss St. to Forest St. Install New Sewer Main	20 Days															
Oxford St. From Prentiss St. to Garfield St. Install New Sewer Main Install New Drain Main		40 Days														
Prentiss St. From Oxford St. to Mass Ave Sliplining of Sewer Main			30 Days													
Prentiss St. From Oxford St. to Harris St. Install A New Sewer Main, New Water Main, and New Drain Main				60 Days												
Prentiss St. From Oxford St. to Mass Ave Install New Drain Main and New Water Main						50 Days										
Prentiss St. From Oxford St. to Harris St. Install Base Pavement, Reconstruct Sidewalks						40 Days										
Prentiss St. From Oxford St. to Mass Ave Install Base Pavement Reconstruct Sidewalks							60 Days									
All Areas Final Paving Tree Installation									30 Days						30 Days	