

HURON A (CONTRACT 8A) SEWER SEPARATION AND SURFACE IMPROVEMENTS PROJECT

CONSTRUCTION PROGRESS

LEGEND

- HURON A PROJECT AREA
- CURB & SIDEWALK COMPLETE
- CURB & SIDEWALK TO BE COMPLETED BY SPRING 2015
- PLANTING 2014 FALL SEASON
- PLANTING 2015 SPRING SEASON
- FINAL PAVING COMPLETE



LAST UPDATED 3/23/15

SCALE: 1" = 80' SCALE IN FEET

NOTE:

- FINAL PAVING, SIGNAGE AND MARKINGS TO BE COMPLETED BY END OF SPRING 2015 ON
- INTERSECTION OF LAKEVIEW AND VASSAL
- STANDISH
- LAKEVIEW SOUTH
- LEXINGTON SOUTH
- LARCH NORTH AND SOUTH
- POROUS PAVEMENT TO BE COMPLETED BY END OF SPRING 2015

